

Central Florida Expressway Authority  
Construction Contracts Status Report Through 10/31/17  
Projects Under Construction

Project No.	Contract Description	Bid Date	Contractor	Contract Amount		Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Monthly Status					Remarks
				Original Bid (\$)	Revised Amount (\$)					Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	
<b>RK&amp;K - CEI</b>															
Mike Lausier - Cell (407-919-8300) / Office (321-397-7820)															
429-202	SR 429, US 441 to North of Ponkan Rd.	03/26/15	Prince Contracting, LLC	56,152,429.00	56,553,776.11	775	06/08/15	06/08/15	07/21/17	608,913.90	55,790,329.62	763,446.49	98.65%	112.39%	
<b>RK&amp;K - CEI</b>															
Mike Lausier - Cell (407-919-8300) / Office (321-397-7820)															
408-128	SR 408 Widening from SR 417 to Alafaya Trail	06/27/17	The Lane Construction Corp.	76,299,999.00	76,299,999.00	720	10/16/17	10/16/17	10/06/19	0.00	0.00	76,299,999.00	0.00%	0.00%	
<b>GAI - CEI</b>															
Greg Aldrich - Cell (407-484-1070) / Office (904-733-1478)															
429-203	SR 429, North of Ponkan Rd. to North of Kelly Park Rd.	05/19/15	Superior Construction Co. Southeast, LLC	46,617,017.39	46,871,016.44	684	08/03/15	08/03/15	05/27/17	0.00	46,272,996.93	598,019.51	98.72%	100.00%	
<b>A² GROUP - CEI</b>															
Al Ribas - Cell (305-796-6740) / Office (407-814-1100)															
429-204	SR 429 Systems Interchange	10/20/15	Southland Construction, Inc.	79,625,302.60	82,325,937.06	739	01/04/16	01/04/16	01/11/18	2,406,319.98	68,931,085.74	13,394,851.32	83.73%	89.45%	
<b>JACOBS - CEI</b>															
Wade Wright - Cell (813-347-8664) / Office (813-676-2261)															
429-206	SR 453, Lake County Line to SR 46	02/23/16	GLF Construction Corp.	49,482,671.93	49,568,720.24	606	05/02/16	05/02/16	12/28/17	2,486,112.98	44,430,182.05	5,138,538.19	89.63%	89.44%	
<b>KCCS - CEI</b>															
Antonio Rodriguez - Cell (407-466-3719); Mike Wilson - Cell (407-466-8676)															
429-205	SR 429 Wekiva Pkwy from Systems Interchange East to Mt. Plymouth Rd.	05/18/16	Superior Construction Co. Southeast, LLC	38,650,000.00	38,650,000.00	570	08/01/16	08/01/16	02/21/18	2,834,287.24	29,408,170.03	9,241,829.97	76.09%	79.12%	
<b>KCCS - CEI</b>															
Antonio Rodriguez - Cell (407-466-3719); Mike Wilson - Cell (407-466-8676)															
528-405	SR 528 Airport Mainline Toll Plaza Demolition & Ramp Plaza Construction	05/15/14	Southland Construction, Inc.	38,708,813.52	39,242,457.64	632	11/10/14	11/10/14	08/03/16	186,816.47	39,145,043.92	97,413.72	99.75%	100.00%	
<b>CDM SMITH - CEI</b>															
Jon Gibson - Cell (407-948-9560)															
253F	SR 408 / SR 417 Interchange Improvements Phase I	09/16/15	The Lane Construction Corp.	36,744,623.00	36,336,509.67	594	01/04/16	01/04/16	08/19/17	1,205,069.64	35,606,197.87	730,311.80	97.99%	111.28%	
<b>CDM SMITH - CEI</b>															
Jon Gibson - Cell (407-948-9560)															
253G	SR 408 / SR 417 Interchange Improvements Phase II	04/27/17	SEMA Construction, Inc.	63,700,000.00	63,700,000.00	750	07/17/17	07/17/17	08/05/19	617,655.00	2,509,055.00	61,190,945.00	3.94%	8.00%	
<b>RS&amp;H - CEI</b>															
Bill Downey - Cell (386-527-5281)															
417-733	SR 417 Milling & Resurfacing, International Dr. to Moss Park Rd.	10/27/15	Ranger Construction Industries, Inc.	18,513,580.17	19,242,717.77	622	01/01/16	01/05/16	09/17/17	271,768.46	18,481,459.57	761,258.20	96.04%	106.11%	
<b>ELIPSIS - CEI</b>															
Chris Nolen - Cell (863-651-9105) / Office (407-982-7275)															
528-313	SR 528 / Innovation Way Interchange	03/29/16	The Lane Construction Corp.	62,452,032.01	62,477,987.65	632	07/05/16	07/05/16	03/28/18	1,690,569.20	52,455,651.11	10,022,336.54	83.96%	75.63%	
<b>ETM - CEI</b>															
Louis Bramblett - Cell (407-312-8326) / Office (321-804-5954)															
528-131	SR 528 Econlockhatchee River Bridge Replacement	11/02/16	SEMA Construction, Inc.	17,777,000.00	17,777,000.00	570	03/06/17	03/06/17	09/26/18	1,346,793.04	5,912,156.64	11,864,843.36	33.26%	43.86%	
599-126	SR 417 SB to SR 528 WB Ramp Realignment	06/22/17	SEMA Construction, Inc.	8,370,000.00	8,370,000.00	210	10/16/17	10/16/17	05/14/18	147,583.06	147,583.06	8,222,416.94	1.76%	4.29%	
Sub-total Page 1				\$593,093,468.62	\$597,416,121.58					\$13,801,888.97	\$399,089,911.54	\$198,326,210.04	66.80%		

Central Florida Expressway Authority  
Construction Contracts Status Report Through 10/31/17  
Projects Under Construction

Project No.	Contract Description	Bid Date	Contractor	Contract Amount		Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Monthly Status					Remarks
				Original Bid (\$)	Revised Amount (\$)					Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	
<b>METRIC - CEI</b>															
Dale Cody - Cell (407-448-0721) / Office (407-644-1898)															
599-525	Single Line Dynamic Message Sign Upgrades	03/24/16	Traffic Control Devices, Inc.	4,555,555.55	4,598,919.50	367	06/16/16	06/16/16	06/17/17	107,827.74	4,598,919.50	0.00	100.00%	100.00%	
599-527	CFX HQ Building Security Systems Upgrades	05/03/17	Convergint Technologies, LLC	381,200.00	381,200.00	160	10/30/17	10/30/17	04/08/18	0.00	0.00	381,200.00	0.00%	0.00%	
<b>MEHTA - CEI</b>															
Jitu Prajapati - Cell (407-709-0207)															
599-732A	SR 408 / SR 429 Toll Plaza Air Conditioner Replacements	05/18/17	Kenyon & Partners, Inc.	592,735.00	592,735.00	330	10/02/17	10/02/17	08/28/18	0.00	0.00	592,735.00	0.00%	0.00%	
599-624	Systemwide E-Pass Signage Improvements	08/08/16	Traffic Control Devices, Inc.	351,900.00	351,900.00	105	01/30/17	01/30/17	05/15/17	0.00	319,773.19	32,126.81	90.87%	52.38%	
599-735	Generator Replacement	09/20/16	GENERX Generators, Inc.	1,226,452.53	1,226,452.53	360	12/01/16	12/01/16	11/26/17	11,861.53	1,124,939.02	101,513.51	91.72%	91.39%	
429-739	SR 429 Seidel Rd. to CR 535 Milling & Resurfacing	09/27/16	The Lane Construction Corp.	9,775,561.71	9,788,486.08	330	01/03/17	01/03/17	11/28/17	1,640,027.04	8,311,469.27	1,477,016.81	84.91%	89.70%	
528-138	SR 528 / Conway Interchange Pond Improvements	01/17/17	Southland Construction, Inc.	819,000.00	873,818.33	150	04/17/17	04/17/17	09/14/17	0.00	873,818.33	0.00	100.00%	100.00%	
599-530	Boggy Creek Sign Installation	03/29/17	Traffic Control Devices, Inc.	11,835.00	11,835.00	90	07/24/17	07/24/17	10/22/17	11,835.00	11,835.00	0.00	100.00%	71.11%	
800-909	Goldenrod Mainline Toll Plaza Improvements	01/10/17	Traffic Control Devices, Inc.	39,625.00	39,625.00	90	06/26/17	06/26/17	09/24/17	30,406.56	30,406.56	9,218.44	76.74%	94.44%	
417-133	SR 417 / Curry Ford Rd. SB On-Ramp Improvements	09/21/16	Gregori Construction, Inc.	1,923,666.93	1,802,039.00	180	01/30/17	01/30/17	07/28/17	3,758.34	1,802,039.00	0.00	100.00%	100.00%	
<b>MEHTA - CEI</b>															
Kimanh Le - Cell (702-497-5035)															
408-739	SR 408 Milling & Resurfacing, Lake Underhill Bridge to Yucatan Dr.	04/27/17	Preferred Materials, Inc.	6,197,428.98	6,197,428.98	190	06/07/17	06/07/17	12/14/17	1,351,026.67	5,458,690.56	738,738.42	88.08%	67.89%	
<b>TARGET - CEI</b>															
Edwin Alagano - Cell (407-488-7536)															
408-127	SR 408 Widening, Hiwassee Rd. to Good Homes Rd.	07/14/16	The Lane Construction Corp.	23,569,000.00	23,683,920.01	450	11/06/16	11/06/16	01/29/18	1,733,596.17	15,784,449.75	7,899,470.26	66.65%	78.67%	
599-626	Systemwide Logo Panel Replacement & Service Signage	03/13/17	United Signs & Signals, Inc.	363,415.00	363,415.00	120	07/10/17	07/10/17	11/07/17	65,638.43	332,658.70	30,756.30	91.54%	90.00%	
<b>DEWBERRY</b>															
Ben Baker - Cell (407-484-2699) / Office (321-354-9716)															
429-200F	SR 429 / SR 414 System Interchange Landscape Improvements	03/09/15	Arazoza Brothers, Inc.	1,711,071.60	1,711,071.60	820	06/09/15	06/15/15	09/23/17	0.00	1,648,057.30	63,014.30	96.32%	100.00%	
429-200G	SR 429 / SR 414 System Interchange Landscape Improvements Phase II	12/20/16	Arazoza Brothers, Inc.	1,191,744.50	1,191,744.50	820	04/03/17	04/03/17	07/02/19	0.00	1,017,708.50	174,036.00	85.40%	100.00%	
417-301D	SR 417 / Boggy Creek Rd. Systems Interchange Landscape Improvements	07/25/17	Lafleur Nurseries & Garden Center, LLC	1,410,713.00	1,410,713.00	820	10/16/17	10/16/17	01/14/20	0.00	0.00	1,410,713.00	0.00%	1.83%	
Sub-total Page 2				54,120,904.80	54,225,303.53					4,955,977.48	41,314,764.68	12,910,538.85	76.19%		
Sub-total Page 1				593,093,468.62	597,416,121.58					13,801,888.97	399,089,911.54	198,326,210.04	66.80%		
Sub-total Page 2				54,120,904.80	54,225,303.53					4,955,977.48	41,314,764.68	12,910,538.85	76.19%		
<b>GRAND TOTAL</b>				<b>647,214,373.42</b>	<b>651,641,425.11</b>					<b>18,757,866.45</b>	<b>440,404,676.22</b>	<b>211,236,748.89</b>	<b>67.58%</b>		

# Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work Plan

