

**Central Florida Expressway Authority  
Construction Contracts Status Report  
Projects Under Construction**

April 2024

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
<b>RK&amp;K - CEI</b>																		
<b>Chas Starr - (407) 923-4908 cstarr@rkk.com</b>																		
001833	599-416A/B	McCoy Rd East Facility Improvements	11/9/2021	Cathart Construction	651,254.45	-38,262.15	612,992.30	120	2/21/2022	05/22/2022	2/26/2024	612,992.30	0.00	612,992.30	0.00	100.00%	100.00%	Project final accepted on 2/7/2024.
001883	528-160	SR 528 Widening from Narcoossee to SR 417	2/17/2022	Ranger Construction Industries	15,844,749.27	-142,039.56	15,702,709.71	450	5/6/2022	07/05/2022	12/7/2023	15,589,392.62	0.00	15,589,392.62	113,317.09	99.28%	100.00%	Project final accepted 12/01/2023.
001907	417-760	SR 417 Resurfacing from SR 528 to Berry Dease Road	4/21/2022	Masci General Contractor, Inc.	16,029,260.78	-424,318.32	15,604,942.46	418	9/12/2022	09/12/2022	11/27/2023	15,717,467.92	-112,525.46	15,604,942.46	0.00	100.00%	100.00%	Project final accepted on 11/15/2023.
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	-517,045.62	6,539,029.49	230	10/24/2021	10/24/2021	6/6/2023	6,539,029.49	0.00	6,539,029.49	0.00	100.00%	100.00%	Project final accepted on 6/6/2023
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	0.00	7,778,937.86	395	11/7/2022	11/07/2022	5/29/2024	6,678,867.39	191,440.65	6,870,308.04	908,629.82	88.32%	95.19%	Includes Suspension time.
<b>CDM Smith- CEI</b>																		
<b>Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com</b>																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	4,515,820.92	86,187,428.52	1228	2/8/2021	02/08/2021	6/19/2024	83,108,232.15	997,017.43	84,105,249.58	2,082,178.94	97.58%	96.74%	
<b>CDM Smith- CEI</b>																		
<b>Jon Gibson - (407) 948-9560 jgibson@csie-fl.com</b>																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	2,164,945.12	119,010,362.12	1209	3/15/2021	03/15/2021	7/5/2024	107,567,206.59	1,528,864.14	109,096,070.73	9,914,291.39	91.67%	95.37%	
<b>Metric - CEI</b>																		
<b>Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com</b>																		
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	6/23/2024	949,175.26	0.00	949,175.26	163,004.00	85.34%	88.42%	Includes Suspension time.
001846	414-640	SR 414 Guide Sign Replacements	11/9/2021	US&S, Inc.	5,374,600.41	-158,756.00	5,215,844.41	270	3/7/2022	06/13/2022	8/22/2023	5,215,844.41	0.00	5,215,844.41	0.00	100.00%	100.00%	Project final accepted 8/22/2023.
001826	599-545b	DMS Replacement Project - Phase 2	11/10/2021	SICE, Inc.	4,263,038.18	-411,784.29	3,851,253.89	417	7/11/2022	07/11/2022	3/7/2024	3,420,786.99	0.00	3,420,786.99	430,466.90	88.82%	100.00%	Project final accepted 3/7/2024.
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	452,870.05	5,282,276.08	365	10/11/2022	04/22/2024	4/21/2025	2,033,678.61	172,457.83	2,206,136.44	3,076,139.64	41.76%	5.21%	Includes Suspension time.
002015	599-659	Systemwide Wrong Way Driving Prevention	6/15/2023	Chinchor Electric	387,407.94	0.00	387,407.94	60	10/17/2023	03/04/2024	5/2/2024	93,651.00	238,670.69	332,321.69	55,086.25	85.78%	100.00%	NTP issued 10/17/23. Total flex time 141 days.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	252,787.42	6,713,568.40	425	6/4/2023	10/02/2023	11/29/2024	2,409,945.03	492,654.07	2,902,599.10	3,810,969.30	43.23%	52.24%	NTP issued 6/4/23. Total flex time 120 days.
002027	599-663A	SR 408 Mainline Plaza Sign Updates	7/25/2023	Chinchor Electric	605,683.06	0.00	605,683.06	120	9/7/2023	11/27/2023	4/24/2024	605,381.20	0.00	605,381.20	301.86	99.95%	100.00%	Final acceptance issued 4/24/24
002029	599-663B	SR 417 Mainline Plaza Sign Updates	7/27/2023	Chinchor Electric	697,963.12	0.00	697,963.12	120	9/7/2023	11/27/2023	5/16/2024	571,416.43	28,853.90	600,270.33	97,692.79	86.00%	95.00%	Final acceptance issued 4/24/24
002030	599-663C	Miscellaneous Sign Updates	7/31/2023	Traffic Control Devices, Inc.	693,693.00	0.00	693,693.00	120	9/7/2023	11/27/2023	3/25/2024	629,234.28	0.00	629,234.28	64,458.72	90.71%	100.00%	Final acceptance issued 3/25/24
<b>Metric - CEI</b>																		
<b>Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com</b>																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	1,646,133.26	79,522,471.26	1123	7/26/2021	07/26/2021	8/21/2024	67,138,159.00	1,128,313.37	68,266,472.37	11,255,998.89	85.85%	90.83%	Includes Suspension time.
<b>Mehta - CEI</b>																		
<b>Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com</b>																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	1,521,596.93	179,509,025.93	1123	1/4/2022	01/04/2022	1/30/2025	128,949,655.23	4,100,209.24	133,049,864.47	46,459,161.46	74.12%	76.40%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
<b>KSI - CEI</b>																		
<b>Tom Deer - (239) 340-3886</b> <b>tom.deer@kinardstone.com</b>																		
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	4,245,552.55	96,873,972.55	1171	11/17/2020	11/17/2020	1/31/2024	95,536,578.01	0.00	95,536,578.01	1,337,394.54	98.62%	100.00%	Project conditionally final accepted on 1/31/2024.
<b>PICS - CEI</b>																		
<b>Jitu Prajapati - (407) 709-0207</b> <b>jprajapati@pics-llc.com</b>																		
002046	429-745	429/SR 414 Resurfacing	9/12/2023	Ranger Construction Industries	11,880,659.86	0.00	11,880,659.86	243	2/4/2024	02/04/2024	10/3/2024	4,627,065.06	1,756,328.40	6,383,393.46	5,497,266.40	53.73%	39.92%	
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	0.00	1,747,042.20	123	3/13/2023	07/17/2023	1/26/2024	1,416,648.20	0.00	1,416,648.20	330,394.00	81.09%	100.00%	Project final accepted on 1/26/2024
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	0.00	3,446,426.21	395	1/8/2024	01/08/2024	2/5/2025	737,039.62	350,309.64	1,087,349.26	2,359,076.95	31.55%	31.39%	121 Day flex time allowed.
001990	599-426A	Systemwide Generator Replacement	4/11/2023	Chinchor Electric	2,492,991.06	0.00	2,492,991.06	180	7/7/2023	01/03/2024	6/30/2024	1,486,231.45	382,504.38	1,868,735.83	624,255.23	74.96%	71.67%	180 Day flex time allowed.
<b>KCA - CEI</b>																		
<b>Antonio Rodriguez - (407) 466-3719</b> <b>arodriguez@kcaeng.com</b>																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construction SA, Inc.	92,279,567.00	1,034,844.15	93,314,411.15	1095	8/23/2021	08/23/2021	8/21/2024	71,192,252.00	2,426,656.27	73,618,908.27	19,695,502.88	78.89%	90.59%	Includes Suspension time.
<b>A<sup>2</sup> Group - CEI</b>																		
<b>Pete Nissen - (305) 668-8939</b> <b>nissen@a2group.com</b>																		
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	988,907.52	62,799,561.24	966	1/3/2022	01/03/2022	8/25/2024	50,164,798.53	1,364,943.47	51,529,742.00	11,269,819.24	82.05%	88.92%	
<b>AE Engineering - CEI</b>																		
<b>Chris Nolen - (863) 651-9105</b> <b>Cnolen@aeengineeringinc.com</b>																		
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	1,580,748.41	99,240,178.33	849	6/1/2022	06/01/2022	9/26/2024	89,802,316.72	1,201,295.08	91,003,611.80	8,236,566.53	91.70%	83.63%	
<b>JMT - CEI</b>																		
<b>Jason Hahn - (609) 203-2729</b> <b>jhahn@jmt.com</b>																		
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	7,672,246.61	134,852,246.61	1081	3/1/2022	04/11/2022	3/26/2025	98,287,007.63	1,570,939.68	99,857,947.31	34,994,299.30	74.05%	70.40%	
					<b>1,017,291,011.02</b>				<b>1,041,675,258.02</b>				<b>17,818,932.78</b>	<b>878,898,985.90</b>	<b>162,776,272.12</b>			
<b>RAPID RESPONSE CONTRACTS</b>																		
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	428,707.00	0.00	428,707.00	2,571,293.00	14.29%	80.73%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	80.73%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	80.73%	

cc: Laura Kelley Glenn Pressimone Lisa Lumberd Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

# Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

## Current 5 Year Work

