

**Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
November 2024**

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI																		
Chas Starr - (407) 923-4908 cstarr@rkk.com																		
002060	516-238	SR516 Lake/Orange County Line to SR429	11/21/2023	SEMA Construction, Inc.	218,890,000.00	757,085.86	219,647,085.86	990	5/6/2024	08/05/2024	4/21/2027	32,109,023.75	8,410,205.00	40,519,228.75	179,127,857.11	18.45%	12.93%	
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	-389,150.98	7,389,786.88	395	11/7/2022	11/07/2022	9/30/2024	7,389,786.88	0.00	7,389,786.88	0.00	100.00%	100.00%	Final Acceptance 8/27/2024
CDM Smith- CEI																		
Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	5,267,320.84	86,938,928.44	1293	2/8/2021	02/08/2021	8/23/2024	86,227,998.17	138,001.09	86,365,999.26	572,929.18	99.34%	100.00%	Conditional Final Acceptance 08/23/2024
CDM Smith- CEI																		
Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	2,675,109.55	119,520,526.55	1348	3/15/2021	03/15/2021	11/21/2024	117,808,864.03	1,638,011.25	119,446,875.28	73,651.30	99.9%	100.00%	
Metric - CEI																		
Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	7/16/2024	980,829.26	0.00	980,829.26	131,350.00	88.19%	100.00%	Conditional Final Acceptance 07/16/2024
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	297,840.72	5,127,246.75	365	10/11/2022	04/22/2024	5/3/2025	3,591,433.91	186,391.53	3,777,825.44	1,349,421.31	73.68%	60.55%	Includes Suspension time.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	252,787.42	6,713,568.40	433	6/4/2023	10/02/2023	12/7/2024	5,631,546.23	169,920.50	5,801,466.73	912,101.67	86.41%	100.00%	Final Acceptance issued 12/07/2024
002029	599-663B	SR 417 Mainline Plaza Sign Updates	7/27/2023	Chinchor Electric	697,963.12	-88,103.62	609,859.50	120	9/7/2023	11/27/2023	4/25/2024	609,859.50	0.00	609,859.50	0.00	100.00%	100.00%	Final acceptance issued 4/24/24
002030	599-663C	Miscellaneous Sign Updates	7/31/2023	Traffic Control Devices, Inc.	693,693.00	-45,778.20	647,914.80	120	9/7/2023	11/27/2023	3/25/2024	647,914.80	0.00	647,914.80	0.00	100.00%	100.00%	Final acceptance issued 3/25/24
002084	429-715	SR 429 And West Rd Signal Replacement	2/6/2024	SICE, Inc.	1,164,539.03	0.00	1,164,539.03	120	4/17/2024	10/14/2024	2/10/2025	310,753.63	79,177.55	389,931.18	774,607.85	33.48%	48.33%	
002101	599-526D	Systemwide Wrong Way Driving Countermeasures - Phase D	5/1/2024	Chinchor Electric	10,544,371.79	0.00	10,544,371.79	465	9/16/2024	09/16/2024	12/24/2025	865,794.28	535,051.28	1,400,845.56	9,143,526.23	13.29%	18.49%	
002063	599-407	Three Mainline Photovoltaic Deployment	2/26/2024	D3Energy, LLC	2,470,230.00	0.00	2,470,230.00	540	5/28/2024	05/28/2024	11/18/2025	154,000.00	138,368.01	292,368.01	2,177,861.99	11.84%	36.48%	
Metric - CEI																		
Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	1,929,708.59	79,806,046.59	1243	7/26/2021	07/26/2021	12/19/2024	76,468,331.68	1,841,345.59	78,309,677.27	1,496,369.32	98.12%	99.28%	Includes Suspension time.
Mehta - CEI																		
Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	2,171,447.33	180,158,876.33	1123	1/4/2022	01/04/2022	1/30/2025	153,632,165.94	2,739,696.33	156,371,862.27	23,787,014.06	86.80%	95.46%	
PICS - CEI																		
Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
002046	429-745	429/SR 414 Resurfacing	9/12/2023	Ranger Construction Industries	11,880,659.86	0.00	11,880,659.86	277	2/4/2024	02/04/2024	11/19/2024	11,450,087.91	78,779.44	11,528,867.35	351,792.51	97.04%	100.00%	Final Acceptance 11/19/2024

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks		
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	-328,934.55	1,418,107.65	123	3/13/2023	07/17/2023	1/26/2024	1,416,648.20	0.00	1,416,648.20	1,459.45	99.90%	100.00%	Final Acceptance 1/26/2024		
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	107,830.25	3,554,256.46	395	1/8/2024	01/08/2024	2/5/2025	3,126,003.23	87,786.05	3,213,789.28	340,467.18	90.42%	85.57%	121 Day flex time allowed.		
001990	599-426A	Systemwide Generator Replacement	4/11/2023	Chinchor Electric	2,492,991.06	-201,464.84	2,291,526.22	180	7/7/2023	01/03/2024	9/1/2024	2,291,526.22	0.00	2,291,526.22	0.00	100.00%	100.00%	Final Acceptance 8/31/2024		
002108	408-428	CFX Headquarters Lighting Retro-Commissioning	7/15/2024	Transporation Systems Inc.	684,310.00	0.00	684,310.00	180	9/5/2024	12/01/2024	5/29/2025	0.00	193,234.25	193,234.25	491,075.75	28.24%	5.56%	Final Acceptance 8/31/2025		
002105	599-669	System AET Signing & Pavement Markings	7/23/2024	Chinchor Electric	5,432,100.00	0.00	5,432,100.00	225	10/8/2024	01/06/2025	8/18/2025	0.00	22,726.00	22,726.00	5,409,374.00	0.42%	0.00%	Final Acceptance 8/31/2026		
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																				
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	1,938,060.17	94,217,627.17	1239	8/23/2021	08/23/2021	1/12/2024	84,593,316.22	3,785,478.12	88,378,794.34	5,838,832.83	93.80%	99.57%	Includes Suspension time.		
A² Group - CEI Pete Nissen - (305) 668-8939 nissenp@a2group.com																				
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	1,090,479.89	62,901,133.61	1080	1/3/2022	01/03/2022	12/17/2024	57,653,768.92	2,335,836.98	59,989,605.90	2,911,527.71	95.37%	99.35%			
wsb - CEI Chris Nolen - (863) 651-9105 Cnolen@wsbeng.com																				
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	2,845,809.18	100,505,239.10	929	6/1/2022	06/01/2022	12/16/2024	99,238,034.54	784,608.37	100,022,642.91	482,596.19	99.52%	99.35%	Substantial Completion Issued 12/16/2024		
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																				
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	8,363,802.45	135,543,802.45	1081	3/1/2022	04/11/2022	3/26/2025	109,364,505.66	759,867.53	110,124,373.19	25,419,429.26	81.25%	90.19%			
DRMP - CEI Geoff Scales - (407) 896-0594 gscales@drmp.com																				
002095	528-181	SR528 Turkey Creek Tropical Storm Ian Erosion	3/19/2024	Southland Construction, Inc.	2,626,262.62	0.00	2,626,262.62	220	6/11/2024	11/08/2024	6/15/2025	0.00	110,284.33	110,284.33	2,515,978.29	4.20%	83.18%			
					1,113,636,072.64						1,139,827,425.84						23,924,484.87	879,486,677.83	260,340,748.01	
RAPID RESPONSE CONTRACTS																				
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	607,199.00	0.00	607,199.00	2,392,801.00	20.24%	100.00%			
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	100.00%			
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	100.00%			

cc: Michelle Maikisch Glenn Pressimone Lisa Lumbar Ben Dreiling Jack Burch Kim Murphy Brent Dustin Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work

