

Central Florida Expressway Authority Construction Contracts Status Report Projects Under Construction																		
November 2025																		
Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
002060	516-238	SR516 Lake/Orange County Line to SR429	11/21/2023	SEMA Construction, Inc.	218,890,000.00	12,050,749.37	230,940,749.37	996	5/6/2024	08/05/2024	4/27/2027	128,903,838.90	7,888,462.88	136,792,301.78	94,148,447.59	59.23%	49.50%	
002235	516-237B	Prestressed Concrete Piles and Beams	5/20/2025	CDS Manufacturing, Inc.	2,748,979.88	0.00	2,748,979.88	450	7/10/2025	07/10/2025	10/2/2026	2,478,043.57	164,716.11	2,642,759.68	106,220.20	96.14%	34.22%	
002243	516-237C	Lake Needham Bridge Compaction Grouting	7/16/2025	SEMA Construction, Inc.	2,538,465.00	0.00	2,538,465.00	450	9/19/2025	10/20/2025	1/12/2027	0.00	807,825.00	807,825.00	1,730,640.00	31.82%	11.56%	
CSEI- CEI Paul Wilson - (407) 489-2543 wilsonpm@csie-fl.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	5,267,817.82	86,939,425.42	1293	2/8/2021	02/08/2021	8/23/2024	86,921,044.83	0.00	86,921,044.83	18,380.59	99.98%	100.00%	Conditional Final Acceptance 08/23/ 2024
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	4,945,691.66	121,791,108.66	1363	3/15/2021	03/15/2021	6/15/2025	121,406,498.87	0.00	121,406,498.87	384,609.79	99.68%	100.00%	Pending Time Extension. Conditional Final Acceptance 12/06/2024
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton – (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	297,840.72	5,127,246.75	365	10/11/2022	04/22/2024	11/27/2025	4,354,661.36	0.00	4,354,661.36	772,585.39	84.93%	100.00%	Includes Suspension time. Substantial Completion 10/28/2025
002101	599-526D	Systemwide Wrong Way Driving Countermeasures - Phase D	5/1/2024	Chinchor Electric	10,544,371.79	0.00	10,544,371.79	540	9/16/2024	09/16/2024	3/9/2026	7,590,728.43	312,922.57	7,903,651.00	2,640,720.79	74.96%	83.52%	
002063	599-407	Three Mainline Photovoltaic Deployment	2/26/2024	D3Energy, LLC	2,470,230.00	127,090.49	2,597,320.49	540	5/28/2024	05/28/2024	11/18/2025	2,362,338.34	18,000.00	2,380,338.34	216,982.15	91.65%	100.00%	
002105	599-669	System AET Signing & Pavement Markings	7/23/2024	Chinchor Electric	5,432,100.00	84,501.66	5,516,601.66	246	10/8/2024	01/06/2025	9/8/2025	5,206,063.75	0.00	5,206,063.75	310,537.91	94.37%	100.00%	Final Acceptance 9/8/2025
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacof Construction SA, Inc.	77,876,338.00	2,947,070.23	80,823,408.23	1243	7/26/2021	07/26/2021	4/1/2025	80,385,028.17	396,284.66	80,781,312.83	42,095.40	99.95%	100.00%	Includes Suspension time. Final Acceptance April 1, 2025
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	9/21/2021	Prince Contracting	177,987,429.00	5,579,460.30	183,566,889.30	1401	1/4/2022	01/04/2022	11/4/2025	181,154,183.67	436,576.80	181,590,760.47	1,976,128.83	98.92%	100.00%	Pending Time Extension
CSEI - CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
002199	599-671	Systemwide AET Mainline Signing	3/6/2025	ALUM Construction Inc.	2,971,090.00	0.00	2,971,090.00	230	6/13/2025	06/13/2025	1/28/2026	2,161,600.00	112,150.00	2,273,750.00	697,340.00	76.53%	78.70%	
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
002242	408-440	CFX Headquarters Chiller Replacement	7/17/2025	Stark Tech Services, LLC	3,020,000.00	0.00	3,020,000.00	210	9/23/2025	03/22/2026	10/17/2026	0.00	136,850.96	136,850.96	2,883,149.04	4.53%	0.00%	
002163	528-769	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	6,857,850.50	0.00	6,857,850.50	264	3/10/2025	03/10/2025	11/28/2025	6,799,645.22	31,322.25	6,830,967.47	26,883.03	99.61%	100.00%	Project Accepted on 11/28/2025
002163	599-170B	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	762,574.00	0.00	762,574.00	264	3/10/2025	03/10/2025	11/28/2025	721,712.90	9,012.00	730,724.90	31,849.10	95.82%	100.00%	Project Accepted on 11/28/2025
002163	599-779	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	494,706.00	0.00	494,706.00	264	3/10/2025	03/10/2025	11/28/2025	486,095.00	6,046.00	492,141.00	2,565.00	99.48%	100.00%	Project Accepted on 11/28/2025
002208	599-170D	Systemwide Guardrail Protection Improvements	4/17/2025	Atlantic Civil Constructors Corp.	5,525,211.37	0.00	5,525,211.37	270	8/9/2025	09/08/2025	6/4/2026	1,613,985.30	618,964.42	2,232,949.72	3,292,261.65	40.41%	34.81%	
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacof Construction SA, Inc.	92,279,567.00	2,286,481.23	94,566,048.23	1287	8/23/2021	08/23/2021	10/10/2025	93,920,965.59	0.00	93,920,965.59	645,082.64	99.32%	100.00%	Final Acceptance on 10/10/2025
A² Group - CEI Al Ribas - (305) 796-6740 ribasa@a2group.com																		
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	1,156,221.58	62,966,875.30	1180	1/3/2022	01/03/2022	3/27/2025	62,315,901.11	0.00	62,315,901.11	650,974.19	98.97%	100.00%	Final Acceptance 3/27/2025

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks		
WSB - CEI Chris Nolen - (863) 651-9105 Cnolen@wsbeng.com																				
002196	528-166	SR528 Widening Goldenrod to Narcoossee Road	3/11/2025	Hubbard Construction Co.	54,854,706.59	0.00	54,854,706.59	780	6/16/2025	06/16/2025	8/4/2027	7,923,316.11	1,907,990.73	9,831,306.84	45,023,399.75	17.92%	22.82%			
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																				
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	8,515,098.05	135,695,098.05	1310	3/1/2022	04/11/2022	12/15/2025	132,116,841.73	1,697,070.93	133,815,912.66	1,879,185.39	98.62%	99.00%	Pending Time Extension		
DRMP - CEI Geoff Scales - (407) 896-0594 gscales@drmp.com																				
002177	528-776	SR 528 Bridge Improvements	1/21/2025	MLJ Construction Company of	1,901,950.02	-38,570.70	1,863,379.32	140	4/14/2025	04/14/2025	8/31/2025	1,863,379.32	0.00	1,863,379.32	0.00	100.00%	100.00%	Final Acceptance 8/31/2025		
002227	528-670	SR 528 Guide Sign Replacement	5/15/2025	Chinchor Electric, Inc.	591,745.48	0.00	591,745.48	90	7/21/2025	12/11/2025	3/10/2026	0.00	0.00	0.00	591,745.48	0.00%	0.00%	Includes Flex Time and Suspension Time		
002245	599-770	SR 417 & SR 408 Concrete Coatings	7/24/2025	S & D Industrial Painting, Inc.	2,265,231.58	0.00	2,265,231.58	280	11/3/2025	11/03/2025	8/9/2026	0.00	0.00	0.00	2,265,231.58	0.00%	13.57%			
1,057,590,703.48					1,100,848,726.59					14,554,406.01					950,955,747.49		160,371,186.50			
RAPID RESPONSE CONTRACTS																				
002180	Various	Rapid Response Agreement for Sign, Signal, and ITS Task Orders Under \$300,000.00 and Electrical Work Task Orders Under \$75,000.00, As Adjusted Per Florida Statutes 255.20(2)	10/14/2024	Chinchor Electric, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/27/2024	12/27/2024	12/26/2027	963,205.19	0.00	963,205.19	2,036,794.81	32.11%	31.87%			
002179	Various	Rapid Response Agreement for Sign, Signal, and ITS Task Orders Under \$300,000.00 and Electrical Work Task Orders Under \$75,000.00, As Adjusted Per Florida Statutes 255.20(2)	10/14/2024	Traffic Control Devices, LLC.	3,000,000.00	0.00	3,000,000.00	1095	12/27/2024	12/27/2024	12/26/2027	182,281.65	0.00	182,281.65	2,817,718.35	6.08%	31.87%			
		cc: Michelle Maikisch Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Brent Dustin Don Budnovich Carrie Baker Dana Chester Jamison Edwards Isanetta Dennis Aneth Williams Keith Jackson																		

Construction Earnings

