I4Ultimate.com

Your source for improvements to I-4 in Orange and Seminole counties



I-4 Ultimate Project Update







Project Overview

21 miles from west of Kirkman Road to east of SR 434 Orange & Seminole Counties

Scope:

Reconstruct mainline and interchanges

Addition of 4 Express Lanes

Reconstructs 15 major interchanges

Bridges: widens 13; adds 53; replaces 83

Increases design speed to 60 mph

Operations and Maintenance

P3 - 40 year contract

Design-Build-Finance-Operate-Maintain

2,310 days (6.33 years) for design and construction

I-4 Mobility Partners


Concessionaire: Skanska, John Laing

Construction JV: SGL - Skanska Granite Lane

Design JV: Jacobs - HDR

Quality Assurance Firm (QAF): Volkert Operations & Maintenance: HDR | ICA

\$2.323 billion (yoe) Design-Build cost





Contract Period - Schedule

- Concession Agreement term 40 Years
- Financial and Commercial Close September 4, 2014
- NTP 1 for Design October 4, 2014
- NTP 2 for Construction and O&M Work February 1, 2015
- 2,310 Days from NTP 1 to Substantial Completion
- 90 Days from Substantial Completion to Final Acceptance
- Long-term Operations

Interim Period

Construction
Period
+/- 7 Years

Operating
Period
+/- 33 Years

Full Project Substantial Completion: Early 2021

I-4/SR 408 Area is the critical path of the project



I-4/408 Interchange Enhanced Aesthetics











I-4 408 Interchange



I4Ultimate.com



I-4/408 Interchange General Schedule

SR 408 Westbound to I-4 Westbound: Spring 2016-Summer 2019





SR 408 Impacts during Construction

Coordination with CFX Staff

- Design
- Lane Closures
- Ramp Closures (overnight, temporary long term)
- Road Closures
- Construction























Alert Notification

Lane closure and Detour notices

Sign up for route specific alerts

Sign up for real time traffic alerts

Embedded Florida 511 information









Types of Alert



Loreen Bobo, P.E.

FDOT I-4 Ultimate Program Manager Loreen.Bobo@dot.state.fl.us 1.844.ULT.INFO (858.4636) 407.670.2341 (Office)





4D Simulations

Constructability Sequence: Area 2 - I4 & 408 (Looking SE)

