

**Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction**

July 2019

Contract No.	Project No.	Contract Description	CEI	CEI SPE	Contact	Bid Date	Contractor	Original Bid (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
001060	429-202	SR 429/ US 441 to Ponkan Road	RK&K	Mike Lausier	(407) 919-8300	3/26/2015	Prince Contracting	56,152,429.00	56,699,473.13	872	6/8/2015	6/8/2015	10/27/2017		56,664,473.13	35,000.00	99.94%	100.00%	Pending Closeout
001246	408-128	SR 408 from SR 417 to Alafaya Trail	RK&K	Mike Lausier	(407) 919-8300	6/27/2017	The Lane Construction Corp.	76,299,999.00	78,003,170.23	720	10/16/2017	10/16/2017	10/6/2019	2,049,358.48	68,777,763.69	9,225,406.54	88.17%	92.08%	
001469	528-749	SR 528 Milling & Resurfacing from Innovation Way to Dallas Blvd	RK&K	Chas Starr	(407) 923-4908	4/2/2019	Preferred Materials, Inc.	7,826,000.00	7,826,000.00	210	5/13/2019	5/13/2019	12/9/2019	652,452.95	1,097,022.73	6,728,977.27	14.02%	42.38%	
001470	528-750	SR 528 Milling & Resurfacing from Dallas Blvd to SR 520	RK&K	Chas Starr	(407) 923-4908	4/1/2019	Preferred Materials, Inc.	7,829,000.00	7,829,000.00	210	5/13/2019	5/13/2019	12/9/2019	252,210.88	449,716.61	7,379,283.39	5.74%	42.38%	
001532	528-747	SR 528 Milling & Resurfacing from SR 417 to Innovation Way	RK&K	Chas Starr	(407) 919-8300	4/29/2019	Hubbard Construction Co.	11,158,000.00	11,158,000.00	290	LNTN 6/18/19					11,158,000.00			
001266	408-253G	SR 408/ SR 417 Interchange Improvements Phase II	CDM Smith	Jon Gibson	(407) 948-9560	4/27/2017	SEMA Construction, Inc.	63,700,000.00	66,751,301.34	810	11/27/2017	7/17/2017	12/16/2019		57,282,585.59	9,468,715.75	85.81%	84.20%	NTP date adjusted/time susp. contract expiration date corrected.
001398	417-134	SR 417 Widening from Econ to Seminole County	Elipsis	Jitu Prajapati	(407) 709-0207	6/22/2018	Hubbard Construction Co.	44,810,996.19	44,412,023.55	630	9/10/2018	9/10/2018	6/1/2020	3,761,407.25	25,422,104.86	18,989,918.69	57.24%	53.02%	
001224	528-131	SR 528 Econ River Bridge Replacement	ETM	Louis Bramblett	(407) 312-8326	11/2/2016	SEMA Construction, Inc.	17,777,000.00	17,932,908.92	592	3/6/2017	3/6/2017	10/19/2018		17,774,674.74	158,234.18	99.12%	100.00%	Pending Final SA's & Final Estimate
001206	599-126	SR 417/ SR 528 Ramp Realignment	ETM	Louis Bramblett	(407) 312-8326	6/22/2017	SEMA Construction, Inc.	8,370,000.00	9,177,716.39	240	9/11/2017	10/16/2017	5/9/2018		9,119,626.91	58,089.48	99.37%	100.00%	Amt. earned to date is final contract amount. No remaining payments. Final estimate submitted. Closeout pending submittal of project documentation.
001464	599-537	Supplemental Data Collection Sensors and CCTV Deployment	Metric	Dale Cody	(407) 448-0721	2/13/2019	United Signs & Signals, Inc.	6,414,469.00	6,414,469.00	455	5/6/2019	5/6/2019	8/3/2020	401,500.55	1,002,245.23	5,412,223.77	15.62%	21.10%	
001463	599-547	Wekiva Parkway CCTV Deployment	Metric	Dale Cody	(407) 448-0721	11/28/2018	United Signs & Signals, Inc.	1,118,178.09	1,156,748.11	275	2/4/2019	2/4/2019	11/6/2019	63,814.15	1,012,742.80	144,005.31	87.55%	68.00%	
001478	599-156	SR 408 WB Exit to Old Winter Garden Rd Traffic Signals	Metric	Dale Cody	(407) 448-0721	1/24/2019	The New Florida Industrial Electric, Inc.	376,133.88	376,133.88	45	N/A					376,133.88			Not Started
001466	599-524	Network Phase II Project	Metric	Dale Cody	(407) 448-0721	4/24/2019	Precision Contracting Services, Inc.	1,289,307.25	1,289,307.25	365	7/8/2019	7/8/2019	7/7/2020	14,778.33	14,778.33	1,274,528.92	1.15%	9.04%	
001465	599-541	Dynamic Curve Warning System (DCWS) Pilot Project	Metric	Dale Cody	(407) 448-0721	3/8/2019	Traffic Control Devices, Inc.	315,315.00	315,315.00	215	N/A					315,315.00			Not Started
001400	408-628	SR 408 Guide Sign Replacements	Metric	Dale Cody	(407) 448-0721	8/29/2018	ION Electric, LLC	4,222,831.88	4,260,880.57	150	LNTN			68,530.00	1,522,091.55	2,738,789.02	35.72%		
001279	599-734	SR 408 Aesthetic Coating Renewal	Mehta	Andrew Bailey	(407) 617-9050	2/19/2018	Southern Road & Bridge, LLC	3,471,026.00	2,710,621.36	280	5/21/2018	5/21/2018	2/25/2019		2,710,621.36		100.00%	100.00%	Final estimate submitted. Closeout pending submittal of project documentation.
001295R	599-413	CFX HQ 1st and 3rd Floor Renovations	Mehta	Andrew Bailey	(407) 617-9050	6/29/2018	Rieker Duley Construction	1,050,611.00	1,117,442.65	135	7/23/2018	7/23/2018	12/5/2018		1,084,458.98	32,983.67	97.05%	100.00%	Offer of final payment sent 6/13/19. Total pending final payment \$37,814.23.
001420	408-746	SR 408 Milling and Resurfacing from I-4 Ultimate limits to the Lake Underhill Bridge	Mehta	Andrew Bailey	(407) 617-9050	8/27/2018	Masci General Contractor, Inc.	4,229,613.73	4,747,313.60	193	1/7/2019	1/7/2019	7/19/2019	926,261.26	3,253,978.89	1,493,334.71	68.54%	100.00%	
001537	429-158	SR 429 New Independence Parkway Interchange Improvements	Mehta	Andrew Bailey	(407) 617-9050	5/29/2019	Atlantic Civil Constructors Corp	2,247,438.62	2,247,438.62	120	N/A					2,247,438.62			Not Started
								318,658,348.64	324,425,263.60					8,190,313.85	247,188,885.40	77,236,378.20	76.19%		

cc: Laura Kelley Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Will Hawthorne Elizabeth Klejnowski-Potter Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work Plan

