

**Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
November 2019**

Contract No.	Project No.	Contract Description	CEI	CEI SPE	Contact	Bid Date	Contractor	Original Bid (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks	
1060	429-202	SR 429/ US 441 to Ponkan Road	RK&K	Mike Lausier	(407) 919-8300	3/26/2015	Prince Contracting	CLOSED		872	6/8/2015	6/8/2015	10/27/2017					100.00%	Pending Closeout	
1246	408-128	SR 408 from SR 417 to Alafaya Trail	RK&K	Mike Lausier	(407) 919-8300	6/27/2017	The Lane Construction Corp.	76,299,999.00	82,560,898.26	720	10/16/2017	10/16/2017	10/6/2019	3,881,240.97	77,437,091.01	5,123,807.25	93.79%	100.00%		
1469	528-749	SR 528 Milling & Resurfacing from Innovation Way to Dallas Blvd	RK&K	Chas Starr	(407) 923-4908	4/2/2019	Preferred Materials, Inc.	7,826,000.00	7,826,000.00	210	5/13/2019	5/13/2019	12/9/2019	312,151.32	3,232,163.88	4,593,836.12	41.30%	100.00%		
1470	528-750	SR 528 Milling & Resurfacing from Dallas Blvd to SR 520	RK&K	Chas Starr	(407) 923-4908	4/1/2019	Preferred Materials, Inc.	7,829,000.00	7,867,048.69	210	5/13/2019	5/13/2019	12/9/2019	2,407,196.13	4,180,854.91	3,686,193.78	53.14%	100.00%	No estimate processed this period	
1532	528-747	SR 528 Milling & Resurfacing from SR 417 to Innovation Way	RK&K	Chas Starr	(407) 919-8300	4/29/2019	Hubbard Construction Co.	11,158,000.00	11,158,000.00	290	9/9/2019	9/9/2019	6/25/2020	920,901.26	2,805,478.06	8,352,521.94	25.14%	31.72%		
1266	408-253G	SR 408/ SR 417 Interchange Improvements Phase II	CDM Smith	Jon Gibson	(407) 948-9560	4/27/2017	SEMA Construction, Inc.	63,700,000.00	66,751,301.34	810	11/27/2017	7/17/2017	12/16/2019	1,501,227.18	64,510,099.08	2,241,202.26	96.64%	99.26%	NTP date adjusted/time susp. contract expiration date corrected.	
1398	417-134	SR 417 Widening from Econ to Seminole County	Elipsis	Jitu Prajapati	(407) 709-0207	6/22/2018	Hubbard Construction Co.	44,810,996.19	44,412,023.55	630	9/10/2018	9/10/2018	6/1/2020	1,576,356.60	32,405,701.79	12,006,321.76	72.97%	72.38%		
1464	599-537	Supplemental Data Collection Sensors and CCTV Deployment	Metric	Dale Cody	(407) 448-0721	2/13/2019	United Signs & Signals, Inc.	6,414,469.00	6,414,469.00	455	5/6/2019	5/6/2019	8/3/2020	948,124.10	3,693,032.30	2,721,436.70	57.57%	47.91%		
1463	599-547	Wekiva Parkway CCTV Deployment	Metric	Dale Cody	(407) 448-0721	11/28/2018	United Signs & Signals, Inc.	1,118,178.09	1,156,748.11	275	2/4/2019	2/4/2019	11/6/2019		1,042,370.81	114,377.30	90.11%	100.00%		
1478	599-156	SR 408 WB Exit to Old Winter Garden Rd Traffic Signals	Metric	Dale Cody	(407) 448-0721	1/24/2019	The New Florida Industrial Electric, Inc.	376,133.88	376,133.88	45	Flextime				35,755.42	340,378.46		9.51%		Flex start date for material procurement only
1466	599-524	Network Phase II Project	Metric	Dale Cody	(407) 448-0721	4/24/2019	Precision Contracting Services, Inc.	1,289,307.25	1,289,307.25	365	7/8/2019	7/8/2019	7/7/2020	38,897.78	309,598.55	979,708.70	24.01%	42.47%		
1465	599-541	Dynamic Curve Warning System (DCWS) Pilot Project	Metric	Dale Cody	(407) 448-0721	3/8/2019	Traffic Control Devices, Inc.	315,315.00	315,315.00	215	8/19/2019	8/19/2019	3/21/2020		162,253.20	153,061.80	51.46%	52.56%	Pending Estimate 1, initial contract time was for long lead material procurement	
1400	408-628	SR 408 Guide Sign Replacements	Metric	Dale Cody	(407) 448-0721	8/29/2018	ION Electric, LLC	4,222,831.88	4,260,880.57	150	8/5/2019	8/5/2019	1/2/2020	210,959.11	2,178,639.95	2,082,240.62	51.13%	84.67%		
001295R	599-413	CFX HQ 1st and 3rd Floor Renovations	Mehta	Andrew Bailey	(407) 617-9050	6/29/2018	Rieker Duley Construction	1,050,611.00	1,117,442.65	135	7/23/2018	7/23/2018	12/5/2018		1,098,151.59	19,291.06	98.27%	100.00%	Offer of final payment for 37,814.23 sent 6/13/19. Check for final payment \$27,814.23 (reduced due to late submittal of final docs) sent 10/15/19	
1420	408-746	SR 408 Milling and Resurfacing from I-4 Ultimate Limits to Lake Underhill Bridge	Mehta	Andrew Bailey	(407) 617-9050	8/27/2018	Masci General Contractor, Inc.	4,229,613.73	4,444,995.64	193	1/7/2019	1/7/2019	7/19/2019		4,444,995.64		100.00%	100.00%		
1566	599-736a	Systemwide RPM Replacement	Mehta	Andrew Bailey	(407) 617-9050	7/9/2019	McShea Contracting, LLC	102,760.00	92,415.00	120	N/A					92,415.00				Not Started
1537	429-158	SR 429 New Independence Parkway Interchange Improvements	Mehta	Andrew Bailey	(407) 617-9050	5/29/2019	Atlantic Civil Constructors Corp	2,247,438.62	2,247,438.62	120	N/A					2,247,438.62				Not Started
RAPID RESPONSE CONTRACTS																				
001504	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	ION Electric, LLC	6,000,000.00	6,000,000.00	1095						6,000,000.00				
001505	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	6,000,000.00	1095	8/19/2019		8/18/2022		21,802.24	5,978,197.8	0.36%	10.32%		
001506	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	6,000,000.00	1095	6/17/2019		6/16/2022		21,604.54	5,978,395.5	0.36%	16.07%		
001507	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	6,000,000.00	1095	9/11/2019		9/10/2022		11,750.00	5,988,250.00	0.20%	8.22%		
001597	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	Ranger Construction Industries, Inc.	6,000,000.00	6,000,000.00	1095						6,000,000.00				
001598	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	The Middlesex Corporation	6,000,000.00	6,000,000.00	1095						6,000,000.00				
001599	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	Hubbard Construction Co.	6,000,000.00	6,000,000.00	1095						6,000,000.00				
								274,990,653.64	284,290,417.56					11,797,054.45	197,591,342.97	86,699,074.59	69.50%			

cc: Laura Kelley Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Will Hawthorne Dana Chester Jamison Edwards Elizabeth Klejnowski Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work Plan

