

**Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
January 2020**

Contract No.	Project No.	Contract Description	CEI	CEI SPE	Contact	Bid Date	Contractor	Original Bid (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks	
1246	408-128	SR 408 from SR 417 to Alafaya Trail	RK&K	Mike Lausier	(407) 919-8300	6/27/2017	The Lane Construction Corp.	76,299,999.00	79,814,366.52	762	10/16/2017	10/16/2017	11/17/2019	477,637.47	79,059,836.31	754,530.21	99.05%	100.00%	Additional time pending negotiations	
1469	528-749	SR 528 Milling & Resurfacing from Innovation Way to Dallas Blvd	RK&K	Chas Starr	(407) 923-4908	4/2/2019	Preferred Materials, Inc.	7,826,000.00	7,826,000.00	210	5/13/2019	5/13/2019	12/9/2019	740,896.55	4,401,092.01	3,424,907.99	56.24%	100.00%		
1470	528-750	SR 528 Milling & Resurfacing from Dallas Blvd to SR 520	RK&K	Chas Starr	(407) 923-4908	4/1/2019	Preferred Materials, Inc.	7,829,000.00	7,867,048.69	314	5/13/2019	5/13/2019	3/22/2020	316,501.95	4,879,519.16	2,987,529.53	62.02%	87.26%		
1532	528-747	SR 528 Milling & Resurfacing from SR 417 to Innovation Way	RK&K	Chas Starr	(407) 919-8300	4/29/2019	Hubbard Construction Co.	11,158,000.00	11,158,000.00	290	9/9/2019	9/9/2019	6/25/2020	1,678,104.93	4,953,129.13	6,204,870.87	44.39%	53.45%		
1266	408-253G	SR 408/ SR 417 Interchange Improvements Phase II	CDM Smith	Jon Gibson	(407) 948-9560	4/27/2017	SEMA Construction, Inc.	63,700,000.00	67,970,726.05	822	11/27/2017	7/17/2017	12/28/2019	1,272,066.22	66,818,804.16	1,151,921.89	98.31%	100.00%	NTP date adjusted/time susp. contract expiration date corrected.	
1398	417-134	SR 417 Widening from Econ to Seminole County	Elipsis	Jitu Prajapati	(407) 709-0207	6/22/2018	Hubbard Construction Co.	44,810,996.19	44,791,492.02	655	9/10/2018	9/10/2018	6/26/2020	1,481,805.81	34,451,825.57	10,339,666.45	76.92%	79.24%		
1464	599-537	Supplemental Data Collection Sensors and CCTV Deployment	Metric	Dale Cody	(407) 448-0721	2/13/2019	United Signs & Signals, Inc.	6,414,469.00	6,414,469.00	455	5/6/2019	5/6/2019	8/3/2020	551,281.54	4,523,470.69	1,890,998.31	70.52%	61.76%		
1478	599-156	SR 408 WB Exit to Old Winter Garden Rd Traffic Signals	Metric	Dale Cody	(407) 448-0721	1/24/2019	The New Florida Industrial Electric, Inc.	376,133.88	376,133.88	45	Flextime	5/13/2019		47,014.01	131,095.18	245,038.70	34.85%		Flex start date for material procurement only	
1466	599-524	Network Phase II Project	Metric	Dale Cody	(407) 448-0721	4/24/2019	Precision Contracting Services, Inc.	1,289,307.25	1,289,307.25	365	7/8/2019	7/8/2019	7/7/2020	138,043.53	593,493.91	695,813.34	46.03%	59.73%		
1465	599-541	Dynamic Curve Warning System (DCWS) Pilot Project	Metric	Dale Cody	(407) 448-0721	3/8/2019	Traffic Control Devices, Inc.	315,315.00	315,315.00	215	8/19/2019	8/19/2019	3/21/2020		193,403.00	121,912.00	61.34%	81.86%	Pending Closeout	
1400	408-628	SR 408 Guide Sign Replacements	Metric	Dale Cody	(407) 448-0721	8/29/2018	ION Electric, LLC	4,222,831.88	4,321,788.12	150	8/5/2019	8/5/2019	1/2/2020	824,033.81	3,318,939.74	1,002,848.38	76.80%	100.00%		
001645	538-559	SR 538 ITS Improvements	DRMP	Brian Crowl	(863) 225-9632	7/9/2019	SICE	176,780.93	176,780.93	166	LNTP	2/24/2020		33,771.85	33,771.85	143,009.08	19.10%			
1537	429-158	SR 429 New Independence Parkway Interchange Improvements	Mehta	Andrew Bailey	(407) 617-9050	5/29/2019	Atlantic Civil Constructors Corp	2,247,438.62	2,247,438.62	120	1/19/2020	1/19/2020	5/18/2020	503,771.90	510,914.13	1,736,524.49	22.73%	19.17%		
RAPID RESPONSE CONTRACTS																				
001504	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	ION Electric, LLC	6,000,000.00	6,000,000.00	1095						6,000,000.00				
001505	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	6,000,000.00	1095	8/19/2019		8/18/2022		21,802.24	5,978,197.8		0.36%	16.07%	
001506	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	6,000,000.00	1095	6/17/2019		6/16/2022		21,604.54	5,978,395.5		0.36%	21.83%	
001507	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	6,000,000.00	1095	9/11/2019		9/10/2022		11,750.00	5,988,250.00		0.20%	13.97%	
001597	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	Ranger Construction Industries, Inc.	6,000,000.00	6,000,000.00	1095						6,000,000.00				
001598	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	The Middlesex Corporation	6,000,000.00	6,000,000.00	1095						6,000,000.00				
001599	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	Hubbard Construction Co.	6,000,000.00	6,000,000.00	1095						6,000,000.00				
								268,666,271.75	276,568,866.08					8,064,929.57	203,924,451.62	72,644,414.46	73.73%			

cc: Laura Kelley Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Will Hawthorne Dana Chester Jamison Edwards Elizabeth Klejnowski Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work Plan

