

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
February 2021

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI																		
Mike Lausier - (407) 919-8300																		
001614	528-143	SR 528 / SR 436 Interchange Improvements	1/28/2020	SEMA Construction, Inc.	106,520,000.00	0.00	106,520,000.00	882	9/8/2020	4/26/2020	2/7/2023	42,433,205.86	7,068,476.11	49,501,681.97	57,018,318.03	46.47%	20.86%	
RK&K - CEI																		
Chas Starr - (407) 923-4908																		
001668	414-754	SR 414 Mill and Resurface - Hawthorne Ave to Keene Rd.	4/1/2020	Ranger Construction Industries	3,257,952.78	0.00	3,257,952.78	180	6/14/2020	6/14/2020	12/11/2020	2,959,179.38	0.00	2,959,179.38	298,773.40	90.83%	100.00%	
001669	414-755	SR 414 Mill and Resurface - Keene Rd. to US 441	4/2/2020	Ranger Construction Industries	5,314,097.21	0.00	5,314,097.21	230	6/14/2020	6/14/2020	1/30/2021	5,031,738.01	0.00	5,031,738.01	282,359.20	94.69%	100.00%	
001532	528-747	SR 528 Milling & Resurfacing from SR 417 to Innovation Way	4/29/2019	Hubbard Construction Co.	11,158,000.00	-126,008.55	11,031,991.45	327	9/9/2019	9/9/2019	8/1/2020	11,031,991.45	0.00	11,031,991.45	0.00	100.00%	100.00%	
CDM Smith- CEI																		
Jon Gibson - (407) 948-9560																		
001721	417-141	SR 417 Widening From International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	0.00	81,671,607.60	900	2/8/2021	2/8/2021	7/28/2023	0.00	650,048.99	650,048.99	81,021,558.61	0.80%	3.44%	
001741	417-142	SR 417 Widening from John Young Pkwy to Landstart Blvd	12/15/2020	Prince Contracting	116,845,417.00	0.00	116,845,417.00	960	3/15/2021	3/15/2021	10/31/2023	0.00	0.00	0.00	116,845,417.00	0.00%	-0.42%	
Elipsis - CEI																		
Renee Pearson - (407) 419-1567																		
001700	429-758	SR 429 Resurfacing CR535 to CR437A	7/23/2020	Hubbard Construction Co.	2,898,958.22	142,464.90	3,041,423.12	155	10/7/2020	10/14/2020	3/11/2021	1,983,590.18	0.00	1,983,590.18	1,057,832.94	65.22%	100.00%	
001705	599-756	Systemwide Coatings: Summerlin Ave to Chicksaw Trail	8/12/2020	S&D Industrial Painting	4,988,886.91	0.00	4,988,886.91	350	11/30/2020	11/30/2020	11/15/2021	202,545.29	869,175.85	1,071,721.14	3,917,165.77	21.48%	28.86%	
001725	417-162	SR 417 Pond Modifications	9/16/2020	Southern Development & Construction	1,047,740.00	0.00	1,047,740.00	120	1/4/2021	1/4/2021	5/4/2021	380,226.54	190,098.14	570,324.68	477,415.32	54.43%	55.00%	Also includes Project 528-166
Metric - CEI																		
Dale Cody - (407) 448-0721																		
001664	408-159	SR408 EB Mills Ave Exit Ramp Improvement	4/1/2020	Atlantic Civil Constructors Corp	1,470,159.29	0.00	1,470,159.29	105	10/12/2020	10/22/2020	1/25/2021	1,135,020.41	0.00	1,135,020.41	335,138.88	77.20%	100.00%	
001683	599-526C	Wrong Way Driving Detection III	5/21/2020	SICE, Inc.	4,205,688.65	0.00	4,205,688.65	300	8/17/2020	8/17/2020	6/13/2021	1,082,584.04	882,472.75	1,965,056.79	2,240,631.86	46.72%	68.67%	
001464	599-537	Supplemental Data Collection Sensors and CCTV Deployment	2/13/2019	United Signs & Signals, Inc.	6,414,469.00	0.00	6,414,469.00	455	5/6/2019	5/6/2019	8/3/2020	6,105,805.12	0.00	6,105,805.12	308,663.88	95.19%	100.00%	
001704	599-545	DMS Replacement	8/6/2020	SICE, Inc.	5,949,106.04	0.00	5,949,106.04	450	11/2/2020	1/18/2021	1/26/2022	0.00	168,441.21	168,441.21	5,780,664.83	2.83%	28.67%	
001675	408-422	Designbuild Services for Hiwassee Mainline Photovoltaic Arrays	4/13/2020	Castillo Engineering Services, LLC	1,942,500.00	0.00	1,942,500.00	330	10/12/2020	10/12/2020	9/7/2021	65,919.00	293,405.10	359,324.10	1,583,175.90	18.50%	45.45%	
Mehta - CEI																		
Andrew Bailey - (407) 617-9050																		
001642	599-643A	Systemwide PBP Signs - SR 408	1/27/2020	United Signs & Signals, Inc.	1,069,274.79	0.00	1,069,274.79	155	2/13/2020	2/13/2020	7/17/2020	1,083,390.71	0.00	1,083,390.71	-14,115.92	101.32%	100.00%	
001643	599-643B	Systemwide PBP Signs - SR 417	1/28/2020	Traffic Control Devices, Inc.	1,117,711.00	0.00	1,117,711.00	155	2/13/2020	2/13/2020	7/17/2020	1,086,136.48	0.00	1,086,136.48	31,574.52	97.18%	100.00%	
001644	599-643C	Systemwide PBP Signs - Misc	1/29/2020	United Signs & Signals, Inc.	1,148,326.33	0.00	1,148,326.33	155	2/13/2020	2/13/2020	7/17/2020	1,119,141.93	0.00	1,119,141.93	29,184.40	97.46%	100.00%	
KSI - CEI																		
Tom Deer - (239) 340-3886																		
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	0.00	92,628,420.00	1080	11/17/2020	11/17/2020	11/2/2023	1,880,407.52	5,485,034.95	7,365,442.47	85,262,977.53	7.95%	10.56%	
DRMP - CEI																		
Brian Crowl - (863) 225-9632																		
001645	538-559	SR 538 ITS Improvements	7/9/2019	SICE, Inc.	1,767,890.93	0.00	1,767,890.93	166	3/2/2020	2/24/2020	8/15/2020	1,451,178.23	0.00	1,451,178.23	316,712.70	82.09%	100.00%	
PICS - CEI																		
Jitu Prajapati - (407) 709-0207																		
001699	599-421	CFX Magnolia Ave E-Pass Service Center Renovations	8/21/2020	BASE Construction	1,466,527.00	0.00	1,466,527.00	190	10/1/2020	10/1/2020	4/9/2021	492,847.10	225,472.78	718,319.88	748,207.12	48.98%	84.74%	
					449,648,314.82				449,664,771.17				10,122,118.15	93,188,035.02			356,476,736.15	
RAPID RESPONSE CONTRACTS																		

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
001504	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	ION Electric, LLC	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%		
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019		8/18/2022	131,711.67	0.00	132,909.95	5,867,090.05	2.22%	52.05%	
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019		6/16/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	57.81%	
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	0.00	6,000,000.00	1095	9/11/2019		9/10/2022	89,450.00	0.00	89,450.00	5,910,550.00	1.49%	49.95%	
001597	Various	Asphalt Rapid Response	8/20/2019	Ranger Construction Industries, Inc.	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%		
001598	Various	Asphalt Rapid Response	8/20/2019	The Middlesex Corporation	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%		
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%		

cc: Laura Kelley Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Will Hawthorne Dana Chester Jamison Edwards Elizabeth Klejnowski Iranetta Dennis Aneth Williams Keith Jackson