

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
January 2022

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI																		
Mike Lausier - (407) 919-8300																		
001614	528-143	SR 528 / SR 436 Interchange Improvements	1/28/2020	SEMA Construction, Inc.	106,520,000.00	1,039,840.88	107,559,840.88	882	9/8/2020	4/26/2020	2/6/2023	97,295,127.96	2,657,569.32	99,952,697.28	7,607,143.60	92.93%	59.07%	
RK&K - CEI																		
Chas Starr - (407) 923-4908																		
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	0.00	7,056,075.11	230	10/24/2021	10/24/2021	6/10/2022	1,400,709.61	1,205,321.78	2,606,031.39	4,450,043.72	36.93%	47.83%	
001801	417-761	SR 417 Resurfacing from SR 408 to Canal Bridge	7/20/2021	Hubbard Construction	6,799,194.64	0.00	6,799,194.64	220	10/10/2021	10/10/2021	5/17/2022	2,150,093.40	1,259,518.58	3,409,611.98	3,389,582.66	50.15%	56.36%	
CDM Smith- CEI																		
Paul Wilson - (407) 489-2543																		
001721	417-141	SR 417 Widening From International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	129,937.77	81,801,545.37	900	2/8/2021	2/8/2021	7/27/2023	26,251,796.36	1,990,080.81	28,241,877.17	53,559,668.20	34.52%	40.89%	
CDM Smith- CEI																		
Jon Gibson - (407) 948-9560																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstart Blvd	12/15/2020	Prince Contracting	116,845,417.00	-128,870.82	116,716,546.18	960	3/15/2021	3/15/2021	10/30/2023	30,040,317.53	5,273,381.59	35,313,699.12	81,402,847.06	30.26%	34.69%	
Elipsis - CEI																		
Renee Pearson - (407) 419-1567																		
001705	599-756	Systemwide Coatings: Summerlin Ave to Chicksaw Trail	8/12/2020	S&D Industrial Painting	4,988,886.91	-113,135.23	4,875,751.68	350	11/30/2020	11/30/2020	11/14/2021	4,875,751.68	0.00	4,875,751.68	0.00	100.00%	100.00%	
001768	599-759	South Access Road Slope Repair	9/9/2021	SEMA Construction, Inc.	4,298,000.00	0.00	4,298,000.00	280	1/3/2022	1/3/2022	10/9/2022	0.00	314,170.79	314,170.79	3,983,829.21	7.31%	13.93%	
Metric - CEI																		
Dale Cody - (407) 448-0721																		
001683	599-526C	Wrong Way Driving Detection III	5/21/2020	SICE, Inc.	4,205,688.65	-330,726.16	3,874,962.49	300	8/17/2020	8/17/2020	6/12/2021	3,874,962.49	0.00	3,874,962.49	0.00	100.00%	100.00%	
001805	408-628b	SR 408 Guide Sign & Lighting Replacement from SR 50 to Ingenuity Dr	7/14/2021	Traffic Control Devices, Inc.	3,846,846.00	0.00	3,846,846.00	240	9/13/2021	9/13/2021	5/10/2022	0.00	137,100.00	137,100.00	3,709,746.00	3.56%	62.92%	
001704	599-545	DMS Replacement	8/6/2020	SICE, Inc.	5,949,106.04	0.00	5,949,106.04	450	11/2/2020	11/2/2020	1/25/2022	4,728,868.55	148,960.26	4,877,828.81	1,071,277.23	81.99%	100.00%	
001675	408-422	Designbuild Services for Hiwassee Mainline Photovoltaic Arrays	7/7/2020	Castillo Engineering Services, LLC	1,942,500.00	0.00	1,942,500.00	330	10/12/2020	10/12/2020	9/6/2021	1,800,859.75	33,517.54	1,834,377.29	108,122.71	94.43%	100.00%	
Metric - CEI																		
Bert Woerner - (407) 301-4903																		
001764	417-149	SR 417 Widening from Landstar to Boggly Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	0.00	77,876,338.00	870	7/26/2021	7/26/2021	12/12/2023	11,786,036.11	2,577,026.46	14,363,062.57	63,513,275.43	18.44%	22.99%	
Mehta - CEI																		
Paul Krichman - (407)832-4433																		
001783	408-764	SR 408 Resurfacing from Woodbury Rd to North of SR 50	5/19/2021	Ranger Construction Industries	2,741,835.23	-413,502.78	2,328,332.45	128	7/6/2021	7/6/2021	11/10/2021	2,276,244.36	52,088.09	2,328,332.45	0.00	100.00%	100.00%	
001813	429-152	SR 429 Widening from FTE to West Road	8/11/2021	Prince Contracting	177,987,429.00	0.00	177,987,429.00	1110	1/4/2022	1/4/2022	1/17/2025	0.00	2,300,348.91	2,300,348.91	175,687,080.09	1.29%	3.42%	
KSI - CEI																		
Tom Deer - (239) 340-3886																		
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	1,791,190.51	94,419,610.51	1080	11/17/2020	11/17/2020	7/23/2023	48,893,345.20	3,629,047.16	52,522,392.36	41,897,218.15	55.63%	41.76%	Actual Start Date is the start of the Design phase. 900 Day Construction started on 2/4/2021.
PICS - CEI																		
Jitu Prajapati - (407) 709-0207																		
001699	599-421	CFX Magnolia Ave E-Pass Service Center Renovations	8/21/2020	BASE Construction	1,466,527.00	333,083.00	1,799,610.00	190	10/1/2020	10/1/2020	4/8/2021	1,752,997.93	0.00	1,752,997.93	46,612.07	97.41%	100.00%	
001771	599-419	AC Replacements for Toll Plazas	5/5/2021	Kenyon & Partners, Inc.	1,585,054.73	0.00	1,585,054.73	230	7/2/2021	7/2/2021	2/16/2022	367,149.90	422,973.00	790,122.90	794,931.83	49.85%	97.39%	
001759	417-751	SR 417 Bridge over SR 528 Preservation	2/17/2021	Kiewit Infrastructure South Co.	1,369,850.00	-60,312.54	1,309,537.46	105	4/19/2021	9/7/2021	8/1/2021	1,309,537.46	0.00	1,309,537.46	0.00	100.00%	100.00%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks	
KCA - CEI																			
Antonio Rodriguez - (407) 466-3719																			
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	0.00	92,279,567.00	900	8/23/2021	8/23/2021	2/8/2024	8,693,279.11	4,118,699.32	12,811,978.43	79,467,588.57	13.88%	19.11%		
A² Group - CEI																			
Pete Nissen - (305) 668-8939																			
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	0.00	61,810,653.72	700	1/3/2022	1/3/2022	12/3/2023	307,270.07	422,069.58	729,339.65	61,081,314.07	1.18%	5.57%		
					853,868,996.63						856,116,501.26				26,541,873.19	274,346,220.66			581,770,280.60
RAPID RESPONSE CONTRACTS																			
001504	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	ION Electric, LLC	6,000,000.00	0.00	6,000,000.00	1095				76,989.12	0.00	76,989.12	5,923,010.88	1.28%			
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019		8/18/2022	263,699.69	0.00	263,699.69	5,736,300.31	4.39%	82.83%		
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019		6/16/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	88.58%		
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	1,791,190.51	7,791,190.51	1095	9/11/2019		9/10/2022	366,674.20	0.00	366,674.20	7,424,516.31	4.71%	80.73%		
001597	Various	Asphalt Rapid Response	8/20/2019	Ranger Construction Industries, Inc.	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%			
001598	Various	Asphalt Rapid Response	8/20/2019	The Middlesex Corporation	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%			
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%			

cc: Laura Kelley Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Will Hawthorne Dana Chester Jamison Edwards Elizabeth Klejnowski Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work Plan

