

**Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
March 2023**

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
001833	599-416A/B	McCoy Rd East Facility Improvements	11/9/2021	Cathart Construction	651,254.45	0.00	651,254.45	120	2/21/2022	05/22/2022	3/18/2023	592,592.30	0.00	592,592.30	58,662.15	90.99%	100.00%	NTP started a 90 Day flex time. Contract time suspended.
001883	528-160	SR 528 Widening from Narcoossee to SR 417	2/17/2022	Ranger Construction Industries	15,844,749.27	0.00	15,844,749.27	365	5/6/2022	07/05/2022	7/4/2023	8,332,707.79	785,435.52	9,118,143.31	6,726,605.96	57.55%	76.71%	60 Day flex time allowed.
001907	417-760	SR 417 Resurfacing from SR 528 to Berry Dease Road	4/21/2022	Masci General Contractor, Inc.	16,029,260.78	0.00	16,029,260.78	305	9/12/2022	09/12/2022	7/13/2023	8,325,040.06	969,788.42	9,294,828.48	6,734,432.30	57.99%	69.18%	Limited NTP allowed construction prior to NTP Date.
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	0.00	7,056,075.11	230	10/24/2021	10/24/2021	3/8/2023	6,292,906.94	0.00	6,292,906.94	763,168.17	89.18%	100.00%	Contract time suspended.
001801	417-761	SR 417 Resurfacing from SR 408 to Canal Bridge	7/20/2021	Hubbard Construction Co.	6,779,194.64	0.00	6,779,194.64	220	10/10/2021	10/10/2021	2/28/2023	6,581,777.01	0.00	6,581,777.01	197,417.63	97.09%	100.00%	Contract time suspended.
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	0.00	7,778,937.86	395	11/7/2022	11/07/2022	12/6/2023	1,699,711.18	933,556.83	2,633,268.01	5,145,669.85	33.85%	39.24%	
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	329,346.93	82,000,954.53	900	2/8/2021	02/08/2021	7/27/2023	62,648,838.95	1,648,563.53	64,297,402.48	17,703,552.05	78.41%	88.00%	
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	985,289.84	117,830,706.84	1083	3/15/2021	03/15/2021	3/1/2024	80,098,605.05	2,302,689.56	82,401,294.61	35,429,412.23	69.93%	69.90%	
Elipsis - CEI Renee Pearson - (407) 419-1567 rpearson@elipsisec.com																		
001768	599-759	South Access Road Slope Repair	9/9/2021	SEMA Construction, Inc.	4,298,000.00	383,427.93	4,681,427.93	280	1/3/2022	01/03/2022	10/9/2022	4,681,427.93	0.00	4,681,427.93	0.00	100.00%	100.00%	Project Final Accepted
Metric - CEI Dale Cody - (407) 448-0721 / Brent Dustin (407) 885-9120 dale.cody@metriceng.com / brent.dustin@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	0.00	4,829,406.03	365	10/11/2022	05/22/2023	5/20/2024	435,275.72	0.00	435,275.72	4,394,130.31	9.01%	0.00%	Flex Time extended through 5/21/2023.
001891	408-128A	SR 408 Sign Truss Installation	3/17/2022	Chinchor Electric	1,135,780.17	0.00	1,135,780.17	270	5/24/2022	10/24/2022	7/20/2023	499,716.82	51,582.88	551,299.70	584,480.47	48.54%	62.59%	Flex Time extended to 10/23/2022.
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	1/17/2024	0.00	69,411.17	69,411.17	1,042,768.09	6.24%	25.79%	NTP 1/3/2023, No Flex Time
001846	414-640	SR 414 Guide Sign Replacements	11/9/2021	US&S, Inc.	5,374,600.41	0.00	5,374,600.41	270	3/7/2022	06/13/2022	5/3/2023	4,756,874.08	379,967.44	5,136,841.52	237,758.89	95.58%	91.48%	Includes Suspension time.
001826	599-545b	DMS Replacement Project - Phase 2	11/10/2021	SICE, Inc.	4,263,038.18	-411,784.29	3,851,253.89	417	7/11/2022	07/11/2022	8/31/2023	1,961,339.25	65,420.92	2,026,760.17	1,824,493.72	52.63%	65.71%	
001867	528-163	SR 528/ SR 520 Interchange Lighting	1/11/2022	New Florida Industrial Electric, Inc.	2,954,003.18	0.00	2,954,003.18	180	3/21/2022	09/19/2022	3/17/2023	1,930,453.22	641,423.32	2,571,876.54	382,126.64	87.06%	100.00%	Contract time suspended.
001805	408-628b	SR 408 Guide Sign & Lighting Replacement from SR 50 to Ingenuity Dr	7/14/2021	Traffic Control Devices, Inc.	3,846,846.00	0.00	3,846,846.00	288	9/13/2021	03/07/2022	2/23/2023	3,197,688.41	95,520.00	3,293,208.41	553,637.59	85.61%	100.00%	Includes Suspension time.

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
001704	599-545	DMS Replacement	8/6/2020	SICE, Inc.	5,949,106.04	-619,837.19	5,329,268.85	450	11/2/2020	11/02/2020	3/22/2022	5,284,845.61	0.00	5,284,845.61	44,423.24	99.17%	100.00%	Project Final Accepted
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	0.00	6,460,780.98	425	5/14/2023	09/11/2023	11/8/2024	0.00	0.00	0.00	6,460,780.98	0.00%	0.00%	New Project Added 3/2023
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	623,819.02	78,500,157.02	944	7/26/2021	07/26/2021	2/24/2024	45,836,545.51	2,624,213.15	48,460,758.66	30,039,398.36	61.73%	66.10%	
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	477,784.46	178,465,213.46	1123	1/4/2022	01/04/2022	1/30/2025	64,019,823.03	5,672,188.39	69,692,011.42	108,773,202.04	39.05%	41.14%	
KSI - CEI Tom Deer - (239) 340-3886 tom.deer@kinardstone.com																		
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	3,143,928.23	95,772,348.23	950	11/17/2020	02/04/2021	9/11/2023	88,163,944.18	1,767,084.61	89,931,028.79	5,841,319.44	93.90%	83.79%	NTP start for design phase was 11/17/20. 900 day construction phase started on 2/4/2021.
001923	538-165A	SR 538 Pond 4-2 Reshaping	9/21/2022	The Lane Construction Corp.	1,858,587.90	0.00	1,858,587.90	210	9/21/2022	09/21/2022	4/18/2023	1,382,903.50	126,431.90	1,509,335.40	349,252.50	81.21%	96.19%	Includes Suspension time.
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
001976	599-171	SR 429 And SR 451 Median Protection	2/1/2023	Gibbs & Register, Inc.	3,918,822.00	0.00	3,918,822.00	150	Pending			0.00	0.00	0.00	3,918,822.00	0.00%	0.00%	
001974	599-180	Apopka Lane Drainage Improvements	12/20/2023	Estep Construction, Inc.	66,705.00	0.00	66,705.00	45	3/27/2023	03/27/2023	5/10/2023	0.00	0.00	0.00	66,705.00	0.00%	33.33%	
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	0.00	1,747,042.20	120	3/13/2023	07/11/2023	11/7/2023	0.00	0.00	0.00	1,747,042.20	0.00%	0.00%	120 Day flex time allowed.
001954	599-649	Systemwide One-Way Sign Replacement	10/13/2022	Chinchor Electric	304,146.31	0.00	304,146.31	45	1/23/2023	03/24/2023	5/7/2023	48,409.46	0.00	48,409.46	255,736.85	15.92%	40.00%	60 Day flex time allowed.
001957	408-430	CFX Headquarters Building Retrofits	11/14/2022	S. A. Casey Construction	765,000.00	0.00	765,000.00	145	2/6/2023	03/08/2023	7/30/2023	0.00	0.00	0.00	765,000.00	0.00%	23.45%	30 Day Flex time allowed.
001898	451-767	SR 451 Resurfacing from 414 to US 441	3/22/2022	Hubbard Construction Co.	5,887,840.81	0.00	5,887,840.81	164	6/27/2022	06/27/2022	3/31/2023	5,602,170.36	70,732.97	5,672,903.33	214,937.48	96.35%	100.00%	Includes Suspension Time
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	0.00	92,279,567.00	990	8/23/2021	08/23/2021	5/8/2024	41,570,325.27	4,032,191.08	45,602,516.35	46,677,050.65	49.42%	60.20%	
A² Group - CEI Pete Nissen - (305) 668-8939 nissen@a2group.com																		
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	-172,595.88	61,638,057.84	771	1/3/2022	01/03/2022	2/12/2024	31,241,088.59	2,853,774.48	34,094,863.07	27,543,194.77	55.31%	60.05%	
AE Engineering - CEI Chris Nolen - (863) 651-9105 Cnolen@aeengineeringinc.com																		
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	0.00	97,659,429.92	840	6/1/2022	06/01/2022	9/17/2024	36,299,607.31	5,073,217.11	41,372,824.42	56,286,605.50	42.36%	37.38%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																		
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	4,942,280.33	132,122,280.33	960	3/1/2022	04/11/2022	11/25/2024	56,637,713.95	3,510,656.53	60,148,370.48	71,973,909.85	45.52%	38.02%	
					1,035,985,998.99			1,045,667,658.37				33,725,432.69	602,347,480.99	443,320,177.38				
RAPID RESPONSE CONTRACTS																		
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019	8/19/2019	8/17/2022	263,699.69	0.00	263,699.69	5,736,300.31	4.39%	100.00%	
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019	6/17/2019	6/15/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	100.00%	
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	3,325,096.70	9,325,096.70	1095	9/11/2019	9/11/2019	9/9/2022	473,110.20	0.00	473,110.20	8,851,986.50	5.07%	100.00%	
001865	Various	Electrical Work	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	116,892.00	0.00	116,892.00	2,883,108.00	3.90%	44.57%	
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095	10/10/2019	10/10/2019	10/8/2022	0.00	0.00	0.00	6,000,000.00	0.00%	100.00%	
001847	Various	Signs, Lighting & ITS Rapid Response	11/9/2021	New Florida Industrial Electric	60,000,000.00	0.00	60,000,000.00	1095	11/9/2021	11/10/2021	11/8/2024	31,386.65	0.00	31,386.65	59,968,613.35	0.05%	47.31%	

cc: Laura Kelley Glenn Pressimone Lisa Lombard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work

