

**Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
April 2023**

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
001833	599-416A/B	McCoy Rd East Facility Improvements	11/9/2021	Cathart Construction	651,254.45	0.00	651,254.45	120	2/21/2022	05/22/2022	5/14/2023	592,592.30	0.00	592,592.30	58,662.15	90.99%	96.67%	NTP started a 90 Day flex time. Contract time suspended.
001883	528-160	SR 528 Widening from Narcoossee to SR 417	2/17/2022	Ranger Construction Industries	15,844,749.27	0.00	15,844,749.27	365	5/6/2022	07/05/2022	7/4/2023	9,118,143.31	1,274,852.95	10,392,996.26	5,451,753.01	65.59%	84.93%	60 Day flex time allowed.
001907	417-760	SR 417 Resurfacing from SR 528 to Berry Dease Road	4/21/2022	Masci General Contractor, Inc.	16,029,260.78	0.00	16,029,260.78	305	9/12/2022	09/12/2022	7/13/2023	9,294,828.48	869,872.93	10,164,701.41	5,864,559.37	63.41%	79.02%	Limited NTP allowed construction prior to NTP Date.
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	0.00	7,056,075.11	285	10/24/2021	10/24/2021	5/4/2023	6,292,906.94	0.00	6,292,906.94	763,168.17	89.18%	100.00%	Contract time suspended.
001801	417-761	SR 417 Resurfacing from SR 408 to Canal Bridge	7/20/2021	Hubbard Construction Co.	6,779,194.64	0.00	6,779,194.64	258	10/10/2021	10/10/2021	2/28/2023	6,581,777.01	0.00	6,581,777.01	197,417.63	97.09%	100.00%	Project Final accepted.
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	0.00	7,778,937.86	395	11/7/2022	11/07/2022	12/6/2023	2,633,268.01	496,747.84	3,130,015.85	4,648,922.01	40.24%	46.84%	
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	1,482,496.17	83,154,103.77	972	2/8/2021	02/08/2021	10/7/2023	64,297,402.48	1,916,308.84	66,213,711.32	16,940,392.45	79.63%	84.57%	
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	985,159.84	117,830,576.84	1083	3/15/2021	03/15/2021	3/1/2024	82,401,294.61	4,207,254.18	86,608,548.79	31,222,028.05	73.50%	72.67%	
Elipsis - CEI Renee Pearson - (407) 419-1567 rpearson@elipsisec.com																		
001768	599-759	South Access Road Slope Repair	9/9/2021	SEMA Construction, Inc.	4,298,000.00	383,427.93	4,681,427.93	280	1/3/2022	01/03/2022	10/9/2022	4,681,427.93	0.00	4,681,427.93	0.00	100.00%	100.00%	Project Final Accepted.
Metric - CEI Dale Cody - (407) 448-0721 dale.cody@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	407,520.05	5,236,926.08	365	10/11/2022	05/22/2023	5/20/2024	435,275.72	0.00	435,275.72	4,801,650.36	8.31%	0.00%	Flex Time extended through 5/21/2023.
001891	408-128A	SR 408 Sign Truss Installation	3/17/2022	Chinchor Electric	1,135,780.17	0.00	1,135,780.17	270	5/24/2022	10/24/2022	7/20/2023	551,299.70	174,915.16	726,214.86	409,565.31	63.94%	73.70%	Flex Time extended to 10/23/2022.
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	1/17/2024	69,411.17	59,645.00	129,056.17	983,123.09	11.60%	33.68%	NTP 1/3/2023, No Flex Time
001846	414-640	SR 414 Guide Sign Replacements	11/9/2021	US&S, Inc.	5,374,600.41	184,081.55	5,558,681.96	270	3/7/2022	06/13/2022	6/2/2023	5,136,841.52	38,540.94	5,175,382.46	383,299.50	93.10%	91.48%	Includes Suspension time.
001826	599-545b	DMS Replacement Project - Phase 2	11/10/2021	SICE, Inc.	4,263,038.18	-411,784.29	3,851,253.89	417	7/11/2022	07/11/2022	8/31/2023	2,026,760.17	281,225.77	2,307,985.94	1,543,267.95	59.93%	72.90%	
001867	528-163	SR 528/ SR 520 Interchange Lighting	1/11/2022	New Florida Industrial Electric, Inc.	2,954,003.18	64,550.63	3,018,553.81	198	3/21/2022	09/19/2022	6/13/2023	2,571,876.54	0.00	2,571,876.54	446,677.27	85.20%	82.83%	Contract time suspended.
001805	408-628b	SR 408 Guide Sign & Lighting Replacement from SR 50 to Ingenuity Dr	7/14/2021	Traffic Control Devices, Inc.	3,846,846.00	0.00	3,846,846.00	288	9/13/2021	03/07/2022	2/23/2023	3,293,208.41	0.00	3,293,208.41	553,637.59	85.61%	100.00%	Project Final Accepted.

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
001704	599-545	DMS Replacement	8/6/2020	SICE, Inc.	5,949,106.04	-619,837.19	5,329,268.85	450	11/2/2020	11/02/2020	6/25/2022	5,329,268.85	0.00	5,329,268.85	0.00	100.00%	100.00%	Project Final Accepted
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	0.00	6,460,780.98	425	6/4/2023	10/02/2023	11/29/2024	0.00	0.00	0.00	6,460,780.98	0.00%	0.00%	New Project Added 3/2023
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	773,658.47	78,649,996.47	965	7/26/2021	07/26/2021	3/16/2024	48,460,758.66	2,611,531.44	51,072,290.10	27,577,706.37	64.94%	67.77%	
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	505,462.94	178,492,891.94	1123	1/4/2022	01/04/2022	1/30/2025	69,692,011.42	6,514,499.16	76,206,510.58	102,286,381.36	42.69%	43.81%	
KSI - CEI Tom Deer - (239) 340-3886 tom.deer@kinardstone.com																		
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	3,325,096.70	95,953,516.70	950	11/17/2020	02/04/2021	9/11/2023	89,931,028.79	518,688.21	90,449,717.00	5,503,799.70	94.26%	86.95%	NTP start for design phase was 11/17/20. 900 day construction phase started on 2/4/2021.
001923	538-165A	SR 538 Pond 4-2 Reshaping	9/21/2022	The Lane Construction Corp.	1,858,587.90	85,527.81	1,944,115.71	224	9/21/2022	09/21/2022	5/2/2023	1,509,335.40	78,908.00	1,588,243.40	355,872.31	81.69%	100.00%	Includes Suspension time.
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
001976	599-171	SR 429 And SR 451 Median Protection	2/1/2023	Gibbs & Register, Inc.	3,918,822.00	0.00	3,918,822.00	150	5/8/2023	06/07/2023	11/3/2023	0.00	0.00	0.00	3,918,822.00	0.00%	0.00%	
001974	599-180	Apopka Lane Drainage Improvements	12/20/2023	Estep Construction, Inc.	66,705.00	0.00	66,705.00	45	3/27/2023	03/27/2023	5/10/2023	0.00	56,705.00	56,705.00	10,000.00	85.01%	100.00%	
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	0.00	1,747,042.20	120	3/13/2023	07/11/2023	11/7/2023	0.00	168,901.26	168,901.26	1,578,140.94	9.67%	0.00%	120 Day flex time allowed.
001954	599-649	Systemwide One-Way Sign Replacement	10/13/2022	Chinchor Electric	304,146.31	0.00	304,146.31	45	1/23/2023	04/17/2023	5/31/2023	48,409.46	111,515.36	159,924.82	144,221.49	52.58%	53.33%	60 Day flex time allowed. Total Flex Time 84 Days.
001957	408-430	CFX Headquarters Building Retrofits	11/14/2022	S. A. Casey Construction	765,000.00	0.00	765,000.00	145	2/6/2023	03/27/2023	8/18/2023	0.00	190,063.00	190,063.00	574,937.00	24.84%	31.03%	30 Day flex time allowed. Total Flex time 49 Days.
001898	451-767	SR 451 Resurfacing from 414 to US 441	3/22/2022	Hubbard Construction Co.	5,887,840.81	0.00	5,887,840.81	164	6/27/2022	06/27/2022	3/31/2023	5,672,903.33	0.00	5,672,903.33	214,937.48	96.35%	100.00%	Estimate 5 added 14 weather days.
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	0.00	92,279,567.00	990	8/23/2021	08/23/2021	5/8/2024	45,602,516.35	3,672,611.51	49,275,127.86	43,004,439.14	53.40%	63.23%	
A² Group - CEI Pete Nissen - (305) 668-8939 nissenp@a2group.com																		
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	-172,595.88	61,638,057.84	805	1/3/2022	01/03/2022	3/17/2024	34,094,863.07	1,537,210.50	35,632,073.57	26,005,984.27	57.81%	61.24%	
AE Engineering - CEI Chris Nolen - (863) 651-9105 Cnolen@aeengineeringinc.com																		
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	0.00	97,659,429.92	840	6/1/2022	06/01/2022	9/17/2024	41,372,824.42	5,445,816.43	46,818,640.85	50,840,789.07	47.94%	40.95%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
JMT - CEI																		
Jason Hahn - (609) 203-2729																		
jhahn@jmt.com																		
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	4,942,280.33	132,122,280.33	960	3/1/2022	04/11/2022	11/25/2024	60,148,370.48	8,130,830.95	68,279,201.43	63,843,078.90	51.68%	41.15%	
					1,035,985,998.99				1,047,921,044.05				38,531,559.59	640,923,463.82	406,997,580.23			
RAPID RESPONSE CONTRACTS																		
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019	8/19/2019	8/17/2022	263,699.69	0.00	263,699.69	5,736,300.31	4.39%	100.00%	
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019	6/17/2019	6/15/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	100.00%	
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	3,325,096.70	9,325,096.70	1095	9/11/2019	9/11/2019	9/9/2022	473,110.20	0.00	473,110.20	8,851,986.50	5.07%	100.00%	
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	116,892.00	0.00	116,892.00	2,883,108.00	3.90%	47.31%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	25,038.00	0.00	25,038.00	2,974,962.00	0.83%	47.31%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	47.31%	
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095	10/10/2019	10/10/2019	10/8/2022	0.00	0.00	0.00	6,000,000.00	0.00%	100.00%	

cc: Laura Kelley Glenn Pressimone Lisa Lombard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work

