

**Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction**

July 2023

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
001833	599-416A/B	McCoy Rd East Facility Improvements	11/9/2021	Cathart Construction	651,254.45	0.00	651,254.45	120	2/21/2022	05/22/2022	8/8/2023	592,592.30	0.00	592,592.30	58,662.15	90.99%	100.00%	NTP started a 90 Day flex time. Contract time suspended.
001883	528-160	SR 528 Widening from Narcoossee to SR 417	2/17/2022	Ranger Construction Industries	15,844,749.27	164,425.12	16,009,174.39	425	5/6/2022	07/05/2022	9/2/2023	12,998,516.92	1,232,999.33	14,231,516.25	1,777,658.14	88.90%	94.59%	
001907	417-760	SR 417 Resurfacing from SR 528 to Berry Dease Road	4/21/2022	Masci General Contractor, Inc.	16,029,260.78	41,971.05	16,071,231.83	388	9/12/2022	09/12/2022	10/4/2023	12,324,314.69	1,308,479.74	13,632,794.43	2,438,437.40	84.83%	85.82%	Limited NTP allowed construction prior to NTP Date.
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	0.00	7,056,075.11	285	10/24/2021	10/24/2021	6/6/2023	6,292,906.94	0.00	6,292,906.94	763,168.17	89.18%	100.00%	Project conditionally accepted on 6/6/2023
001801	417-761	SR 417 Resurfacing from SR 408 to Canal Bridge	7/20/2021	Hubbard Construction Co.	6,779,194.64	44,014.10	6,823,208.74	258	10/10/2021	10/10/2021	2/28/2023	6,581,777.01	0.00	6,581,777.01	241,431.73	96.46%	100.00%	Project final accepted.
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	0.00	7,778,937.86	395	11/7/2022	11/07/2022	12/6/2023	3,851,419.27	407,818.50	4,259,237.77	3,519,700.09	54.75%	70.13%	
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	1,482,496.17	83,154,103.77	1044	2/8/2021	02/08/2021	12/18/2023	69,474,714.54	2,121,065.46	71,595,780.00	11,558,323.77	86.10%	87.55%	
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	1,065,091.63	117,910,508.63	1147	3/15/2021	03/15/2021	5/4/2024	91,756,001.00	2,121,120.13	93,877,121.13	24,033,387.50	79.62%	76.63%	
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	407,520.05	5,236,926.08	365	10/11/2022	08/10/2023	8/8/2024	1,095,516.79	216,028.90	1,311,545.69	3,925,380.39	25.04%	0.27%	Total flex time 272 days.
001891	408-128A	SR 408 Sign Truss Installation	3/17/2022	Chinchor Electric	1,135,780.17	0.00	1,135,780.17	270	5/24/2022	10/24/2022	7/20/2023	1,028,271.99	486.00	1,028,757.99	107,022.18	90.58%	100.00%	Project final accepted 7/20/2023.
001805	408-628B	SR 408 Guide Sign & Lighting Replacement from SR 50 to Ingenuity Dr	7/14/2021	Traffic Control Devices, Inc.	3,846,846.00	0.00	3,846,846.00	288	9/13/2021	03/07/2022	2/23/2023	3,293,208.41	0.00	3,293,208.41	553,637.59	85.61%	100.00%	Project final accepted 2/23/2023.
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	1/17/2024	397,137.70	0.00	397,137.70	715,041.56	35.71%	57.89%	NTP 1/3/2023, No Flex Time
001846	414-640	SR 414 Guide Sign Replacements	11/9/2021	US&S, Inc.	5,374,600.41	184,081.55	5,558,681.96	270	3/7/2022	06/13/2022	8/2/2023	5,194,704.88	0.00	5,194,704.88	363,977.08	93.45%	100.00%	Includes Suspension time.
001826	599-545b	DMS Replacement Project - Phase 2	11/10/2021	SICE, Inc.	4,263,038.18	-411,784.29	3,851,253.89	417	7/11/2022	07/11/2022	11/15/2023	2,516,252.32	403,082.03	2,919,334.35	931,919.54	75.80%	76.74%	Includes Suspension time.
001867	528-163	SR 528/ SR 520 Interchange Lighting	1/11/2022	New Florida Industrial Electric, Inc.	2,954,003.18	64,550.63	3,018,553.81	198	3/21/2022	09/19/2022	6/13/2023	2,646,673.09	5,706.01	2,652,379.10	366,174.71	87.87%	100.00%	Project final accepted 6/13/2023.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	0.00	6,460,780.98	425	6/4/2023	10/02/2023	11/29/2024	0.00	0.00	0.00	6,460,780.98	0.00%	0.00%	
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Bogy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	940,543.16	78,816,881.16	965	7/26/2021	07/26/2021	3/16/2024	54,065,180.99	2,807,444.97	56,872,625.96	21,944,255.20	72.16%	77.31%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks	
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																			
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	505,462.94	178,492,891.94	1123	1/4/2022	01/04/2022	1/30/2025	87,569,243.28	6,505,982.16	94,075,225.44	84,417,666.50	52.71%	52.00%		
KSI - CEI Tom Deer - (239) 340-3886 tom.deer@kinardstone.com																			
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	3,408,349.06	96,036,769.06	950	11/17/2020	02/04/2021	9/11/2023	93,001,889.47	1,351,596.34	94,353,485.81	1,683,283.25	98.25%	96.63%	NTP start for design phase was 11/17/20. 900 day construction phase started on 2/4/2021.	
001923	538-165A	SR 538 Pond 4-2 Reshaping	9/21/2022	The Lane Construction Corp.	1,858,587.90	85,527.81	1,944,115.71	224	9/21/2022	09/21/2022	5/2/2023	1,766,145.71	0.00	1,766,145.71	177,970.00	90.85%	100.00%	Project final accepted 6/9/2023.	
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																			
001976	599-171	SR 429 And SR 451 Median Protection	2/1/2023	Gibbs & Register, Inc.	3,918,822.00	0.00	3,918,822.00	150	5/8/2023	06/05/2023	11/1/2023	173,832.40	1,237,639.76	1,411,472.16	2,507,349.84	36.02%	44.67%	30 Day flex time allowed.	
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	0.00	1,747,042.20	120	3/13/2023	07/17/2023	11/13/2023	195,030.41	250,099.41	445,129.82	1,301,912.38	25.48%	20.83%	120 Day flex time allowed.	
001954	599-649	Systemwide One-Way Sign Replacement	10/13/2022	Chinchor Electric	304,146.31	0.00	304,146.31	45	1/23/2023	04/17/2023	5/31/2023	258,560.15	0.00	258,560.15	45,586.16	85.01%	100.00%	Construction completed.	
001957	408-430	CFX Headquarters Building Retrofits	11/14/2022	S. A. Casey Construction	765,000.00	14,305.00	779,305.00	145	2/6/2023	03/27/2023	8/27/2023	408,418.57	82,135.63	490,554.20	288,750.80	62.95%	94.48%	Total flex time 49 days.	
001990	599-426A	Systemwide Generator Replacement	4/11/2023	Chinchor Electric	2,492,991.06	0.00	2,492,991.06	180	7/7/2023	01/03/2024	6/30/2024	0.00	18,793.00	18,793.00	2,474,198.06	0.75%	0.00%	180 Day flex time allowed.	
001898	451-767	SR 451 Resurfacing from 414 to US 441	3/22/2022	Hubbard Construction Co.	5,887,840.81	0.00	5,887,840.81	178	6/27/2022	06/27/2022	5/25/2023	5,672,903.33	0.00	5,672,903.33	214,937.48	96.35%	100.00%	Project final accepted 5/17/2023.	
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																			
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	368,018.03	92,647,585.03	998	8/23/2021	08/23/2021	5/16/2024	53,098,817.97	1,623,760.30	54,722,578.27	37,925,006.76	59.07%	71.94%		
A² Group - CEI Pete Nissen - (305) 668-8939 nissenp@a2group.com																			
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	313,070.15	62,123,723.87	805	1/3/2022	01/03/2022	3/17/2024	38,848,371.41	935,884.76	39,784,256.17	22,339,467.70	64.04%	72.67%		
AE Engineering - CEI Chris Nolen - (863) 651-9105 Cnolen@aeengineeringinc.com																			
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	0.00	97,659,429.92	840	6/1/2022	06/01/2022	9/17/2024	58,398,239.14	5,578,992.88	63,977,232.02	33,682,197.90	65.51%	51.90%		
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																			
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	5,168,100.18	132,348,100.18	960	3/1/2022	04/11/2022	11/25/2024	75,073,921.54	4,297,018.05	79,370,939.59	52,977,160.59	59.97%	50.73%		
					1,027,029,398.84				1,040,875,141.18					32,506,133.36	721,080,695.58	319,794,445.60			
RAPID RESPONSE CONTRACTS																			
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019	8/19/2019	8/17/2022	263,699.69	0.00	263,699.69	5,736,300.31	4.39%	100.00%		
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019	6/17/2019	6/15/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	100.00%		

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	3,437,881.31	9,437,881.31	1095	9/11/2019	9/11/2019	9/9/2022	473,110.20	0.00	473,110.20	8,964,771.11	5.01%	100.00%	
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	243,108.00	0.00	243,108.00	2,756,892.00	8.10%	55.71%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	25,038.00	0.00	25,038.00	2,974,962.00	0.83%	55.71%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	55.71%	
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095	10/10/2019	10/10/2019	10/8/2022	0.00	0.00	0.00	6,000,000.00	0.00%	100.00%	

cc: Laura Kelley Glenn Pressimone Lisa Lombard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work

