

**Central Florida Expressway Authority  
Construction Contracts Status Report  
Projects Under Construction**

September 2023

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
<b>RK&amp;K - CEI</b>																		
<b>Chas Starr - (407) 923-4908 cstarr@rkk.com</b>																		
001833	599-416A/B	McCoy Rd East Facility Improvements	11/9/2021	Cathart Construction	651,254.45	0.00	651,254.45	120	2/21/2022	05/22/2022	11/12/2023	592,592.30	0.00	592,592.30	58,662.15	90.99%	72.50%	NTP started a 90 Day flex time. Contract time suspended.
001883	528-160	SR 528 Widening from Narcoossee to SR 417	2/17/2022	Ranger Construction Industries	15,844,749.27	328,850.24	16,173,599.51	425	5/6/2022	07/05/2022	9/2/2023	14,856,867.91	486,584.10	15,343,452.01	830,147.50	94.87%	100.00%	
001907	417-760	SR 417 Resurfacing from SR 528 to Berry Dease Road	4/21/2022	Masci General Contractor, Inc.	16,029,260.78	41,971.05	16,071,231.83	388	9/12/2022	09/12/2022	10/4/2023	15,109,514.62	228,027.83	15,337,542.45	733,689.38	95.43%	100.00%	Limited NTP allowed construction prior to NTP Date.
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	-517,045.62	6,539,029.49	285	10/24/2021	10/24/2021	6/6/2023	6,292,906.94	0.00	6,292,906.94	246,122.55	96.24%	100.00%	Project final accepted on 6/6/2023
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	0.00	7,778,937.86	395	11/7/2022	11/07/2022	12/6/2023	4,813,489.69	387,937.53	5,201,427.22	2,577,510.64	66.87%	85.57%	
<b>CDM Smith- CEI</b>																		
<b>Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com</b>																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	2,526,716.59	84,198,324.19	1138	2/8/2021	02/08/2021	3/21/2024	73,149,483.50	2,399,408.90	75,548,892.40	8,649,431.79	89.73%	85.68%	
<b>CDM Smith- CEI</b>																		
<b>Jon Gibson - (407) 948-9560 jgibson@csie-fl.com</b>																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	1,061,734.83	117,907,151.83	1158	3/15/2021	03/15/2021	5/15/2024	95,792,203.68	1,263,785.94	97,055,989.62	20,851,162.21	82.32%	81.17%	
<b>Metric - CEI</b>																		
<b>Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com</b>																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	407,520.05	5,236,926.08	365	10/11/2022	12/10/2023	12/8/2024	1,520,081.25	163,714.00	1,683,795.25	3,553,130.83	32.15%	0.00%	Total flex time 272 days. Includes suspension time.
001891	408-128A	SR 408 Sign Truss Installation	3/17/2022	Chinchor Electric	1,135,780.17	0.00	1,135,780.17	270	5/24/2022	10/24/2022	7/20/2023	1,028,757.99	0.00	1,028,757.99	107,022.18	90.58%	100.00%	Project final accepted 7/20/2023.
001805	408-628B	SR 408 Guide Sign & Lighting Replacement from SR 50 to Ingenuity Dr	7/14/2021	Traffic Control Devices, Inc.	3,846,846.00	0.00	3,846,846.00	288	9/13/2021	03/07/2022	2/23/2023	3,332,878.36	0.00	3,332,878.36	513,967.64	86.64%	100.00%	Project final accepted 2/23/2023.
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	1/17/2024	469,378.10	0.00	469,378.10	642,801.16	42.20%	73.95%	NTP 1/3/2023, No Flex Time
001846	414-640	SR 414 Guide Sign Replacements	11/9/2021	US&S, Inc.	5,374,600.41	184,081.55	5,558,681.96	270	3/7/2022	06/13/2022	8/22/2023	5,215,845.22	0.00	5,215,845.22	342,836.74	93.83%	100.00%	Project final accepted 8/22/2023.
001826	599-545b	DMS Replacement Project - Phase 2	11/10/2021	SICE, Inc.	4,263,038.18	-411,784.29	3,851,253.89	417	7/11/2022	07/11/2022	1/16/2024	2,936,850.56	8,402.54	2,945,253.10	906,000.79	76.48%	76.50%	Includes Suspension time.
001867	528-163	SR 528/ SR 520 Interchange Lighting	1/11/2022	New Florida Industrial Electric, Inc.	2,954,003.18	64,550.63	3,018,553.81	198	3/21/2022	09/19/2022	6/13/2023	2,652,379.10	0.00	2,652,379.10	366,174.71	87.87%	100.00%	Project final accepted 6/13/2023.
002015	599-659	Systemwide Wrong Way Driving Prevention	6/15/2023	Chinchor Electric	387,407.94	0.00	387,407.94	60	10/17/2023	01/15/2024	3/14/2024	0.00	0.00	0.00	387,407.94	0.00%	0.00%	NTP issued 10/17/23. Total flex time 90 days.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	0.00	6,460,780.98	425	6/4/2023	10/02/2023	11/29/2024	0.00	0.00	0.00	6,460,780.98	0.00%	2.12%	NTP issued 6/4/23. Total flex time 120 days.
002027	599-663A	SR 408 Mainline Plaza Sign Updates	7/25/2023	Chinchor Electric	605,683.06	0.00	605,683.06	120	9/7/2023	11/06/2023	3/4/2024	0.00	0.00	0.00	605,683.06	0.00%	0.00%	NTP issued 9/7/23. Total flex time 60 days.
002029	599-663B	SR 417 Mainline Plaza Sign Updates	7/27/2023	Chinchor Electric	697,963.12	0.00	697,963.12	120	9/7/2023	11/06/2023	3/4/2024	0.00	0.00	0.00	697,963.12	0.00%	0.00%	NTP issued 9/7/23. Total flex time 60 days.
002030	599-663C	Miscellaneous Sign Updates	7/31/2023	Traffic Control Devices, Inc.	693,693.00	0.00	693,693.00	120	9/7/2023	11/06/2023	3/4/2024	0.00	0.00	0.00	693,693.00	0.00%	0.00%	NTP issued 9/7/23. Total flex time 60 days.

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks	
<b>Metric - CEI</b> <b>Bert Woerner - (407) 301-4903</b> <b>bert.woerner@metriceng.com</b>																			
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	940,543.16	78,816,881.16	965	7/26/2021	07/26/2021	3/16/2024	57,967,878.96	1,469,197.27	59,437,076.23	19,379,804.93	75.41%	83.63%		
<b>Mehta - CEI</b> <b>Paul Krichman - (407)832-4433</b> <b>pkrichman@mehtaeng.com</b>																			
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	1,521,596.93	179,509,025.93	1123	1/4/2022	01/04/2022	1/30/2025	97,696,750.38	4,385,774.59	102,082,524.97	77,426,500.96	56.87%	57.44%		
<b>KSI - CEI</b> <b>Tom Deer - (239) 340-3886</b> <b>tom.deer@kinardstone.com</b>																			
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	3,437,881.31	96,066,301.31	950	11/17/2020	02/04/2021	9/11/2023	94,857,613.63	652,723.34	95,510,336.97	555,964.34	99.42%	100.00%	NTP start for design phase was 11/17/20. 900 day construction phase started on 2/4/2021.	
001923	538-165A	SR 538 Pond 4-2 Reshaping	9/21/2022	The Lane Construction Corp.	1,858,587.90	51,033.40	1,909,621.30	262	9/21/2022	09/21/2022	6/9/2023	1,909,621.30	0.00	1,909,621.30	0.00	100.00%	100.00%	Project final accepted 6/9/2023.	
<b>PICS - CEI</b> <b>Jitu Prajapati - (407) 709-0207</b> <b>jprajapati@pics-llc.com</b>																			
001976	599-171	SR 429 And SR 451 Median Protection	2/1/2023	Gibbs & Register, Inc.	3,918,822.00	0.00	3,918,822.00	153	5/8/2023	06/05/2023	11/4/2023	2,598,883.61	452,825.89	3,051,709.50	867,112.50	77.87%	83.66%	30 Day flex time allowed.	
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	0.00	1,747,042.20	123	3/13/2023	07/17/2023	11/16/2023	949,362.91	285,154.70	1,234,517.61	512,524.59	70.66%	69.92%	120 Day flex time allowed.	
001954	599-649	Systemwide One-Way Sign Replacement	10/13/2022	Chinchor Electric	304,146.31	-45,586.16	258,560.15	45	1/23/2023	04/17/2023	5/31/2023	258,560.15	0.00	258,560.15	0.00	100.00%	100.00%	Construction completed.	
001957	408-430	CFX Headquarters Building Retrofits	11/14/2022	S. A. Casey Construction	765,000.00	128,616.12	893,616.12	145	2/6/2023	03/27/2023	10/28/2023	585,942.95	154,142.32	740,085.27	153,530.85	82.82%	87.59%	Total flex time 49 days. Includes Suspension time.	
001990	599-426A	Systemwide Generator Replacement	4/11/2023	Chinchor Electric	2,492,991.06	0.00	2,492,991.06	180	7/7/2023	01/03/2024	6/30/2024	18,793.00	0.00	18,793.00	2,474,198.06	0.75%	0.00%	180 Day flex time allowed.	
001898	451-767	SR 451 Resurfacing from 414 to US 441	3/22/2022	Hubbard Construction Co.	5,887,840.81	-89,811.50	5,798,029.31	178	6/27/2022	06/27/2022	5/25/2023	5,672,903.33	0.00	5,672,903.33	125,125.98	97.84%	100.00%	Project final accepted 5/17/2023.	
<b>KCA - CEI</b> <b>Antonio Rodriguez - (407) 466-3719</b> <b>arodriguez@kcaeng.com</b>																			
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	368,018.03	92,647,585.03	998	8/23/2021	08/23/2021	5/16/2024	56,709,653.86	1,036,107.75	57,745,761.61	34,901,823.42	62.33%	78.06%		
<b>A<sup>2</sup> Group - CEI</b> <b>Pete Nissen - (305) 668-8939</b> <b>nissenp@a2group.com</b>																			
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	313,070.15	62,123,723.87	805	1/3/2022	01/03/2022	3/17/2024	41,492,435.09	655,265.39	42,147,700.48	19,976,023.39	67.84%	80.25%		
<b>AE Engineering - CEI</b> <b>Chris Nolen - (863) 651-9105</b> <b>Cnolen@aeengineeringinc.com</b>																			
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	670,463.43	98,329,893.35	840	6/1/2022	06/01/2022	9/17/2024	67,993,621.79	3,256,717.17	71,250,338.96	27,079,554.39	72.46%	59.17%		
<b>JMT - CEI</b> <b>Jason Hahn - (609) 203-2729</b> <b>jhahn@jmt.com</b>																			
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	5,168,100.18	132,348,100.18	960	3/1/2022	04/11/2022	11/25/2024	83,475,598.41	3,766,456.14	87,242,054.55	45,106,045.63	65.92%	57.08%		
					<b>1,022,634,951.32</b>			<b>1,038,785,471.40</b>					<b>21,052,225.40</b>	<b>761,003,073.99</b>	<b>277,782,397.41</b>				

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
<b>RAPID RESPONSE CONTRACTS</b>																		
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019	8/19/2019	8/17/2022	263,699.69	0.00	263,699.69	5,736,300.31	4.39%	100.00%	
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019	6/17/2019	6/15/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	100.00%	
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	3,437,881.31	9,437,881.31	1095	9/11/2019	9/11/2019	9/9/2022	473,110.20	0.00	473,110.20	8,964,771.11	5.01%	100.00%	
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	243,108.00	0.00	243,108.00	2,756,892.00	8.10%	61.28%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	25,038.00	0.00	25,038.00	2,974,962.00	0.83%	61.28%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	61.28%	
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095	10/10/2019	10/10/2019	10/8/2022	0.00	0.00	0.00	6,000,000.00	0.00%	100.00%	

cc: Laura Kelley Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

# Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

## Current 5 Year Work

