


PERFORMANCE DASHBOARD JANUARY 2024

Fiscal year runs from July 1 - June 30

CUSTOMER SERVICE




RELOAD CUSTOMER SERVICE LANE ACTIVITY




PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
538-165	SR 538 Widening, Ronald Reagan Pkwy to Cypress Pkwy	\$96.9	\$95.5	100%	99%		Feb. 2024
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$86.2	\$80.3	96%	93%		Apr. 2024
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$119.0	\$104.5	91%	88%		May 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$79.0	\$64.5	83%	82%		Aug. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.7	\$47.8	86%	76%		Jun. 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$92.9	\$66.6	82%	72%		Aug. 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$98.3	\$85.0	73%	86%		Oct. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$179.5	\$119.3	68%	66%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$134.9	\$96.3	62%	71%		Apr. 2025
I LEGEND: % Time - % Earned ≤ 10 11- 20 ≥ 21 11- 20							

FINANCIALS





NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)

