

**Central Florida Expressway Authority  
Construction Contracts Status Report  
Projects Under Construction  
January 2024**

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
<b>RK&amp;K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com</b>																		
001833	599-416A/B	McCoy Rd East Facility Improvements	11/9/2021	Cathart Construction	651,254.45	0.00	651,254.45	120	2/21/2022	05/22/2022	2/7/2024	592,592.30	0.00	592,592.30	58,662.15	90.99%	100.00%	Project final accepted on 2/7/2024.
001883	528-160	SR 528 Widening from Narcoossee to SR 417	2/17/2022	Ranger Construction Industries	15,844,749.27	375,912.25	16,220,661.52	450	5/6/2022	07/05/2022	12/7/2023	15,589,392.62	0.00	15,589,392.62	631,268.90	96.11%	100.00%	Project final accepted 12/01/2023.
001907	417-760	SR 417 Resurfacing from SR 528 to Berry Dease Road	4/21/2022	Masci General Contractor, Inc.	16,029,260.78	41,971.05	16,071,231.83	418	9/12/2022	09/12/2022	11/24/2023	15,717,467.92	0.00	15,717,467.92	353,763.91	97.80%	100.00%	Project final accepted on 11/15/2023.
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	-517,045.62	6,539,029.49	285	10/24/2021	10/24/2021	6/6/2023	6,292,906.94	0.00	6,292,906.94	246,122.55	96.24%	100.00%	Project final accepted on 6/6/2023
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	0.00	7,778,937.86	395	11/7/2022	11/07/2022	4/1/2024	5,993,909.03	230,965.50	6,224,874.53	1,554,063.33	80.02%	87.09%	Pending Time Extensions.
<b>CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com</b>																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	4,515,820.92	86,187,428.52	1138	2/8/2021	02/08/2021	3/21/2024	79,063,834.51	1,232,466.57	80,296,301.08	5,891,127.44	93.16%	96.49%	
<b>CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com</b>																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	2,164,945.02	119,010,362.02	1163	3/15/2021	03/15/2021	5/20/2024	101,839,696.73	2,659,338.95	104,499,035.68	14,511,326.34	87.81%	91.40%	
<b>Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com</b>																		
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	3/7/2024	687,511.85	117,102.93	804,614.78	307,564.48	72.35%	93.16%	NTP 1/3/2023, No Flex Time
001846	414-640	SR 414 Guide Sign Replacements	11/9/2021	US&S, Inc.	5,374,600.41	-158,756.00	5,215,844.41	270	3/7/2022	06/13/2022	8/22/2023	5,215,844.41	0.00	5,215,844.41	0.00	100.00%	100.00%	Project final accepted 8/22/2023.
001826	599-545b	DMS Replacement Project - Phase 2	11/10/2021	SICE, Inc.	4,263,038.18	-411,784.29	3,851,253.89	417	7/11/2022	07/11/2022	3/7/2024	3,388,683.39	0.00	3,388,683.39	462,570.50	87.99%	93.76%	Includes Suspension time.
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	452,870.05	5,282,276.08	365	10/11/2022	12/10/2023	12/8/2024	1,683,795.25	0.00	1,683,795.25	3,598,480.83	31.88%	17.26%	Includes Suspension time.
002015	599-659	Systemwide Wrong Way Driving Prevention	6/15/2023	Chinchor Electric	387,407.94	0.00	387,407.94	60	10/17/2023	02/26/2024	04/25/2024	0.00	0.00	0.00	387,407.94	0.00%	45.00%	NTP Issued 10/17/23. Total Flex time 90 days. Includes suspension time.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	252,787.42	6,713,568.40	425	6/4/2023	10/02/2023	11/29/2024	1,385,836.09	253,537.74	1,639,373.83	5,074,194.57	24.42%	31.06%	NTP issued 6/4/23. Total flex time 120 days.
002027	599-663A	SR 408 Mainline Plaza Sign Updates	7/25/2023	Chinchor Electric	605,683.06	0.00	605,683.06	120	9/7/2023	11/27/2023	3/25/2024	109,357.98	272,757.25	382,115.23	223,567.83	63.09%	63.33%	NTP issued 9/7/23. Total flex time 60 days.
002029	599-663B	SR 417 Mainline Plaza Sign Updates	7/27/2023	Chinchor Electric	697,963.12	0.00	697,963.12	120	9/7/2023	11/27/2023	3/25/2024	137,092.15	134,280.14	271,372.29	426,590.83	38.88%	63.33%	NTP issued 9/7/23. Total flex time 81 days.
002030	599-663C	Miscellaneous Sign Updates	7/31/2023	Traffic Control Devices, Inc.	693,693.00	0.00	693,693.00	120	9/7/2023	11/27/2023	3/25/2024	168,734.00	132,515.00	301,249.00	392,444.00	43.43%	63.33%	NTP issued 9/7/23. Total flex time 81 days.
<b>Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com</b>																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	1,156,733.23	79,033,071.23	985	7/26/2021	07/26/2021	4/5/2024	63,580,668.71	912,769.35	64,493,438.06	14,539,633.17	81.60%	94.42%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks	
<b>Mehta - CEI</b> <b>Paul Krichman - (407)832-4433</b> <b>pkrichman@mehtaeng.com</b>																			
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	1,521,596.93	179,509,025.93	1123	1/4/2022	01/04/2022	1/30/2025	115,189,037.30	4,070,737.42	119,259,774.72	60,249,251.21	66.44%	68.39%		
<b>KSI - CEI</b> <b>Tom Deer - (239) 340-3886</b> <b>tom.deer@kinardstone.com</b>																			
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	4,245,552.55	96,873,972.55	1171	11/17/2020	11/17/2020	1/31/2024	95,536,578.01	0.00	95,536,578.01	1,337,394.54	98.62%	100.00%	Project conditionally final accepted on 1/31/2024.	
<b>PICS - CEI</b> <b>Jitu Prajapati - (407) 709-0207</b> <b>jprajapati@pics-llc.com</b>																			
001976	599-171	SR 429 And SR 451 Median Protection	2/1/2023	Gibbs & Register, Inc.	3,918,822.00	0.00	3,918,822.00	153	5/8/2023	06/05/2023	11/4/2023	3,640,785.00	0.00	3,640,785.00	278,037.00	92.91%	100.00%	Project final accepted on 11/4/2023.	
002046	429-745	429/SR 414 Resurfacing	9/12/2023	Ranger Construction Industries	11,880,659.86	0.00	11,880,659.86	230	2/4/2024	02/04/2024	9/20/2024	0.00	0.00	0.00	11,880,659.86	0.00%	3.04%		
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	0.00	1,747,042.20	123	3/13/2023	07/17/2023	1/26/2024	1,416,648.20	0.00	1,416,648.20	330,394.00	81.09%	100.00%	Project final accepted.	
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	0.00	3,446,426.21	395	1/8/2024	01/08/2024	2/5/2025	0.00	263,983.79	263,983.79	3,182,442.42	7.66%	8.61%	121 Day flex time allowed.	
001957	408-430	CFX Headquarters Building Retrofits	11/14/2022	S. A. Casey Construction	765,000.00	165,267.81	930,267.81	145	2/6/2023	03/27/2023	10/28/2023	908,194.62	0.00	908,194.62	22,073.19	97.63%	100.00%	Project final accepted on 10/28/2023.	
001990	599-426A	Systemwide Generator Replacement	4/11/2023	Chinchor Electric	2,492,991.06	0.00	2,492,991.06	180	7/7/2023	01/03/2024	6/30/2024	514,955.63	503,358.58	1,018,314.21	1,474,676.85	40.85%	21.67%	180 Day flex time allowed.	
<b>KCA - CEI</b> <b>Antonio Rodriguez - (407) 466-3719</b> <b>arodriguez@kcaeng.com</b>																			
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construcion SA, Inc.	92,279,567.00	660,251.61	92,939,818.61	998	8/23/2021	08/23/2021	5/16/2024	63,678,964.88	2,913,385.54	66,592,350.42	26,347,468.19	71.65%	90.38%		
<b>A<sup>2</sup> Group - CEI</b> <b>Pete Nissen - (305) 668-8939</b> <b>nissenp@a2group.com</b>																			
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	859,556.42	62,670,210.14	839	1/3/2022	01/03/2022	4/20/2024	45,912,049.84	1,839,829.49	47,751,879.33	14,918,330.81	76.20%	91.66%		
<b>AE Engineering - CEI</b> <b>Chris Nolen - (863) 651-9105</b> <b>Cnolen@aeengineeringinc.com</b>																			
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	670,463.43	98,329,893.35	849	6/1/2022	06/01/2022	9/26/2024	82,527,932.71	2,442,938.10	84,970,870.81	13,359,022.54	86.41%	73.03%		
<b>JMT - CEI</b> <b>Jason Hahn - (609) 203-2729</b> <b>jhahn@jmt.com</b>																			
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	7,672,246.61	134,852,246.61	1081	3/1/2022	04/11/2022	3/26/2025	93,744,088.28	2,593,208.70	96,337,296.98	38,514,949.63	71.44%	62.07%		
					<b>1,021,974,833.02</b>			<b>1,045,643,222.41</b>					<b>20,573,175.05</b>	<b>825,089,733.40</b>	<b>220,553,489.01</b>				
<b>RAPID RESPONSE CONTRACTS</b>																			
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019	8/19/2019	8/17/2022	263,699.69	0.00	263,699.69	5,736,300.31	4.39%	100.00%		
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019	6/17/2019	6/15/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	100.00%		

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	4,245,552.55	10,245,552.55	1095	9/11/2019	9/11/2019	9/9/2022	473,110.20	0.00	473,110.20	9,772,442.35	4.62%	100.00%	
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	428,707.00	0.00	428,707.00	2,571,293.00	14.29%	72.51%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	72.51%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	The New Florida Industrial Electric Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	72.51%	
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction	6,000,000.00	0.00	6,000,000.00	1095	10/10/2019	10/10/2019	10/8/2022	0.00	0.00	0.00	6,000,000.00	0.00%	100.00%	

cc: Laura Kelley Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

# Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

## Current 5 Year Work

