


PERFORMANCE DASHBOARD FEBRUARY 2024

Fiscal year runs from July 1 - June 30

CUSTOMER SERVICE




RELOAD CUSTOMER SERVICE LANE ACTIVITY




PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
538-165	SR 538 Widening, Ronald Reagan Pkwy to Cypress Pkwy	\$96.9	\$95.5	100%	99%		Feb. 2024
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$86.2	\$81.4	99%	94%		Apr. 2024
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$119.0	\$106.1	94%	89%		May 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$79.1	\$65.6	84%	83%		Aug. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.8	\$48.5	87%	77%		Jun. 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$92.9	\$69.1	84%	74%		Aug. 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$98.8	\$87.7	76%	89%		Oct. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$179.5	\$124.4	71%	69%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$134.9	\$97.3	65%	72%		Apr. 2025
LEGEND: % Time - % Earned ≤ 10 11-20 ≥ 21							

FINANCIALS





NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)

