

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction

February 2024

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
001833	599-416A/B	McCoy Rd East Facility Improvements	11/9/2021	Cathart Construction	651,254.45	0.00	651,254.45	120	2/21/2022	05/22/2022	2/26/2024	592,592.30	20,400.00	612,992.30	38,262.15	94.12%	100.00%	Project final accepted on 2/7/2024.
001883	528-160	SR 528 Widening from Narcoossee to SR 417	2/17/2022	Ranger Construction Industries	15,844,749.27	375,912.25	16,220,661.52	450	5/6/2022	07/05/2022	12/7/2023	15,589,392.62	0.00	15,589,392.62	631,268.90	96.11%	100.00%	Project final accepted 12/01/2023.
001907	417-760	SR 417 Resurfacing from SR 528 to Berry Dease Road	4/21/2022	Masci General Contractor, Inc.	16,029,260.78	41,971.05	16,071,231.83	418	9/12/2022	09/12/2022	11/24/2023	15,717,467.92	0.00	15,717,467.92	353,763.91	97.80%	100.00%	Project final accepted on 11/15/2023.
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	-517,045.62	6,539,029.49	230	10/24/2021	10/24/2021	4/12/2023	6,292,906.94	0.00	6,292,906.94	246,122.55	96.24%	100.00%	Project final accepted on 6/6/2023
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	0.00	7,778,937.86	395	11/7/2022	11/07/2022	3/30/2024	6,224,874.53	99,793.63	6,324,668.16	1,454,269.70	81.31%	94.94%	Includes Suspension time.
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	4,515,820.92	86,187,428.52	1138	2/8/2021	02/08/2021	3/21/2024	80,296,301.08	1,061,678.85	81,357,979.93	4,829,448.59	94.40%	99.03%	
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	2,164,945.02	119,010,362.02	1163	3/15/2021	03/15/2021	5/20/2024	104,499,035.68	1,571,564.89	106,070,600.57	12,939,761.45	89.13%	93.90%	
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	6/23/2024	804,614.78	84,157.24	888,772.02	223,407.24	79.91%	72.37%	Includes Suspension time.
001846	414-640	SR 414 Guide Sign Replacements	11/9/2021	US&S, Inc.	5,374,600.41	-158,756.00	5,215,844.41	270	3/7/2022	06/13/2022	8/22/2023	5,215,844.41	0.00	5,215,844.41	0.00	100.00%	100.00%	Project final accepted 8/22/2023.
001826	599-545b	DMS Replacement Project - Phase 2	11/10/2021	SICE, Inc.	4,263,038.18	-411,784.29	3,851,253.89	417	7/11/2022	07/11/2022	3/7/2024	3,388,683.39	13,985.22	3,402,668.61	448,585.28	88.35%	100.00%	Project final accepted 3/7/2024. Includes Suspension time.
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	452,870.05	5,282,276.08	365	10/11/2022	03/16/2024	3/15/2025	1,683,795.25	216,511.86	1,900,307.11	3,381,968.97	35.98%	0.00%	Includes Suspension time.
002015	599-659	Systemwide Wrong Way Driving Prevention	6/15/2023	Chinchor Electric	387,407.94	0.00	387,407.94	60	10/17/2023	3/4/2024	5/2/2024	0.00	0.00	0.00	387,407.94	0.00%	11.67%	NTP issued 10/17/2023. Total Flex time 141 days.
002029	599-663B	SR 417 Mainline Plaza Sign Updates	7/27/2023	Chinchor Electric	697,963.12	0.00	697,963.12	120	9/7/2023	11/27/2023	3/26/2024	271,372.29	215,215.37	486,587.66	211,375.46	69.72%	86.67%	NTP issued 9/7/23. Total flex time 81 days.
002030	599-663C	Miscellaneous Sign Updates	7/31/2023	Traffic Control Devices, Inc.	693,693.00	0.00	693,693.00	120	9/7/2023	11/27/2023	3/25/2024	301,249.00	327,985.28	629,234.28	64,458.72	90.71%	87.50%	NTP issued 9/7/23. Total flex time 81 days.
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	1,186,934.69	79,063,272.69	1123	7/26/2021	07/26/2021	8/21/2024	64,493,438.06	1,093,602.73	65,587,040.79	13,476,231.90	82.96%	85.40%	
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	1,521,596.93	179,509,025.93	1123	1/4/2022	01/04/2022	1/30/2025	119,259,774.72	5,091,272.82	124,351,047.54	55,157,978.39	69.27%	70.97%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks			
KSI - CEI Tom Deer - (239) 340-3886 tom.deer@kinardstone.com																					
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	4,245,552.55	96,873,972.55	1171	11/17/2020	11/17/2020	1/31/2024	95,536,578.01	0.00	95,536,578.01	1,337,394.54	98.62%	100.00%	Project conditionally final accepted on 1/31/2024.			
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																					
001976	599-171	SR 429 And SR 451 Median Protection	2/1/2023	Gibbs & Register, Inc.	3,918,822.00	-282,037.32	3,636,784.68	153	5/8/2023	06/05/2023	11/4/2023	3,640,785.00	-4,000.32	3,636,784.68	0.00	100.00%	100.00%	Project final accepted on 11/4/2023.			
002046	429-745	429/SR 414 Resurfacing	9/12/2023	Ranger Construction Industries	11,880,659.86	0.00	11,880,659.86	235	2/4/2024	02/04/2024	9/25/2024	0.00	2,380,763.35	2,380,763.35	9,499,896.51	20.04%	15.32%				
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	0.00	1,747,042.20	123	3/13/2023	07/17/2023	1/26/2024	1,416,648.20	0.00	1,416,648.20	330,394.00	81.09%	100.00%	Project final accepted on 1/26/2024			
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	0.00	3,446,426.21	395	1/8/2024	01/08/2024	2/5/2025	263,983.79	291,715.05	555,698.84	2,890,727.37	16.12%	15.95%	121 Day flex time allowed.			
001957	408-430	CFX Headquarters Building Retrofits	11/14/2022	S. A. Casey Construction	765,000.00	143,194.62	908,194.62	145	2/6/2023	03/27/2023	10/28/2023	908,194.62	0.00	908,194.62	0.00	100.00%	100.00%	Project final accepted on 10/28/2023.			
001990	599-426A	Systemwide Generator Replacement	4/11/2023	Chinchor Electric	2,492,991.06	0.00	2,492,991.06	180	7/7/2023	01/03/2024	6/30/2024	1,018,314.21	187,847.91	1,206,162.12	1,286,828.94	48.38%	37.78%	180 Day flex time allowed.			
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																					
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	660,251.61	92,939,818.61	1095	8/23/2021	08/23/2021	8/21/2024	66,592,350.42	2,469,252.54	69,061,602.96	23,878,215.65	74.31%	85.02%				
A² Group - CEI Pete Nissen - (305) 668-8939 nissenp@a2group.com																					
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	965,532.26	62,776,185.98	896	1/3/2022	01/03/2022	6/16/2024	47,751,879.33	740,605.14	48,492,484.47	14,283,701.51	77.25%	89.06%				
AE Engineering - CEI Chris Nolen - (863) 651-9105 Cnolen@aeengineeringinc.com																					
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	1,188,577.86	98,848,007.78	849	6/1/2022	06/01/2022	9/26/2024	84,970,870.81	2,692,151.62	87,663,022.43	11,184,985.35	88.68%	76.44%				
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																					
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	7,672,246.61	134,852,246.61	1081	3/1/2022	04/11/2022	3/26/2025	96,337,296.98	1,000,772.65	97,338,069.63	37,514,176.98	72.18%	64.75%				
					1,021,974,833.02						1,045,993,403.63				20,296,156.20			845,385,889.60			200,607,514.03
RAPID RESPONSE CONTRACTS																					
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019	8/19/2019	8/17/2022	263,699.69	0.00	263,699.69	5,736,300.31	4.39%	100.00%				
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019	6/17/2019	6/15/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	100.00%				

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	4,245,552.55	10,245,552.55	1095	9/11/2019	9/11/2019	9/9/2022	473,110.20	0.00	473,110.20	9,772,442.35	4.62%	100.00%	
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	428,707.00	0.00	428,707.00	2,571,293.00	14.29%	75.16%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	75.16%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	75.16%	
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095	10/10/2019	10/10/2019	10/8/2022	0.00	0.00	0.00	6,000,000.00	0.00%	100.00%	

cc: Laura Kelley Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work

