


# PERFORMANCE DASHBOARD MARCH 2024

Fiscal year runs from July 1 - June 30

## **CUSTOMER SERVICE**




## RELOAD CUSTOMER SERVICE LANE ACTIVITY




# PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$86.2	\$83.1	100%	96%		Apr. 2024
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$119.0	\$107.6	96%	90%		May 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$79.1	\$67.1	88%	85%		Aug. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.8	\$50.2	90%	80%		Jun. 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$92.9	\$71.2	86%	77%		Aug. 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$99.1	\$89.8	80%	91%		Oct. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$179.5	\$128.9	74%	72%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$134.9	\$98.3	68%	73%		Apr. 2025
LEGEND:	% Time - % Earned ≤ 10 11-20 ≥ 21		·				

#### **FINANCIALS**





# NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)

