

**Central Florida Expressway Authority  
Construction Contracts Status Report  
Projects Under Construction  
March 2024**

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
<b>RK&amp;K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com</b>																		
001833	599-416A/B	McCoy Rd East Facility Improvements	11/9/2021	Cathart Construction	651,254.45	0.00	651,254.45	120	2/21/2022	05/22/2022	2/26/2024	612,992.30	0.00	612,992.30	38,262.15	94.12%	100.00%	Project final accepted on 2/7/2024.
001883	528-160	SR 528 Widening from Narcoossee to SR 417	2/17/2022	Ranger Construction Industries	15,844,749.27	-142,039.56	15,702,709.71	450	5/6/2022	07/05/2022	12/7/2023	15,589,392.62	0.00	15,589,392.62	113,317.09	99.28%	100.00%	Project final accepted 12/01/2023.
001907	417-760	SR 417 Resurfacing from SR 528 to Berry Dease Road	4/21/2022	Masci General Contractor, Inc.	16,029,260.78	41,971.05	16,071,231.83	418	9/12/2022	09/12/2022	11/24/2023	15,717,467.92	0.00	15,717,467.92	353,763.91	97.80%	100.00%	Project final accepted on 11/15/2023.
001808	408-763	SR 408 Resurfacing from Yucatan Drive	8/4/2021	Preferred Materials, Inc.	7,056,075.11	-517,045.62	6,539,029.49	230	10/24/2021	10/24/2021	6/6/2023	6,539,029.49	0.00	6,539,029.49	0.00	100.00%	100.00%	Project final accepted on 6/6/2023
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	0.00	7,778,937.86	395	11/7/2022	11/07/2022	4/28/2024	6,324,668.16	354,199.23	6,678,867.39	1,100,070.47	85.86%	95.44%	Includes Suspension time.
<b>CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com</b>																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	4,515,820.92	86,187,428.52	1138	2/8/2021	02/08/2021	3/21/2024	81,357,979.93	1,750,252.22	83,108,232.15	3,079,196.37	96.43%	100.00%	
<b>CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com</b>																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	2,164,945.02	119,010,362.02	1163	3/15/2021	03/15/2021	5/20/2024	106,070,600.57	1,496,606.02	107,567,206.59	11,443,155.43	90.38%	96.56%	
<b>Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com</b>																		
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	0.00	1,112,179.26	380	1/3/2023	01/03/2023	6/23/2024	888,772.02	60,403.24	949,175.26	163,004.00	85.34%	80.53%	Includes Suspension time.
001846	414-640	SR 414 Guide Sign Replacements	11/9/2021	US&S, Inc.	5,374,600.41	-158,756.00	5,215,844.41	270	3/7/2022	06/13/2022	8/22/2023	5,215,844.41	0.00	5,215,844.41	0.00	100.00%	100.00%	Project final accepted 8/22/2023.
001826	599-545b	DMS Replacement Project - Phase 2	11/10/2021	SICE, Inc.	4,263,038.18	-411,784.29	3,851,253.89	417	7/11/2022	07/11/2022	3/7/2024	3,402,668.61	18,118.38	3,420,786.99	430,466.90	88.82%	100.00%	Project final accepted 3/7/2024. Includes Suspension time.
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	452,870.05	5,282,276.08	365	10/11/2022	04/22/2024	4/21/2025	1,900,307.11	133,371.50	2,033,678.61	3,248,597.47	38.50%	0.00%	Includes Suspension time.
002015	599-659	Systemwide Wrong Way Driving Prevention	6/15/2023	Chinchor Electric	387,407.94	0.00	387,407.94	60	10/17/2023	03/04/2024	5/2/2024	0.00	93,651.00	93,651.00	293,756.94	24.17%	63.33%	NTP issued 10/17/23. Total flex time 141 days.

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	252,787.42	6,713,568.40	425	6/4/2023	10/02/2023	11/29/2024	2,216,468.85	193,476.18	2,409,945.03	4,303,623.37	35.90%	45.18%	NTP issued 6/4/23. Total flex time 120 days.
002027	599-663A	SR 408 Mainline Plaza Sign Updates	7/25/2023	Chinchor Electric	605,683.06	0.00	605,683.06	120	9/7/2023	11/27/2023	4/24/2024	545,900.58	59,480.62	605,381.20	301.86	99.95%	88.33%	NTP issued 9/7/23. Total flex time 60 days.
002029	599-663B	SR 417 Mainline Plaza Sign Updates	7/27/2023	Chinchor Electric	697,963.12	0.00	697,963.12	120	9/7/2023	11/27/2023	4/25/2024	486,587.66	84,828.77	571,416.43	126,546.69	81.87%	87.50%	NTP issued 9/7/23. Total flex time 81 days.
002030	599-663C	Miscellaneous Sign Updates	7/31/2023	Traffic Control Devices, Inc.	693,693.00	0.00	693,693.00	120	9/7/2023	11/27/2023	3/25/2024	629,234.28	0.00	629,234.28	64,458.72	90.71%	100.00%	NTP issued 9/7/23. Total flex time 81 days. Final acceptance issued 3/25/24
<b>Metric - CEI</b> <b>Bert Woerner - (407) 301-4903</b> <b>bert.woerner@metriceng.com</b>																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	1,186,934.69	79,063,272.69	1123	7/26/2021	07/26/2021	8/21/2024	65,587,040.79	1,551,118.21	67,138,159.00	11,925,113.69	84.92%	88.16%	Includes Suspension time.
<b>Mehta - CEI</b> <b>Paul Krichman - (407)832-4433</b> <b>pkrichman@mehtaeng.com</b>																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	1,521,569.93	179,508,998.93	1123	1/4/2022	01/04/2022	1/30/2025	124,351,047.54	4,598,607.69	128,949,655.23	50,559,343.70	71.83%	73.73%	
<b>KSI - CEI</b> <b>Tom Deer - (239) 340-3886</b> <b>tom.deer@kinardstone.com</b>																		
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	4,245,552.55	96,873,972.55	1171	11/17/2020	11/17/2020	1/31/2024	95,536,578.01	0.00	95,536,578.01	1,337,394.54	98.62%	100.00%	Project conditionally final accepted on 1/31/2024.
<b>PICS - CEI</b> <b>Jitu Prajapati - (407) 709-0207</b> <b>jprajapati@pics-llc.com</b>																		
002046	429-745	429/SR 414 Resurfacing	9/12/2023	Ranger Construction Industries	11,880,659.86	0.00	11,880,659.86	243	2/4/2024	02/04/2024	10/3/2024	2,380,763.35	2,246,301.71	4,627,065.06	7,253,594.80	38.95%	27.57%	
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	0.00	1,747,042.20	123	3/13/2023	07/17/2023	1/26/2024	1,416,648.20	0.00	1,416,648.20	330,394.00	81.09%	100.00%	Project final accepted on 1/26/2024
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	0.00	3,446,426.21	395	1/8/2024	01/08/2024	2/5/2025	555,698.84	181,340.78	737,039.62	2,709,386.59	21.39%	23.80%	121 Day flex time allowed.
001990	599-426A	Systemwide Generator Replacement	4/11/2023	Chinchor Electric	2,492,991.06	0.00	2,492,991.06	180	7/7/2023	01/03/2024	6/30/2024	1,206,162.12	280,069.33	1,486,231.45	1,006,759.61	59.62%	55.00%	180 Day flex time allowed.
<b>KCA - CEI</b> <b>Antonio Rodriguez - (407) 466-3719</b> <b>arodriguez@kcaeng.com</b>																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	660,251.61	92,939,818.61	1095	8/23/2021	08/23/2021	8/21/2024	69,061,602.96	2,130,649.04	71,192,252.00	21,747,566.61	76.60%	86.50%	Includes Suspension time.

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks		
<b>A<sup>2</sup> Group - CEI</b> <b>Pete Nissen - (305) 668-8939</b> <b>nissenp@a2group.com</b>																				
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	965,532.26	62,776,185.98	896	1/3/2022	01/03/2022	6/16/2024	48,492,484.47	1,672,314.06	50,164,798.53	12,611,387.45	79.91%	90.70%			
<b>AE Engineering - CEI</b> <b>Chris Nolen - (863) 651-9105</b> <b>Cnolen@aeengineeringinc.com</b>																				
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	1,188,578.33	98,848,008.25	849	6/1/2022	06/01/2022	9/26/2024	87,663,022.43	2,139,294.29	89,802,316.72	9,045,691.53	90.85%	80.09%			
<b>JMT - CEI</b> <b>Jason Hahn - (609) 203-2729</b> <b>jhahn@jmt.com</b>																				
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	7,672,246.61	134,852,246.61	1081	3/1/2022	04/11/2022	3/26/2025	97,338,069.63	948,938.00	98,287,007.63	36,565,238.98	72.88%	67.62%			
					<b>1,017,291,011.02</b>						<b>1,040,930,445.99</b>						<b>19,993,020.27</b>	<b>861,080,053.12</b>	<b>179,850,392.87</b>	
<b>RAPID RESPONSE CONTRACTS</b>																				
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019	8/19/2019	8/17/2022	263,699.69	0.00	263,699.69	5,736,300.31	4.39%	100.00%			
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019	6/17/2019	6/15/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	100.00%			
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	4,245,552.55	10,245,552.55	1095	9/11/2019	9/11/2019	9/9/2022	473,110.20	0.00	473,110.20	9,772,442.35	4.62%	100.00%			
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	428,707.00	0.00	428,707.00	2,571,293.00	14.29%	77.99%			
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	77.99%			
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	77.99%			
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095	10/10/2019	10/10/2019	10/8/2022	0.00	0.00	0.00	6,000,000.00	0.00%	100.00%			

cc: Laura Kelley Glenn Pressimone Lisa Lumbar Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

# Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

## Current 5 Year Work

