



PERFORMANCE DASHBOARD APRIL 2024

Fiscal year runs from July 1 - June 30

CUSTOMER SERVICE




RELOAD CUSTOMER SERVICE LANE ACTIVITY




PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$86.2	\$84.1	97%	98%		Jun. 2024
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$119.0	\$109.1	95%	92%		Jul. 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$79.5	\$68.3	91%	86%		Aug. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.8	\$51.5	89%	82%		Aug. 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$93.3	\$73.6	89%	79%		Aug. 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$99.2	\$91.0	84%	92%		Oct. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$179.5	\$133.0	76%	74%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$134.9	\$99.9	70%	74%		Apr. 2025
LEGEND:	% Time - % Earned ≤ 10 11-20 ≥ 21		·				

FINANCIALS





NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)

