


# PERFORMANCE DASHBOARD **MAY 2024**

Fiscal year runs from July 1 - June 30

## **CUSTOMER SERVICE**




## **RELOAD CUSTOMER SERVICE LANE ACTIVITY**




# PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$86.2	\$85.4	98%	99%		Jun. 2024
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$119.0	\$110.3	98%	93%		Jul. 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$79.5	\$69.6	93%	88%		Aug. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.8	\$52.1	92%	83%		Aug. 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$93.3	\$76.2	92%	82%		Aug. 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$99.2	\$92.6	87%	93%		Oct. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$179.8	\$136.3	79%	76%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$134.9	\$101.7	73%	75%		Apr. 2025
LEGEND:	% Time - % Earned ≤ 10 11-20 ≥ 21		·				


#### **FINANCIALS**





# NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)

AUG SEP



JAN

FEB