



# PERFORMANCE DASHBOARD JULY 2024

Fiscal year runs from July 1 - June 30

## **CUSTOMER SERVICE**




## RELOAD CUSTOMER SERVICE LANE ACTIVITY




## PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$86.4	\$85.9	99%	99%		Aug. 2024
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$119.1	\$112.70	93%	95%		Nov. 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$79.6	\$72.00	96%	91%		Oct. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.8	\$53.60	92%	85%		Oct. 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$93.3	\$80.10	91%	86%		Dec. 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$99.4	\$95.0	95%	96%		Oct. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$179.8	\$145.30	85%	81%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$134.9	\$105.20	79%	78%		Apr. 2025
LEGEND:	% Time - % Earned ≤ 10 11-20 ≥ 21						

#### **FINANCIALS**



## **TOTAL REVENUE TRANSACTIONS ON CFX SYSTEM** (millions)



## NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)

