

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
January 2025

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
002060	516-238	SR516 Lake/Orange County Line to SR429	11/21/2023	SEMA Construction, Inc.	218,890,000.00	1,015,356.73	219,905,356.73	990	5/6/2024	08/05/2024	4/21/2027	46,136,325.39	5,059,919.63	51,196,245.02	168,709,111.71	23.28%	19.19%	
001936	528-757	SR 528 Farm Access 1 Bridge removal	8/18/2022	Ranger Construction Industries	7,778,937.86	-389,150.98	7,389,786.88	395	11/7/2022	11/07/2022	9/30/2024	7,389,786.88	0.00	7,389,786.88	0.00	100.00%	100.00%	Final Acceptance 8/27/2024
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	5,267,817.82	86,939,425.42	1293	2/8/2021	02/08/2021	8/23/2024	86,365,999.26	227,986.20	86,593,985.46	345,439.96	99.60%	100.00%	Conditional Final Acceptance 08/23/ 2024
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	3,373,177.90	120,218,594.90	1363	3/15/2021	03/15/2021	3/1/2025	119,552,326.35	408,822.17	119,961,148.52	257,446.38	99.79%	97.5%	Pending Time Extension
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001924	414-473	Coral Hills Mainline Photovoltaic Deploy	9/16/2022	15 Lightyears, Inc.	1,112,179.26	-131,350.00	980,829.26	380	1/3/2023	01/03/2023	7/16/2024	980,829.26	0.00	980,829.26	0.00	100.00%	100.00%	Conditional Final Acceptance 07/16/2024
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	297,840.72	5,127,246.75	365	10/11/2022	04/22/2024	6/2/2025	3,815,108.46	0.00	3,815,108.46	1,312,138.29	74.41%	69.32%	Includes Suspension time.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	252,787.42	6,713,568.40	433	6/4/2023	10/02/2023	12/7/2024	5,801,466.73	170,257.79	5,971,724.52	741,843.88	88.95%	100.00%	Final Acceptance issued 12/07/2024
002029	599-663B	SR 417 Mainline Plaza Sign Updates	7/27/2023	Chinchor Electric	697,963.12	-88,103.62	609,859.50	120	9/7/2023	11/27/2023	4/25/2024	609,859.50	0.00	609,859.50	0.00	100.00%	100.00%	Final acceptance issued 4/24/24
002030	599-663C	Miscellaneous Sign Updates	7/31/2023	Traffic Control Devices, Inc.	693,693.00	-45,778.20	647,914.80	120	9/7/2023	11/27/2023	3/25/2024	647,914.80	0.00	647,914.80	0.00	100.00%	100.00%	Final acceptance issued 3/25/24
002084	429-715	SR 429 And West Rd Signal Replacement	2/6/2024	SICE, Inc.	1,164,539.03	0.00	1,164,539.03	120	4/17/2024	10/14/2024	2/25/2025	787,481.11	156,506.63	943,987.74	220,551.29	81.06%	87.5%	Includes Suspension time.
002101	599-526D	Systemwide Wrong Way Driving Countermeasures - Phase D	5/1/2024	Chinchor Electric	10,544,371.79	0.00	10,544,371.79	465	9/16/2024	09/16/2024	12/24/2025	1,757,364.86	558,046.35	2,315,411.21	8,228,960.58	21.96%	31.83%	
002063	599-407	Three Mainline Photovoltaic Deployment	2/26/2024	D3Energy, LLC	2,470,230.00	0.00	2,470,230.00	540	5/28/2024	05/28/2024	11/18/2025	453,635.93	113,030.28	566,666.21	1,903,563.79	22.94%	47.96%	
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	2,254,602.40	80,130,940.40	1243	7/26/2021	07/26/2021	2/1/2025	78,705,603.94	256,674.50	78,962,278.44	1,168,661.96	98.54%	100.00%	Pending Time Extension
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	3,409,878.25	181,397,307.25	1183	1/4/2022	01/04/2022	4/1/2025	158,827,241.08	1,992,317.74	160,819,558.82	20,577,748.43	88.66%	96.5%	Pending Time Extension

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
002046	429-745	429/SR 414 Resurfacing	9/12/2023	Ranger Construction Industries	11,880,659.86	-362,630.12	11,518,029.74	371	2/4/2024	02/04/2024	2/21/2025	11,528,867.35	0.00	11,528,867.35	0.00	100.00%	100.00%	Final Acceptance 11/19/2024
001975	599-645	Systemwide Trailblazer Upgrades	1/5/2023	United Signs & Signals, Inc.	1,747,042.20	-328,934.55	1,418,107.65	123	3/13/2023	07/17/2023	1/26/2024	1,416,648.20	1,459.45	1,418,107.65	0.00	100.00%	100.00%	Final Acceptance 1/26/2024
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	107,830.25	3,554,256.46	395	1/8/2024	01/08/2024	2/5/2025	3,305,097.40	52,602.00	3,357,699.40	196,557.06	94.47%	100.00%	121 Day flex time allowed.
001990	599-426A	Systemwide Generator Replacement	4/11/2023	Chinchor Electric	2,492,991.06	-201,464.84	2,291,526.22	180	7/7/2023	01/03/2024	9/1/2024	2,291,526.22	0.00	2,291,526.22	0.00	100.00%	100.00%	Final Acceptance 8/31/2024
002108	408-428	CFX Headquarters Lighting Retro-Commissioning	7/15/2024	Transporation Systems Inc.	684,310.00	0.00	684,310.00	180	9/5/2024	12/01/2024	5/29/2025	318,239.21	48,005.48	366,244.69	318,065.31	53.52%	40.00%	
002105	599-669	System AET Signing & Pavement Markings	7/23/2024	Chinchor Electric	5,432,100.00	0.00	5,432,100.00	225	10/8/2024	01/06/2025	8/18/2025	128,830.33	707,282.11	836,112.44	4,595,987.56	15.39%	16.00%	
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	2,288,637.04	94,568,204.04	1318	8/23/2021	08/23/2021	4/1/2025	89,045,666.32	529,003.78	89,574,670.10	4,993,533.94	94.72%	96.21%	Pending Time Extension
A² Group - CEI Pete Nissen - (305) 668-8939 nissenp@a2group.com																		
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	1,156,221.58	62,966,875.30	1080	1/3/2022	01/03/2022	2/1/2025	61,055,338.19	473,057.48	61,528,395.67	1,438,479.63	97.72%	100.00%	Pending Time Extension
wsb - CEI Chris Nolen - (863) 651-9105 Cnolen@wsbeng.com																		
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	3,564,749.19	101,224,179.11	872	6/1/2022	06/01/2022	2/1/2025	100,551,751.50	0.00	100,551,751.50	672,427.61	99.34%	100.00%	Substantial Completion Issued 12/16/2024
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																		
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	8,515,098.05	135,695,098.05	1081	3/1/2022	04/11/2022	11/1/2025	111,663,738.84	2,288,908.24	113,952,647.08	21,742,450.97	83.98%	80.5%	Pending Time Extension
DRMP - CEI Geoff Scales - (407) 896-0594 gscales@drmp.com																		
002095	528-181	SR528 Turkey Creek Tropical Storm Ian Erosion	3/19/2024	Southland Construction, Inc.	2,626,262.62	0.00	2,626,262.62	220	6/11/2024	11/08/2024	6/15/2025	632,058.26	388,519.75	1,020,578.01	1,605,684.61	38.86%	43.18%	
					1,113,636,072.64				1,143,592,657.68				13,043,879.83	906,180,526.94	237,412,130.74			
RAPID RESPONSE CONTRACTS																		
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	607,199.00	0.00	607,199.00	2,392,801.00	20.24%	100.00%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	100.00%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	100.00%	

cc: Michelle Maikisch Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Brent Dustin Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work

