

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction

February 2025

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
002060	516-238	SR516 Lake/Orange County Line to SR429	11/21/2023	SEMA Construction, Inc.	218,890,000.00	1,772,442.59	220,662,442.59	990	5/6/2024	08/05/2024	4/21/2027	51,196,245.02	5,804,260.34	57,000,505.36	163,661,937.23	25.83%	22.02%	
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	5,267,817.82	86,939,425.42	1293	2/8/2021	02/08/2021	8/23/2024	86,593,985.46	0.00	86,593,985.46	345,439.96	99.60%	100.00%	Conditional Final Acceptance 08/23/ 2024
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	3,373,177.90	120,218,594.90	1363	3/15/2021	03/15/2021	4/15/2025	119,961,148.52	250,145.33	120,211,293.85	7,301.05	99.99%	97.59%	Pending Time Extension
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	297,840.72	5,127,246.75	365	10/11/2022	04/22/2024	6/2/2025	3,815,108.46	0.00	3,815,108.46	1,312,138.29	74.41%	76.99%	Includes Suspension time.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	252,787.42	6,713,568.40	433	6/4/2023	10/02/2023	12/7/2024	5,971,724.52	278,789.20	6,250,513.72	463,054.68	93.10%	100.00%	Final Acceptance issued 12/07/2024
002084	429-715	SR 429 And West Rd Signal Replacement	2/6/2024	SICE, Inc.	1,164,539.03	0.00	1,164,539.03	120	4/17/2024	10/14/2024	2/10/2025	943,987.74	125,145.86	1,069,133.60	95,405.43	91.81%	100.00%	Substantial Completion issued 2/19/2025
002101	599-526D	Systemwide Wrong Way Driving Countermeasures - Phase D	5/1/2024	Chinchor Electric	10,544,371.79	0.00	10,544,371.79	465	9/16/2024	09/16/2024	12/24/2025	2,315,411.21	243,837.90	2,559,249.11	7,985,122.68	24.27%	37.85%	
002063	599-407	Three Mainline Photovoltaic Deployment	2/26/2024	D3Energy, LLC	2,470,230.00	0.00	2,470,230.00	540	5/28/2024	05/28/2024	11/18/2025	566,666.21	400,736.29	967,402.50	1,502,827.50	39.16%	53.15%	
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	1,929,708.59	79,806,046.59	1243	7/26/2021	07/26/2021	3/15/2025	78,962,278.44	173,063.20	79,135,341.64	670,704.95	99.16%	98.19%	Pending Time Extension
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	3,158,377.97	181,145,806.97	1243	1/4/2022	01/04/2022	4/15/2025	161,149,109.77	4,890,255.49	166,039,365.26	15,106,441.71	91.66%	98.22%	Pending Time Extension
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	107,830.25	3,554,256.46	395	1/8/2024	01/08/2024	2/5/2025	3,357,699.40	32,941.93	3,390,641.33	163,615.13	95.40%	100.00%	121 Day flex time allowed.
002108	408-428	CFX Headquarters Lighting Retro-Commissioning	7/15/2024	Transporation Systems Inc.	684,310.00	0.00	684,310.00	180	9/5/2024	12/01/2024	5/29/2025	366,244.69	97,341.45	463,586.14	220,723.86	67.75%	55.56%	
002105	599-669	System AET Signing & Pavement Markings	7/23/2024	Chinchor Electric	5,432,100.00	0.00	5,432,100.00	225	10/8/2024	01/06/2025	8/18/2025	836,112.44	1,005,930.49	1,842,042.93	3,590,057.07	33.91%	28.44%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks	
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																			
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	2,288,637.04	94,568,204.04	1287	8/23/2021	08/23/2021	5/15/2025	89,574,670.10	508,862.47	90,083,532.57	4,484,671.47	95.26%	97.25%	Pending Time Extension	
A² Group - CEI Pete Nissen - (305) 668-8939 nissenp@a2group.com																			
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	988,907.52	62,799,561.24	1080	1/3/2022	01/03/2022	3/15/2025	61,528,395.67	210,201.73	61,738,597.40	1,060,963.84	98.31%	99.74%	Pending Time Extension	
wsb - CEI Chris Nolen - (863) 651-9105 Cnolen@wsbeng.com																			
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	3,564,749.19	101,224,179.11	1001	6/1/2022	06/01/2022	2/25/2025	100,551,751.50	762,793.24	101,314,544.74	0.00	100.00%	100.00%	Final Accepted 2-25-2025	
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																			
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	8,515,098.05	135,695,098.05	1081	3/1/2022	04/11/2022	11/9/2025	113,952,647.08	2,482,245.86	116,434,892.94	19,260,205.11	85.81%	81.92%	Pending Time Extension	
DRMP - CEI Geoff Scales - (407) 896-0594 gscales@drmp.com																			
002095	528-181	SR528 Turkey Creek Tropical Storm lan Erosion	3/19/2024	Southland Construction, Inc.	2,626,262.62	0.00	2,626,262.62	220	6/11/2024	11/08/2024	6/15/2025	1,020,578.01	334,476.99	1,355,055.00	1,271,207.62	51.60%	55.91%		
002156	800-904	Goldenrod Road Resurfacing SR528 to Lee Vista	11/20/2024	Hubbard Construction Co.	5,634,626.50	0.00	5,634,626.50	180	2/10/2025	02/10/2025	8/8/2025	0.00	1,113,291.17	1,113,291.17	4,521,335.33	19.76%	16.11%		
					1,087,232,606.28		1,118,749,981.34						17,255,713.17	898,909,737.01	219,930,609.96				
RAPID RESPONSE CONTRACTS																			
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	607,199.00	0.00	607,199.00	2,392,801.00	20.24%	100.00%		
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	100.00%		
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	100.00%		

cc: Michelle Maikisch Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Brent Dustin Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work Plan

