

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
March 2025

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
002060	516-238	SR516 Lake/Orange County Line to SR429	11/21/2023	SEMA Construction, Inc.	218,890,000.00	757,085.86	219,647,085.86	990	5/6/2024	08/05/2024	4/21/2027	57,000,505.36	11,992,286.98	68,992,792.34	150,654,293.52	31.41%	25.15%	
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	5,267,817.82	86,939,425.42	1293	2/8/2021	02/08/2021	8/23/2024	86,593,985.46	0.00	86,593,985.46	345,439.96	99.60%	100.00%	Conditional Final Acceptance 08/23/ 2024
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	3,373,177.90	120,218,594.90	1363	3/15/2021	03/15/2021	5/15/2025	120,211,293.85	613,939.13	\$120,218,594.90	\$0.00	100.00%	97.80%	Pending Time Extension
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton – (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	297,840.72	5,127,246.75	365	10/11/2022	04/22/2024	9/30/2025	3,815,108.46	0.00	3,815,108.46	1,312,138.29	74.41%	52.60%	Includes Suspension time.
001986	599-646/A	Systemwide Guide Sign, Lighting, & Misc. OH Sign Replacement	3/16/2023	SICE, Inc.	6,460,780.98	252,787.42	6,713,568.40	433	6/4/2023	10/02/2023	12/7/2024	6,250,513.72	0.00	6,250,513.72	463,054.68	93.10%	100.00%	Final Acceptance issued 12/07/2024
002084	429-715	SR 429 And West Rd Signal Replacement	2/6/2024	SICE, Inc.	1,164,539.03	0.00	1,164,539.03	120	4/17/2024	10/14/2024	2/10/2025	1,069,133.60	9,585.95	1,078,719.55	85,819.48	92.63%	100.00%	Substantial Completion issued 2/19/2025
002101	599-526D	Systemwide Wrong Way Driving Countermeasures - Phase D	5/1/2024	Chinchor Electric	10,544,371.79	0.00	10,544,371.79	465	9/16/2024	09/16/2024	12/24/2025	2,559,249.11	2,344,794.11	4,904,043.22	5,640,328.57	46.51%	44.52%	
002063	599-407	Three Mainline Photovoltaic Deployment	2/26/2024	D3Energy, LLC	2,470,230.00	0.00	2,470,230.00	540	5/28/2024	05/28/2024	11/18/2025	967,402.50	396,380.45	1,363,782.95	1,106,447.05	55.21%	58.89%	
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccion SA, Inc.	77,876,338.00	2,254,602.40	80,130,940.40	1243	7/26/2021	07/26/2021	3/15/2025	79,135,341.64	582,827.03	79,718,168.67	412,771.73	99.48%	100.00%	Pending Time Extension
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	3,409,878.25	181,397,307.25	1243	1/4/2022	01/04/2022	6/15/2025	166,039,365.26	1,816,503.14	167,855,868.40	13,541,438.85	92.53%	95.98%	Pending Time Extension
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	107,830.25	3,554,256.46	395	1/8/2024	01/08/2024	2/5/2025	3,390,641.33	21,030.67	3,411,672.00	142,584.46	95.99%	100.00%	121 Day flex time allowed.
002108	408-428	CFX Headquarters Lighting Retro-Commissioning	7/15/2024	Transporation Systems Inc.	684,310.00	0.00	684,310.00	180	9/5/2024	12/01/2024	5/29/2025	463,586.14	115,153.98	578,740.12	105,569.88	84.57%	72.78%	
002105	599-669	System AET Signing & Pavement Markings	7/23/2024	Chinchor Electric	5,432,100.00	0.00	5,432,100.00	225	10/8/2024	01/06/2025	8/18/2025	1,842,042.93	654,329.12	2,496,372.05	2,935,727.95	45.96%	42.22%	
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	2,288,637.04	94,568,204.04	1396	8/23/2021	08/23/2021	6/18/2025	90,083,532.57	1,152,053.60	91,235,586.17	3,332,617.87	96.48%	95.06%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
A² Group - CEI Pete Nissen - (305) 668-8939 nissenp@a2group.com																		
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	1,156,221.58	62,966,875.30	1080	1/3/2022	01/03/2022	3/15/2025	61,738,597.40	529,845.23	62,268,442.63	698,432.67	98.89%	100.00%	Pending Time Extension
wsb - CEI Chris Nolen - (863) 651-9105 Cnolen@wsbeng.com																		
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	3,564,749.19	101,224,179.11	1001	6/1/2022	06/01/2022	2/25/2025	\$101,224,179.11	0.00	\$101,224,179.11	\$0.00	100.00%	100.00%	Final Accepted 2/25/2025
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																		
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	8,515,098.05	135,695,098.05	1081	3/1/2022	04/11/2022	11/15/2025	116,434,892.94	1,832,487.72	118,267,380.66	17,427,717.39	87.16%	84.50%	
DRMP- CEI Geoff Scales - (407) 896-0594 gscales@drmp.com																		
002095	528-181	SR528 Turkey Creek Tropical Storm Ian Erosion	3/19/2024	Southland Construction, Inc.	2,626,262.62	0.00	2,626,262.62	220	6/11/2024	11/08/2024	6/15/2025	1,355,055.00	321,043.31	1,676,098.31	950,164.31	63.82%	70.00%	
002156	800-904	Goldenrod Road Resurfacing SR528 to Lee Vista	11/20/2024	Hubbard Construction Co.	5,634,626.50	0.00	5,634,626.50	180	2/10/2025	02/10/2025	8/8/2025	1,113,291.17	1,262,933.38	2,376,224.55	3,258,401.95	42.17%	33.33%	
002177	528-778	SR 528 Bridge Improvements	1/21/2025	M&J Construction Company of Pinellas	1,901,950.02	0.00	1,901,950.02	140	4/14/2025	04/14/2025	8/31/2025	0.00	0.00	0.00	1,901,950.02	0.00%	0.00%	
					1,087,232,606.28		1,118,478,332.76					22,061,217.11		920,970,954.12		197,507,378.64		
RAPID RESPONSE CONTRACTS																		
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	607,199.00	0.00	607,199.00	2,392,801.00	20.24%	100.00%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	100.00%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	100.00%	

cc: Michelle Maikisch Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Brent Dustin Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

