

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction

July 2025

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
002060	516-238	SR516 Lake/Orange County Line to SR429	11/21/2023	SEMA Construction, Inc.	218,890,000.00	11,364,554.79	230,254,554.79	996	5/6/2024	08/05/2024	4/27/2027	91,455,247.85	7,846,651.09	99,301,898.94	130,952,655.85	43.13%	37.25%	
CDM Smith- CEI Paul Wilson - (407) 489-2543 wilsonpm@cdmsmith.com																		
001721	417-141	SR 417 Widening from International Drive to John Young Pkwy	10/27/2020	Hubbard Construction Co.	81,671,607.60	5,267,817.82	86,939,425.42	1293	2/8/2021	02/08/2021	8/23/2024	86,921,044.83	0.00	86,921,044.83	18,380.59	99.98%	100.00%	Conditional Final Acceptance 08/23/ 2024
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@csie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	4,139,269.95	121,433,604.54	1363	3/15/2021	03/15/2021	6/15/2025	121,313,603.07	92,895.80	121,406,498.87	27,105.67	99.98%	100.00%	
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton – (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	297,840.72	5,127,246.75	365	10/11/2022	04/22/2024	11/27/2025	3,983,838.39	124,104.04	4,107,942.43	1,019,304.32	80.12%	70.14%	Includes Suspension time.
002084	429-715	SR 429 And West Rd Signal Replacement	2/6/2024	SICE, Inc.	1,164,539.03	-8,166.40	1,156,372.63	120	4/17/2024	10/14/2024	3/21/2025	1,156,372.63	0.00	1,156,372.63	0.00	100.00%	100.00%	Final Acceptance issued 3/21/2025
002101	599-526D	Systemwide Wrong Way Driving Countermeasures - Phase D	5/1/2024	Chinchor Electric	10,544,371.79	0.00	10,544,371.79	465	9/16/2024	09/16/2024	12/24/2025	6,198,270.18	317,441.08	6,515,711.26	4,028,660.53	61.79%	70.75%	Pending Time Extension.
002063	599-407	Three Mainline Photovoltaic Deployment	2/26/2024	D3Energy, LLC	2,470,230.00	95,249.20	2,565,479.20	540	5/28/2024	05/28/2024	11/18/2025	2,168,305.43	94,600.00	2,262,905.43	302,573.77	88.21%	81.48%	
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggy Creek Road	4/13/2021	Sacyr Construccon SA, Inc.	77,876,338.00	2,595,905.57	80,472,243.57	1243	7/26/2021	07/26/2021	4/1/2025	80,258,210.15	0.00	80,258,210.15	214,033.42	99.73%	100.00%	Final Acceptance April 1, 2025
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	8/11/2021	Prince Contracting	177,987,429.00	3,409,878.25	181,397,307.25	1337	1/4/2022	01/04/2022	9/1/2025	173,278,307.02	1,646,541.44	174,924,848.46	6,472,458.79	96.43%	96.43%	Pending Time Extension.
PICS - CEI Jitu Prajapati - (407) 709-0207 jprajapati@pics-llc.com																		
002048	599-416C/421B	CFX E. District Facility Renovation & 525 S. Magnolia Ave. - Parking Lot Phase II	10/4/2023	Gomez Construction Company	3,446,426.21	-3,385.20	3,443,041.01	395	1/8/2024	01/08/2024	2/5/2025	3,443,041.01	0.00	3,443,041.01	0.00	100.00%	100.00%	Substantial Completion 2/5/2025
002108	408-428	CFX Headquarters Lighting Retro-Commissioning	7/15/2024	Transporation Systems Inc.	684,310.00	-968.56	683,341.44	180	9/5/2024	12/01/2024	5/29/2025	683,341.44	0.00	683,341.44	0.00	100.00%	100.00%	Substantial Completion 5/29/2025
002105	599-669	System AET Signing & Pavement Markings	7/23/2024	Chinchor Electric	5,432,100.00	78,451.73	5,510,551.73	246	10/8/2024	01/06/2025	9/8/2025	4,557,534.96	491,012.52	5,048,547.48	462,004.25	91.62%	88.21%	
002163	528-769	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	6,857,850.50	0.00	6,857,850.50	246	3/10/2025	03/10/2025	11/10/2025	2,467,649.36	322,793.25	2,790,442.61	4,067,407.89	40.69%	62.60%	
002163	599-170B	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	762,574.00	0.00	762,574.00	246	3/10/2025	03/10/2025	11/10/2025	190,258.49	108,939.55	299,198.04	463,375.96	39.24%	62.60%	
002163	599-779	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	494,706.00	0.00	494,706.00	246	3/10/2025	03/10/2025	11/10/2025	224,160.00	54,905.00	279,065.00	215,641.00	56.41%	62.60%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
002208	599-170D	Systemwide Guardrail Protection Improvements	4/17/2025	Atlantic Civil Constructors Corp	5,525,211.37	0.00	5,525,211.37	270	8/9/2025	10/08/2025	7/4/2026	0.00	0.00	0.00	5,525,211.37	0.00%	0.00%	
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sacyr Construccion SA, Inc.	92,279,567.00	2,288,637.04	94,568,204.04	1287	8/23/2021	08/23/2021	7/15/2025	93,019,053.48	0.00	93,019,053.48	1,549,150.56	98.36%	100.00%	Includes Suspension time.
A² Group - CEI Al Rebas - (305) 796-6740 rebasa@a2group.com																		
001802	417-151	SR 417 Widening from Boggy Creek Rd to Narcoossee Rd	7/21/2021	Ranger Construction Industries	61,810,653.72	1,156,221.58	62,966,875.30	1080	1/3/2022	01/03/2022	3/27/2025	62,315,901.11	0.00	62,315,901.11	650,974.19	98.97%	100.00%	Final Acceptance 3/27/2025
WSB - CEI Chris Nolen - (863) 651-9105 Cnolen@wsbeng.com																		
001871	429-154	SR 429 Widening from Tilden Rd to FTP	2/8/2022	Middlesex	97,659,429.92	5,063,531.37	102,722,961.29	1001	6/1/2022	06/01/2022	2/25/2025	102,073,175.38	649,785.91	102,722,961.29	0.00	100.00%	100.00%	Substantial Completion Issued 12/16/2024
002198	528-168	SR528 Widening Goldenrod to Narcoossee Road	3/11/2025	Hubbard Construction Co.	54,854,706.59	0.00	54,854,706.59	780	6/16/2025	06/16/2025	8/4/2027	534,075.48	636,079.83	1,170,155.31	53,684,551.28	2.13%	7.18%	
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																		
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	8,515,098.05	135,695,098.05	1308	3/1/2022	04/11/2022	11/8/2025	124,327,903.33	1,191,189.79	125,519,093.12	10,176,004.93	92.50%	93.12%	
DRMP- CEI Geoff Scales - (407) 896-0594 gscales@drmp.com																		
002095	528-181	SR528 Turkey Creek Tropical Storm lan Erosion	3/19/2024	Southland Construction, Inc.	2,626,262.62	0.00	2,626,262.62	220	6/11/2024	11/08/2024	6/15/2025	2,416,802.62	16,015.00	2,432,817.62	193,445.00	92.63%	100.00%	
002156	800-904	Goldenrod Road Resurfacing SR528 to Lee Vista	11/20/2024	Hubbard Construction Co.	5,634,626.50	298,307.31	5,932,933.81	180	2/10/2025	02/10/2025	8/8/2025	5,187,822.05	535,857.96	5,723,680.01	209,253.80	96.47%	100.00%	
002177	528-778	SR 528 Bridge Improvements		M&J Construction Company of Pinellas	1,901,950.02	0.00	1,901,950.02	140	4/14/2025	04/14/2025	8/31/2025	1,337,180.14	268,399.97	1,605,580.11	296,369.91	84.42%	85.00%	
002198	528-168	SR528 Widening Goldenrod to Narcoossee Road	3/11/2025	Hubbard Construction Co.	54,854,706.59	0.00	54,854,706.59	141	4/15/2025	06/16/2025	11/3/2025	534,075.48	636,079.83	1,170,155.31	53,684,551.28	2.13%	39.72%	
					1,149,266,873.76		1,193,975,727.26					13,576,939.30		974,146,232.89		219,829,494.37		
RAPID RESPONSE CONTRACTS																		
001865	Various	Electrical Work Rapid Response	2/4/2019	Traffic Control Devices, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	607,199.00	0.00	607,199.00	2,392,801.00	20.24%	100.00%	
001864	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	United Signs & Signals, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	216,967.80	0.00	216,967.80	2,783,032.20	7.23%	100.00%	
001866	Various	Sign, Signal, ITS & Electrical Rapid Response	2/4/2019	New Florida Industrial Electric	3,000,000.00	0.00	3,000,000.00	1095	12/9/2021	12/10/2021	12/8/2024	6,348.65	0.00	6,348.65	2,993,651.35	0.21%	100.00%	
002180	Various	Rapid Response Agreement for Sign, Signal, and ITS Task Orders Under \$300,000.00 and Electrical Work Task Orders Under \$75,000.00, As Adjusted Per Florida Statutes 255.20(2)	10/14/2024	Chinchor Electric, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/27/2024	12/27/2024	12/26/2027	963,205.19	0.00	963,205.19	2,036,794.81	32.11%	20.73%	

cc: Michelle Malkisch Glenn Pressimone Lisa Lumbard Ben Dreiling Jack Burch Kim Murphy Brent Dustin Don Budnovich Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Aneth Williams Keith Jackson

Construction Earnings

- Construction Earnings
- 5 Year Plan
- Past 5 Year Plan

Current 5 Year Work Plan

