

Central Florida Expressway Authority Construction Contracts Status Report Projects Under Construction																		
April 2026																		
Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI Chas Starr - (407) 923-4908 cstarr@rkk.com																		
002060	516-238	SR516 Lake/Orange County Line to SR429	11/21/2023	SEMA Construction, Inc.	218,890,000.00	12,152,075.28	231,042,075.28	996	5/6/2024	08/05/2024	4/27/2027	164,424,028.28	7,639,134.46	172,063,162.74	58,978,912.54	74.47%	64.66%	
002243	516-237C	Lake Needham Bridge Compaction Grouting	7/16/2025	SEMA Construction, Inc.	2,539,465.00	-561,610.00	1,976,855.00	450	9/19/2025	10/20/2025	1/12/2027	1,976,855.00	0.00	1,976,855.00	0.00	100.00%	45.11%	Contract Completed on 2/11/2026
CSEI- CEI Paul Wilson - (407) 489-2543 wilsonpm@cseie-fl.com																		
SCON-10000402	408-315/A	SR 408/Tampa Ave. Interchange & SR 408 EB Lane Addition Orange Blossom Trail (US 441) to I-4	11/20/2025	Hubbard Construction Co.	218,711,886.99	0.00	218,711,886.99	1080	3/30/2026	03/30/2026	3/13/2029	0.00	3,429,235.98	3,429,235.98	215,282,651.01	1.57%	3.69%	
CDM Smith- CEI Jon Gibson - (407) 948-9560 jgibson@cseie-fl.com																		
001741	417-142	SR 417 Widening from John Young Pkwy to Landstar Blvd	12/15/2020	Prince Contracting	116,845,417.00	5,179,473.34	122,024,890.34	1608	3/15/2021	03/15/2021	8/8/2025	122,024,890.34	0.00	122,024,890.34	0.00	100.00%	100.00%	Final Acceptance 8/8/2025
Metric - CEI Dale Cody - (407) 448-0721 / Charles Stratton - (407) 448-1233 dale.cody@metriceng.com / Charles.Stratton@metriceng.com																		
001925	408-167	SR 408 Lighting from I-4 to SR 417	7/28/2022	Chinchor Electric	4,829,406.03	297,840.72	5,127,246.75	365	10/11/2022	04/22/2024	11/27/2025	4,651,422.49	0.00	4,651,422.49	475,824.26	90.72%	100.00%	Final Acceptance 11/27/2025
002101	599-526D	Systemwide Wrong Way Driving Countermeasures - Phase D	5/1/2024	Chinchor Electric	10,544,371.79	950,428.90	11,494,800.69	540	9/16/2024	09/16/2024	7/25/2026	8,416,005.19	232,768.60	8,648,773.79	2,846,026.90	75.24%	85.93%	Time Suspension started on 12/09/2025
002063	599-407	Three Mainline Photovoltaic Deployment	3/20/2024	DSEnergy, LLC	2,470,230.00	127,090.49	2,597,320.49	540	5/28/2024	05/28/2024	11/18/2025	2,392,469.39	0.00	2,392,469.39	204,851.10	92.11%	100.00%	Substantial Completion 2/22/2026
SCON 10000365	599-571	Systemwide Miscellaneous ITS Upgrades	6/28/2026	SICE, Inc.	11,209,584.96	0.00	11,209,584.96	540	1/5/2026	01/05/2026	6/28/2027	2,945,071.52	751,942.02	3,697,013.54	7,512,571.42	32.98%	23.33%	
002105	599-669	System AET Signing & Pavement Markings	7/23/2024	Chinchor Electric	5,432,100.00	-226,036.25	5,206,063.75	246	10/8/2024	01/06/2025	9/8/2025	5,206,063.75	0.00	5,206,063.75	0.00	100.00%	100.00%	Final Acceptance 9/8/2025
Metric - CEI Bert Woerner - (407) 301-4903 bert.woerner@metriceng.com																		
001764	417-149	SR 417 Widening from Landstar to Boggys Creek Road	4/13/2021	Sacry Construction SA, Inc.	77,876,338.00	2,992,190.23	80,868,528.23	1243	7/26/2021	07/26/2021	12/19/2024	80,781,312.63	0.00	80,781,312.63	87,215.40	99.89%	100.00%	Final Acceptance 4/1/2025
Mehta - CEI Paul Krichman - (407)832-4433 pkrichman@mehtaeng.com																		
001813	429-152	SR 429 Widening from FTP to West Road	9/21/2021	Prince Contracting	177,987,429.00	7,042,490.33	185,029,919.33	1442	1/4/2022	01/04/2022	12/15/2025	183,247,442.98	0.00	183,247,442.98	1,782,476.35	99.04%	100.00%	Final Acceptance 12/15/2025
CSEI - CEI Jon Gibson - (407) 948-9560 jgibson@cseie-fl.com																		
002199	599-671	Systemwide AET Mainline Signing	3/6/2025	AUM Construction Inc.	2,971,090.00	0.00	2,971,090.00	230	6/13/2025	06/13/2025	1/28/2026	2,728,050.00	24,790.90	2,752,840.90	218,249.10	92.65%	100.00%	Includes Suspension Time.
PICS - CEI Jitu Prajapati - (407) 709-0207 jprijapati@pics-llc.com																		
002242	408-440	CFX Headquarters Chiller Replacement	7/17/2025	Stark Tech Services, LLC	3,020,000.00	0.00	3,020,000.00	210	9/23/2025	01/16/2026	8/13/2026	1,378,459.94	591,226.04	1,969,685.98	1,050,314.02	65.22%	54.76%	
002163	528-769	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	6,857,850.50	254,146.20	7,111,996.70	318	3/10/2025	03/10/2025	1/21/2026	7,033,292.50	78,704.20	7,111,996.70	0.00	100.00%	100.00%	
002163	599-170B	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	762,574.00	0.00	762,574.00	318	3/10/2025	03/10/2025	1/21/2026	730,724.90	31,849.10	762,574.00	0.00	100.00%	100.00%	
002226	599-426	Systemwide Generator Replacement	5/15/2025	Rtech Engineering, LLC	580,200.00	0.00	580,200.00	150	8/1/2025	01/28/2026	6/26/2026	213,241.58	220,606.78	433,848.36	146,351.64	74.78%	68.67%	
002221R	599-765	Systemwide Plazas Building Repairs and Roof Replacements	6/26/2025	Advanced Roofing, Inc.	3,119,900.00	-1,326,026.00	1,793,874.00	300	1/5/2026	01/05/2026	10/31/2026	465,590.00	496,248.09	961,838.09	832,035.91	53.62%	42.00%	
002245	599-770	SR 417 & SR 408 Concrete Coatings	7/24/2025	S & D Industrial Painting, Inc.	2,265,231.58	0.00	2,265,231.58	280	11/3/2025	11/03/2025	8/9/2026	2,005,527.72	76,304.42	2,081,832.14	183,399.44	91.90%	67.50%	
002163	599-779	SR528 Miscellaneous Resurfacings, Systemwide Interchange Guardrail & Systemwide Reflective Pavement Markers Replacement	11/26/2024	Middlesex	494,706.00	0.00	494,706.00	318	3/10/2025	03/10/2025	1/21/2026	492,141.00	2,565.00	494,706.00	0.00	100.00%	100.00%	
002208	599-170D	Systemwide Guardrail Protection Improvements	4/17/2025	Atlantic Civil Constructors Corp	5,525,211.37	0.00	5,525,211.37	270	8/9/2025	09/08/2025	6/4/2026	3,981,011.14	166,002.23	4,147,013.37	1,378,198.00	75.06%	90.74%	

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
KCA - CEI Antonio Rodriguez - (407) 466-3719 arodriguez@kcaeng.com																		
001773	417-150	SR 417 Widening from Narcoossee Road to SR 528	5/20/2021	Sagor Construction SA, Inc.	92,279,567.00	2,291,317.28	94,570,884.28	1287	8/23/2021	08/23/2021	10/10/2025	93,920,965.59	0.00	93,920,965.59	649,918.69	99.31%	100.00%	Final Acceptance 10/10/2025
SCON-10000410	516-237	SR 516 from Cook Road to Lake/Orange County Line	12/18/2025	Prince Contracting	141,133,517.00	0.00	141,133,517.00	1080	4/13/2026	04/13/2026	3/27/2029	0.00	491,286.03	491,286.03	140,642,230.97	0.35%	2.59%	
WSB - CEI Chris Nolen - (863) 651-9105 Cnolen@wsbeng.com																		
002198	528-168	SR528 Widening Goldenrod to Narcoossee Road	3/11/2025	Hubbard Construction Co.	54,854,706.59	1,061,429.16	55,916,135.75	780	6/16/2025	06/16/2025	8/4/2027	19,077,601.26	1,154,192.77	20,231,794.03	35,684,341.72	36.18%	42.18%	
ADAPTIVE - CEI David Olund - (407) 389-9943 Dolund@adativece.com																		
SCON-10000392	538-235A	CR 532 Widening from Lake Wilson Rd to US 17/92	10/16/2025	J.F. Davis Construction Company, Inc.	51,883,570.26	0.00	51,883,570.26	810	4/20/2026	04/20/2026	7/7/2028	705,927.98	148,750.00	854,677.98	51,028,892.28	1.65%	2.59%	
JMT - CEI Jason Hahn - (609) 203-2729 jhahn@jmt.com																		
001839	429-153	SR 429 Widening from West Road to SR 414	11/18/2021	SEMA Construction, Inc.	127,180,000.00	8,515,098.05	135,695,098.05	1452	3/1/2022	04/11/2022	4/1/2026	135,678,191.38	0.00	135,678,191.38	16,906.67	99.99%	100.00%	
DRMP - CEI Geoff Scales - (407) 896-0594 gscales@drmp.com																		
SCON-10000403	414-781	SR 414 Concrete Coatings	11/13/2025	J. Mori Painting Inc.	2,572,285.58	0.00	2,572,285.58	350	2/23/2026	02/23/2026	2/7/2027	387,826.04	674,612.18	1,062,438.22	1,509,847.36	41.30%	22.00%	
002177	528-778	SR 528 Bridge Improvements	1/21/2025	MSJ Construction Company of	1,901,950.02	-38,570.70	1,863,379.32	140	4/14/2025	04/14/2025	8/31/2025	1,863,379.32	0.00	1,863,379.32	0.00	100.00%	100.00%	Final Acceptance 8/31/2025
002227	528-670	SR 528 Guide Sign Replacement Boggy Creek to SR 436	5/15/2025	Chinchor Electric, Inc.	591,745.48	0.00	591,745.48	90	7/21/2025	01/12/2026	4/11/2026	544,329.05	0.00	544,329.05	47,416.43	91.99%	100.00%	Includes Suspension Time.
002245	599-770	SR 417 & SR 408 Concrete Coatings	7/24/2025	S & D Industrial Painting, Inc.	2,265,231.58	0.00	2,265,231.58	280	11/3/2025	11/03/2025	8/9/2026	2,005,527.72	76,304.42	2,081,832.14	183,399.44	91.90%	67.50%	
					1,347,594,565.73		1,386,305,902.76					16,286,523.22	865,563,872.11	520,742,030.65				
RAPID RESPONSE CONTRACTS																		
002180	Various	Rapid Response Agreement for Sign, Signal, and ITS Task Orders Under \$300,000.00 and Electrical Work Task Orders Under \$75,000.00, As Adjusted Per Florida Statutes 255.20(2)	10/14/2024	Chinchor Electric, Inc.	3,000,000.00	0.00	3,000,000.00	1095	12/27/2024	12/27/2024	12/26/2027	963,205.19	0.00	963,205.19	2,036,794.81	32.11%	45.66%	
002179	Various	Rapid Response Agreement for Sign, Signal, and ITS Task Orders Under \$300,000.00 and Electrical Work Task Orders Under \$75,000.00, As Adjusted Per Florida Statutes 255.20(2)	10/14/2024	Traffic Control Devices, LLC.	3,000,000.00	0.00	3,000,000.00	1095	12/27/2024	12/27/2024	12/26/2027	211,401.65	0.00	211,401.65	2,788,598.35	7.05%	45.66%	
cc: Michelle Malkisch Glenn Pressimone Lisa Lombard Ben Drelling Kim Murphy Brent Dustin Bryce Rainey Carrie Baker Dana Chester Jamison Edwards Iranetta Dennis Zulay Millan Keith Jackson																		

Construction Earnings

