
CENTRAL FLORIDA EXPRESSWAY AUTHORITY

PERFORMANCE DASHBOARD

MAY 2018 Fiscal year runs from July 1-June 30


CUSTOMER SERVICE



WRONG WAY DRIVING (WWD)

Month	JAN	FEB	MAR	APR	MAY
Total Vehicles Detected	10	13	11	15	8
Documented Turn Arounds	9	11	9	12	7

RELOAD CUSTOMER SERVICE LANE ACTIVITY





	Contract (millions)	Spent	% Spent	% Time	VAR	Projected Completion Date
SR 408/SR 417 Interchange (Phase II)	\$63.7	\$24.3	38%	30%		October 17, 2019
SR 408 Widening from SR 417 to Alafaya Trail	\$76.3	\$21.0	27%	29%		October 6, 2019
SR 528 Econlockhatchee River Bridge Replacement	\$17.7	\$13.7	77%	75%		October 19, 2018
Toll System Replacement	\$54.4	\$20.8	38%	56%		September 18, 2020
LEGEND: Spent vs. Time <10	= 21					

MAJOR CONSTRUCTION PROJECTS

FINANCIALS DEBT SERVICE FY to Date Actual Budget VAR FY to Date Actual Budget \$413.2 **Total Revenue** \$404.6 2% Senior Lien 2.31 2.23 OM&A Expenses \$64.8 \$74.0 12% Subordinate Lien 2.20 2.12 \$194.7 \$175.0 11% Net Revenue LEGEND: >1.45 1.21 to 1.44 </ = 1.2 LEGEND: >/= 0 -0.1 to -10 </= -10

TOTAL TRANSACTIONS ON CFX SYSTEM (millions)





FINANCIALS