

**Central Florida Expressway Authority  
Construction Contracts Status Report  
Projects Under Construction  
October 2020**

Contract No.	Project No.	Contract Description	CEI	CEI SPE	Contact	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	% Complete (\$)	% Time Used
1614	528-143	SR 528 / SR 436 Interchange Improvements	RK&K	Mike Lausier	(407) 919-8300	1/28/2020	SEMA Construction, Inc.	106,520,000.00	0.00	106,520,000.00	882	9/8/2020	LNTF	2/7/2023	18,190,242.53	4,008,668.12	22,198,910.65	20.84%	7.26%
1246	408-128	SR 408 from SR 417 to Alafaya Trail	RK&K	Mike Lausier	(407) 919-8300	6/27/2017	The Lane Construction Corp.	76,299,999.00	3,514,367.52	79,814,366.52	762	10/16/2017	10/16/2017	11/17/2019	79,797,008.65	0.00	79,797,008.65	99.98%	100.00%
1668	414-754	SR 414 Mill and Resurface - Hawthorne Ave to Keene Rd.	RK&K	Chas Starr	(407) 923-4908	4/1/2020	Ranger Construction Industries	3,257,952.78	0.00	3,257,952.78	156	6/14/2020	6/14/2020	11/17/2020	1,695,569.62	755,029.15	2,450,598.77	75.22%	96.15%
1669	414-755	SR 414 Mill and Resurface - Keene Rd. to US 441	RK&K	Chas Starr	(407) 923-4908	4/2/2020	Ranger Construction Industries	5,314,097.21	0.00	5,314,097.21	206	6/14/2020	6/14/2020	1/6/2021	2,674,269.51	1,149,028.40	3,823,297.91	71.95%	72.82%
1469	528-749	SR 528 Milling & Resurfacing from Innovation Way to Dallas Blvd	RK&K	Chas Starr	(407) 923-4908	4/2/2019	Preferred Materials, Inc.	7,826,000.00	-142,210.85	7,683,789.15	366	5/13/2019	5/13/2019	5/13/2020	7,072,421.16	0.00	7,072,421.16	92.04%	100.00%
1470	528-750	SR 528 Milling & Resurfacing from Dallas Blvd to SR 520	RK&K	Chas Starr	(407) 923-4908	4/1/2019	Preferred Materials, Inc.	7,829,000.00	725,139.15	8,554,139.15	314	5/13/2019	5/13/2019	3/22/2020	8,201,522.48	0.00	8,201,522.48	95.88%	100.00%
1532	528-747	SR 528 Milling & Resurfacing from SR 417 to Innovation Way	RK&K	Chas Starr	(407) 919-8300	4/29/2019	Hubbard Construction Co.	11,158,000.00	620,255.20	11,778,255.20	327	9/9/2019	9/9/2019	8/1/2020	11,152,082.88	0.00	11,152,082.88	94.68%	100.00%
1266	408-253G	SR 408/ SR 417 Interchange Improvements Phase II	CDM Smith	Jon Gibson	(407) 948-9560	4/27/2017	SEMA Construction, Inc.	63,700,000.00	4,478,536.44	68,178,536.44	900	11/27/2017	7/17/2017	3/15/2020	67,876,387.72	0.00	67,876,387.72	99.56%	100.00%
1700	429-758	SR 429 Resurfacing CR535 to CR437A	Elipsis	Renee Pearson	(407) 419-1567	7/23/2020	Hubbard Construction Co.	2,898,958.22	0.00	2,898,958.22	153	10/7/2020	10/14/2020	3/9/2021	0.00	749,159.65	749,159.65	25.84%	22.88%
1398	417-134	SR 417 Widening from Econ to Seminole County	Elipsis	Jitu Prajapati	(407) 709-0207	6/22/2018	Hubbard Construction Co.	44,810,996.19	725,433.65	45,536,429.84	707	9/10/2018	9/10/2018	8/17/2020	45,435,902.21	0.00	45,435,902.21	99.78%	100.00%
1664	408-159	SR408 EB Mills Ave Exit Ramp Improvement	Metric	Dale Cody	(407) 448-0721	4/1/2020	Atlantic Civil Constructors Corp	1,470,159.29	0.00	1,470,159.29	105	Flextime	10/22/2020		588,086.13	387,576.64	975,662.77	66.36%	
1683	599-526C	Wrong Way Driving Detection III	Metric	Dale Cody	(407) 448-0721	5/21/2020	SICE, Inc.	4,205,688.65	0.00	4,205,688.65	300	8/17/2020	8/17/2020	6/13/2021	427,161.64	279,807.70	706,969.34	16.81%	28.67%
1464	599-537	Supplemental Data Collection Sensors and CCTV Deployment	Metric	Dale Cody	(407) 448-0721	2/13/2019	United Signs & Signals, Inc.	6,414,469.00	0.00	6,414,469.00	455	5/6/2019	5/6/2019	8/3/2020	6,012,732.78	91,140.59	6,103,873.37	95.16%	100.00%
1400	408-628	SR 408 Guide Sign Replacements	Metric	Dale Cody	(407) 448-0721	8/29/2018	ION Electric, LLC	4,222,831.88	-66,724.63	4,156,107.25	150	8/5/2019	8/5/2019	1/2/2020	4,156,107.25	0.00	4,156,107.25	100.00%	100.00%
001645	538-559	SR 538 ITS Improvements	DRMP	Brian Crowl	(863) 225-9632	7/9/2019	SICE	1,767,890.93	0.00	1,767,890.93	166	3/2/2020	2/24/2020	8/15/2020	1,429,005.56	22,172.67	1,451,178.23	82.09%	100.00%
1635	429-316a	SR 429 Stoneybrook West Interchange	Mehta	Andrew Bailey	(407) 617-9050	1/13/2020	Jr. Davis Construction Company, Inc	10,823,189.37	0.00	10,823,189.37	260	2/17/2020	2/17/2020	11/3/2020	9,815,565.25	458,375.58	10,273,940.83	94.93%	100.00%
1642	599-643A	Systemwide PBP Signs - SR 408	Mehta	Jon Gibson	(407) 948-9560	1/27/2020	United Signs & Signals, Inc.	1,069,274.79	0.00	1,069,274.79	155	2/13/2020	2/13/2020	7/17/2020	1,021,900.48	0.00	1,021,900.48	95.57%	100.00%
1643	599-643B	Systemwide PBP Signs - SR 417	Mehta	Jon Gibson	(407) 948-9560	1/28/2020	Traffic Control Devices, Inc.	1,117,711.00	0.00	1,117,711.00	155	2/13/2020	2/13/2020	7/17/2020	1,072,902.83	0.00	1,072,902.83	95.99%	100.00%
1644	599-643C	Systemwide PBP Signs - Misc	Mehta	Jon Gibson	(407) 948-9560	1/29/2020	United Signs & Signals, Inc.	1,148,326.33	0.00	1,148,326.33	155	2/13/2020	2/13/2020	7/17/2020	1,098,445.81	0.00	1,098,445.81	95.66%	100.00%
<b>361,854,544.64</b>								<b>371,709,341.12</b>				<b>7,900,958.50</b>		<b>275,618,272.99</b>					
<b>RAPID RESPONSE CONTRACTS</b>																			
001504	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	ION Electric, LLC	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	0.00%	
001505	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019		8/18/2022	106,210.72	0.00	106,210.72	1.77%	41.10%
001506	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019		6/16/2022	21,604.54	0.00	21,604.54	0.36%	46.85%
001507	Various	Signs, Lighting & ITS Rapid Response	Various	Various	N/A	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	0.00	6,000,000.00	1095	9/11/2019		9/10/2022	11,750.00	0.00	11,750.00	0.20%	39.00%
001597	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	Ranger Construction Industries, Inc.	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	0.00%	
001598	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	The Middlesex Corporation	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	0.00%	
001599	Various	Asphalt Rapid Response	Various	Various	N/A	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	0.00%	
																		139,565.26	

cc: Laura Kelley Glenn Pressimone Lisa Lombard Ben Dreiling Jack Burch Kim Murphy Don Budnovich Carrie Baker Will Hawthorne Dana Chester Jamison Edwards Elizabeth Klejnowski Iranetta Dennis Aneth Williams Keith Jackson