brightline

Michael Cegelis EVP, Rail Infrastructure

CFX Board Meeting November 12, 2020




JACKSONVILLE

CONNECTING TWO OF THE LARGEST AND MOST CONGESTED MARKETS IN THE NATION

- Three completed & operational stations:
 Miami Central, Fort Lauderdale and
 West Palm Beach
- Three additional In-Line stations underway: **Aventura** (2022), **Boca Raton** (2022)

 and **PortMiami** (2022+)
- Orlando station under construction:
 Orlando International Airport
- Planned extension to Tampa (2029)



INVESTMENT GENERATES **PROFOUND POSITIVE IMPACT** ACROSS THE STATE



Direct impact to Florida's economy over 8-year construction & implementation



Added to Florida's GDP through 2021



In labor income through 2021




In federal, state, and local government tax revenue through 2021




Jobs created per year through rail-line construction



Jobs created post rail-line construction



Cars removed from roadways annually



Of CO2 removed annually

SOURCE: The Washington Economics Group was retained to provide a comprehensive, economic impact analysis study, utilizing widely accepted methodologies and specific and accurate input of data, which encompasses the construction of the rail infrastructure and Transit-Oriented Development.

ZONE 1 VEHICLE MAINTENANCE FACILITY




- Sitework of 62 acres completed Spring 2020
- Building construction began June 2020



ZONE 2 ORLANDO INTERNATIONAL AIRPORT CORRIDOR



- Clearing complete
- Embankment 80% complete
- EB Cargo Road underpass and soil retention nearly complete
- DF Trackwork complete, ballasted TW to continue in early 2021
- Trenches at Mid Crossfield, TR 4, and TR 2 over 50% complete
- Cargo Rd interchange reconstruction begins in early 2021



ZONE 3 ORLANDO INTERNATIONAL AIRPORT TO COCOA



- 99% of corridor alignment cleared/grubbed
- 58% of rail embankment complete
- 20 of the 21 bridges are underway
- 3.5M CY of rail earthwork excavated
- SR 528 shoofly first traffic shift June 2020
- Goldenrod Rd. box jack completed September 2020
- SR 528 / US-1 box jack prep underway February 2021



BOX-JACK PROJECT UNDER GOLDENROD RD.

- 3rd project in US using Petrucco box-jacking technology
- Install rail underpass in 10 days instead of a year using hydraulic jacks
- September 8 September 17
- Two pre-cast concrete boxes
 - Box 1: 3,730 US tons (42'x29'x146')
 - Box 2: 3,144 US tons (42'x29'x126')
- One of two on the project
 - SR 528/US 1 (Spring 2021)



ZONE 4 COCOA TO WEST PALM BEACH




- Clearing & grubbing underway over 129 miles
- 3 of 6 fiber relocation cutovers complete
- Direct purchase rail materials delivered
- Bridges underway in multiple locations
- Rail grading, track installation and ballasting underway
- Grade crossing mast & warning gantry relocations




В

BRINGING SUNRAIL TO OIA



- Stations
- Interoperability with Brightline tracks
- Service and frequency
- Mobility options for Central Floridians,
 visitors



WHAT DO CENTRAL FLORIDIANS THINK?

- 87% support the expansion of SunRail to OIA
- 87% believe we need a way to easily and reliably connect Central Florida for business and tourism
- 86% believe that train connections between Miami, OIA, Disney and Tampa will make travel easier
- 88% support a high-speed train route from South Florida through Orlando and over to Tampa
- 92% agree that as our population grows, we need more ways for workers to commute without increasing traffic
- 72% support a penny sales-tax for transportation
- 85% believe in the need to support tourism and transportation infrastructure so Florida is ready when it fully recovers from the COVID-19 pandemic

FUTURE PROJECTS

- Stations in South Florida Aventura, Boca Raton, PortMiami
- Grade Crossing Safety projects
- Tampa Extension including new Stations, partially shared with SunRail
- Miami-Dade Commuter Rail
- Las Vegas Southern California

brightline

