


PERFORMANCE DASHBOARD JUNE 2023

Fiscal year runs from July 1 - June 30

CUSTOMER SERVICE




RELOAD CUSTOMER SERVICE LANE ACTIVITY




PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
538-165	SR 538 Widening, Ronald Reagan Pkwy to Cypress Pkwy	\$96.0	\$93.0	93%	97%		Sep. 2023
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$83.2	\$69.5	91%	84%		Oct. 2023
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$117.9	\$91.8	74%	78%		May 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$78.8	\$54.1	74%	69%		Mar. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.1	\$38.8	69%	63%		Mar. 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$92.6	\$53.1	69%	57%		May 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$97.7	\$58.4	48%	60%		Sep. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$178.5	\$87.6	49%	49%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$132.3	\$75.1	47%	57%		Dec. 2024
LEGEND: % Time - % Earned ≤ 10 11-20 ≥ 21 21							

FINANCIALS





NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions) 22.6% 22.5% 21.4% 21.5% 21.0% 20.5% 20.6% 20.1% 19.7% 19.5% 19.1% 17.4% 10.8 11.0 ▲ FY 2023 % FY23 10 10.8 10.6 10.0 10.5 FY 2022 5.7 \star AUG SEP OCT NOV DEC JAN FEB MAR **APR** *All plazas had tolls suspended in FY23 due to Hurricane Ian from 5 PM on 9/27/22 through 6 AM on 10/15/22.