


# PERFORMANCE DASHBOARD **AUGUST 2023**

Fiscal year runs from July 1 - June 30

## **CUSTOMER SERVICE**




## **RELOAD CUSTOMER SERVICE LANE ACTIVITY**




## PROGRESS OF MAJOR CONSTRUCTION PROJECTS


Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
538-165	SR 538 Widening, Ronald Reagan Pkwy to Cypress Pkwy	\$96.1	\$94.9	100%	99%		Sep. 2023
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$84.2	\$73.1	83%	87%		Apr. 2024
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$117.9	\$95.8	79%	81%		May 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$78.8	\$58.0	81%	74%		Mar. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.1	\$41.5	77%	67%		Mar. 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$92.6	\$56.7	75%	61%		May 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$97.7	\$68.0	56%	70%		Sep. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$179.3	\$97.7	55%	54%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$132.3	\$83.5	54%	63%		Dec. 2024
LEGEND:	% Time - % Earned ≤ 10 11-20 ≥ 21		I				

#### **FINANCIALS**





## NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)



\*All plazas had tolls suspended in FY23 due to Hurricane Ian from 5 PM on 9/27/22 through 6 AM on 10/15/22.