


# PERFORMANCE DASHBOARD OCTOBER 2023

Fiscal year runs from July 1 - June 30

## **CUSTOMER SERVICE**




## RELOAD CUSTOMER SERVICE LANE ACTIVITY




# PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
538-165	SR 538 Widening, Ronald Reagan Pkwy to Cypress Pkwy	\$96.1	\$95.5	96%	99%		Dec. 2023
417-141	SR 417 Widening, International Dr. to John Young Pwky	\$84.2	\$76.9	88%	91%		Apr. 2024
417-142	SR 417 Widening, John Young Pkwy to Landstar Blvd.	\$117.9	\$98.7	84%	84%		May 2024
417-149	SR 417 Widening, Landstar to Boggy Creek Rd.	\$78.8	\$61.2	87%	78%		Mar. 2024
417-151	SR 417 Widening, Boggy Creek Rd. to Narcoossee Rd.	\$62.1	\$43.5	80%	70%		May 2024
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$92.6	\$59.4	81%	64%		May 2024
429-154	SR 429 Widening, Tilden Rd to FTE	\$99.0	\$75.8	63%	77%		Sep. 2024
429-152	SR 429 Widening, FTE to West Rd.	\$179.5	\$106.0	60%	59%		Feb. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$132.3	\$89.6	60%	68%		Dec. 2024
I LEGEND: % Time - % Earned ≤ 10 11-20 ≥ 21							

#### **FINANCIALS**





# NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)

