


PERFORMANCE DASHBOARD JUNE 2025

Fiscal year runs from July 1 - June 30

CUSTOMER SERVICE




RELOAD CUSTOMER SERVICE LANE ACTIVITY




PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$94.60	\$93.00	98%	98%		Jul 2025
429-152	SR 429 Widening, FTE to West Rd.	\$181.40	\$173.30	96%	96%		Sep 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$135.70	\$124.30	90%	92%		Nov. 2025
516-238	SR 516 Lake/Orange County Line to SR 429	\$219.90	\$91.50	34%	42%		Apr. 2027
528-168	SR 528 Widening from Goldenrod to Narcoossee Rd	\$54.85	\$0.53	3%	1%		Aug. 2027
LEGEND: % Time - % Earned ≤ 10 11-20 ≥ 21							

FINANCIALS







55

NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)

