



PERFORMANCE DASHBOARD **SEPTEMBER 2025**

Fiscal year runs from July 1 - June 30

CUSTOMER SERVICE



CUSTOMER INTERACTION ACTIVITY




PROGRESS OF MAJOR CONSTRUCTION PROJECTS

Project No.	Description	Contract (millions)	Earned (millions)	% Time	% Earned	VAR	Contract Completion Date
417-150	SR 417 Widening, Narcoossee Rd. to SR 528	\$94.60	\$93.30	99%	99%		Oct. 2025
429-152	SR 429 Widening, FTE to West Rd.	\$183.57	\$180.10	96%	98%		Nov. 2025
429-153	SR 429 Widening, West Rd. to SR 414	\$135.70	\$129.92	97%	96%		Dec. 2025
516-238	SR 516 Lake/Orange County Line to SR 429	\$230.30	\$115.20	44%	50%		Apr. 2027
528-168	SR 528 Widening from Goldenrod to Narcoossee Rd	\$54.85	\$5.25	15%	10%		Aug. 2027
LEGEND:	% Time - % Earned ≤ 10 11-20 ≥ 21						


FINANCIALS

FINANCIALS	Actual FY	FY26	% of	DEBT SERVICE			
	to Date	Budget	Budget	FY to Date	Actual	Buc	
Total Revenue	\$186.1	\$767.4	24%	Senior Lien	2.79	2.80	
OM&A Expenses	\$ 20.3	\$141.9	14%	Subordinate Lien	2.66	2.67	
Net Revenue	\$105.9	\$385.1	28%				
. (0.1.0.0.1.0.0	1 4.55.5	4300	1 20/0	LEGEND: >/= 1.45	1.20	to 1.44	





NUMBER AND % OF UNPAID IN LANE TRANSACTIONS (millions)



*All plazas had tolls suspended in FY25 due to Hurricane Milton from 10:30 AM on 10/7/24 through noon on 10/18/24.