

Central Florida Expressway Authority
Construction Contracts Status Report
Projects Under Construction
November 2020

Contract No.	Project No.	Contract Description	Bid Date	Contractor	Original Bid (\$)	SA (\$)	Revised Amount (\$)	Contract Time (Days)	NTP Date	Actual Start Date	Contract Time Expiration	Previous Amt. Earned (\$)	Amt. Earned this Period (\$)	Amt. Earned to Date (\$)	Amt. Remaining to Complete (\$)	% Complete (\$)	% Time Used	Remarks
RK&K - CEI																		
Mike Lausier - (407) 919-8300																		
001614	528-143	SR 528 / SR 436 Interchange Improvements	1/28/2020	SEMA Construction, Inc.	106,520,000.00	0.00	106,520,000.00	882	9/8/2020	4/26/2020	2/7/2023	22,642,600.47	5,837,553.83	28,480,154.30	78,039,845.70	26.74%	10.66%	
001246	408-128	SR 408 from SR 417 to Alafaya Trail	6/27/2017	The Lane Construction Corp.	76,299,999.00	3,514,367.52	79,814,366.52	762	10/16/2017	10/16/2017	11/17/2019	79,797,008.65	0.00	79,797,008.65	17,357.87	99.98%	100.00%	
RK&K - CEI																		
Chas Starr - (407) 923-4908																		
001668	414-754	SR 414 Mill and Resurface - Hawthorne Ave to Keene Rd.	4/1/2020	Ranger Construction Industries	3,257,952.78	0.00	3,257,952.78	180	6/14/2020	6/14/2020	12/11/2020	2,450,598.77	285,010.77	2,735,609.54	522,343.24	83.97%	100.00%	
001669	414-755	SR 414 Mill and Resurface - Keene Rd. to US 441	4/2/2020	Ranger Construction Industries	5,314,097.21	0.00	5,314,097.21	230	6/14/2020	6/14/2020	1/30/2021	3,823,297.91	648,212.13	4,471,510.04	842,587.17	84.14%	78.26%	
001469	528-749	SR 528 Milling & Resurfacing from Innovation Way to Dallas Blvd	4/2/2019	Preferred Materials, Inc.	7,826,000.00	-142,210.85	7,683,789.15	366	5/13/2019	5/13/2019	5/13/2020	7,072,421.16	0.00	7,072,421.16	611,367.99	92.04%	100.00%	
001470	528-750	SR 528 Milling & Resurfacing from Dallas Blvd to SR 520	4/1/2019	Preferred Materials, Inc.	7,829,000.00	725,139.15	8,554,139.15	314	5/13/2019	5/13/2019	3/22/2020	8,201,522.48	0.00	8,201,522.48	352,616.67	95.88%	100.00%	
001532	528-747	SR 528 Milling & Resurfacing from SR 417 to Innovation Way	4/29/2019	Hubbard Construction Co.	11,158,000.00	620,255.20	11,778,255.20	327	9/9/2019	9/9/2019	8/1/2020	11,152,082.88	0.00	11,152,082.88	626,172.32	94.68%	100.00%	
CDM Smith- CEI																		
Jon Gibson - (407) 948-9560																		
001266	408-253G	SR 408/ SR 417 Interchange Improvements Phase II	4/27/2017	SEMA Construction, Inc.	63,700,000.00	4,478,536.44	68,178,536.44	900	11/27/2017	7/17/2017	5/15/2020	67,876,387.72	0.00	67,876,387.72	302,148.72	99.56%	100.00%	
Eiipsis - CEI																		
Jitu Prajapati - (407) 709-0207																		
001398	417-134	SR 417 Widening from Econ to Seminole County	6/22/2018	Hubbard Construction Co.	44,810,996.19	725,433.65	45,536,429.84	707	9/10/2018	9/10/2018	8/17/2020	45,435,902.21	0.00	45,435,902.21	100,527.63	99.78%	100.00%	
Eiipsis - CEI																		
Renee Pearson - (407) 419-1567																		
001700	429-758	SR 429 Resurfacing CR535 to CR437A	7/23/2020	Hubbard Construction Co.	2,898,958.22	0.00	2,898,958.22	155	10/7/2020	10/14/2020	3/11/2021	749,159.65	734,461.38	1,483,621.03	1,415,337.19	51.18%	41.94%	
001705	599-756	Systemwide Coatings: Sumerlin Ave to Chicksaw Trail	8/12/2020	S&D Industrial Painting	4,988,886.91	0.00	4,988,886.91	350	11/30/2020	1/0/1900	11/15/2021	0.00	0.00	0.00	4,988,886.91	0.00%	3.14%	
001725	417-162	SR 417 Pond Modifications	9/16/2020	Southern Development & Construction	1,047,740.00	0.00	1,047,740.00	120		1/0/1900		0.00	0.00	0.00	1,047,740.00	0.00%		
Metric - CEI																		
Dale Cody - (407) 448-0721																		
001664	408-159	SR408 EB Mills Ave Exit Ramp Improvement	4/1/2020	Atlantic Civil Constructors Corp	1,470,159.29	0.00	1,470,159.29	105	Flextime	10/22/2020		975,662.77	82,112.73	1,057,775.50	412,383.79	71.95%		
001683	599-526C	Wrong Way Driving Detection III	5/21/2020	SICE, Inc.	4,205,688.65	0.00	4,205,688.65	300	8/17/2020	8/17/2020	6/13/2021	706,969.34	120,739.18	827,708.52	3,377,980.13	19.68%	38.67%	
001464	599-537	Supplemental Data Collection Sensors and CCTV Deployment	2/13/2019	United Signs & Signals, Inc.	6,414,469.00	0.00	6,414,469.00	455	5/6/2019	5/6/2019	8/3/2020	6,103,873.37	1,931.75	6,105,805.12	308,663.88	95.19%	100.00%	
001400	408-628	SR 408 Guide Sign Replacements	8/29/2018	ION Electric, LLC	4,222,831.88	-66,724.63	4,156,107.25	150	8/5/2019	8/5/2019	1/2/2020	4,156,107.25	0.00	4,156,107.25	0.00	100.00%	100.00%	
001645	538-559	SR 538 ITS Improvements	7/9/2019	SICE, Inc.	1,767,890.93	0.00	1,767,890.93	166	3/2/2020	2/24/2020	8/15/2020	1,451,178.23	0.00	1,451,178.23	316,712.70	82.09%	100.00%	
001704	599-545	DMS Replacement	8/6/2020	SICE, Inc.	5,949,106.04	0.00	5,949,106.04	450	11/2/2020	1/0/1900	1/26/2022	0.00	0.00	0.00	5,949,106.04	0.00%	8.67%	
Mehta - CEI																		
Andrew Bailey - (407) 617-9050																		
001635	429-316a	SR 429 Stoneybrook West Interchange	1/13/2020	Jr. Davis Construction Company, Inc	10,823,189.37	0.00	10,823,189.37	260	2/17/2020	2/17/2020	11/3/2020	10,273,940.83	0.00	10,273,940.83	549,248.54	94.93%	100.00%	
KSI - CEI																		
Tom Deer - (239) 340-3886																		
001685	538-165	SR 538 Widening from Ronald Reagan Pkwy to Cypress Pkwy	9/17/2020	The Lane Construction Corp.	92,628,420.00	0.00	92,628,420.00	1080		1/0/1900		0.00	0.00	0.00	92,628,420.00	0.00%		
PICS - CEI																		
Jitu Prajapati - (407) 709-0207																		
001699	599-421	CFX Magnolia Ave E-Pass Service Center Renovations	8/21/2020	BASE Construction	1,466,527.00	0.00	1,466,527.00	190	10/1/2020	1/0/1900	4/9/2021	0.00	0.00	0.00	1,466,527.00	0.00%	37.37%	
					463,133,385.47				472,988,181.95				7,710,021.77	280,578,735.46	192,409,446.49			
RAPID RESPONSE CONTRACTS																		
001504	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	ION Electric, LLC	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%		
001505	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	United Signs & Signals, Inc.	6,000,000.00	0.00	6,000,000.00	1095	8/19/2019		8/18/2022	131,711.67	0.00	131,711.67	5,868,288.33	2.20%	43.84%	
001506	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	The New Florida Industrial Electric, Inc.	6,000,000.00	0.00	6,000,000.00	1095	6/17/2019		6/16/2022	21,604.54	0.00	21,604.54	5,978,395.46	0.36%	49.59%	
001507	Various	Signs, Lighting & ITS Rapid Response	2/4/2019	Traffic Control Devices, Inc.	6,000,000.00	0.00	6,000,000.00	1095	9/11/2019		9/10/2022	89,450.00	0.00	89,450.00	5,910,550.00	1.49%	41.74%	
001597	Various	Asphalt Rapid Response	8/20/2019	Ranger Construction Industries, Inc.	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%		
001598	Various	Asphalt Rapid Response	8/20/2019	The Middlesex Corporation	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%		
001599	Various	Asphalt Rapid Response	8/20/2019	Hubbard Construction Co.	6,000,000.00	0.00	6,000,000.00	1095				0.00	0.00	0.00	6,000,000.00	0.00%		